

1
2
3



Terminal Evaluation of UNDP/GEF ‘Uzbekistan - Market Transformation for Sustainable Rural Housing in Uzbekistan (PIMS 5392). *Final Report*

International Consultant: Mohammad Alatoon

National consultant: Alisher Alimbaev

June-July 2024

Project title: Terminal Evaluation of UNDP/GEF ‘Uzbekistan - Market Transformation for Sustainable Rural Housing in Uzbekistan (PIMS 5392). **Country:** Uzbekistan

Evaluation timeframe: June-July 2024

GEF executing agency: United Nations Development Programme (UNDP) Uzbekistan.

GEF funding: \$6 mil, UNDP \$300K, co-finance \$130 mil


UNDP PIMS ID number: 5392

GEF ID number: 6913

GEF focal area: Climate Change – CCM 2

Implementing partner: Ministry of Construction

Project start date: 11 April 2017, End date: Extended to October 2024 .



4 **Acknowledgements**

5 The Evaluators would like to express gratitude to all of the project teams, partners and stakeholders who
6 participated in the evaluation. In particular to the project management unit and UNDP Country Office
7 for facilitating the evaluation activities, sharing information and data as well as the facilitating access to
8 stakeholders for interviews.

9 **Disclaimer**

10 This report is the work of independent consultants, and doesn't necessarily represent the views, policy,
11 or intentions of the GEF agency (i.e UNDP), Government and project partners. The opinions and
12 recommendations in the evaluation will be those of the Evaluators and do not necessarily reflect the
13 position of UNDP, Government or any of the Programme stakeholders.

14	Table of Contents		
15	Disclaimer		1
16	List of tables		5
17	List of Figures		5
18	Acronyms and Abbreviations		6
19	Project information table		7
20	Executive summary		8
21	Project Description		8
22	Evaluation scope		8
23	Evaluation Ratings Table		9
24	Key conclusions & rating justification		9
25	Recommendations summary table		13
26	1. Introduction		14
27	1.1 Purpose & scope		14
28	1.2 TE Approach		14
29	TE inception phase		14
30	TE mission for collecting primary data		15
31	Presentation of initial TE findings to key stakeholders		15
32	Drafting evaluation report		15
33	1.3 Methods		15
34	Data collection methods		15
35	Data analysis methods		17
36	1.4 Ethical Considerations		17
37	1.5 Limitations		18
38	1.6 Structure of the Report		18
39	2. Project Description		18
40	2.1 Development context		18
41	2.2 Problems that Project Seeks to Address		20
42	2.3 Project Description and Strategy		21

43	2.4	Theory of change.....	23
44	2.5	Main stakeholders.....	24
45	2.6	Project timeframe and funding.....	26
46	3.	Findings.....	27
47	3.1	Project Design/Formulation.....	27
48		Results Framework Analysis: project logic and strategy, indicators.....	27
49		Assumptions and Risks.....	28
50		Lessons from other relevant projects.....	29
51		Planned stakeholder participation.....	29
52		Gender responsiveness of project design.....	29
53		Social and Environmental Safeguards.....	30
54		Management arrangements.....	30
55	3.2	Project Implementation.....	33
56		Adaptive management.....	33
57		Actual stakeholder participation and partnership arrangements.....	35
58		Project Finance and Co-finance.....	35
59		Monitoring & Evaluation: design at entry, implementation, and overall assessment of M&E.....	36
60		UNDP implementation/oversight (*) and Implementing Partner execution (*), overall project	
61		implementation/execution (*), coordination, and operational issues.....	38
62		Risk management and Social and Environmental Standards.....	39
63	3.3	Project Results.....	41
64	3.3.1	Progress towards objective, expected outcomes and impacts (*).....	41
65		Project Objective: To provide Uzbekistan’s rural population with improved, affordable and environmentally-	
66		friendly living conditions.....	45
67		Outcome 1: Green mortgage market mechanism to scale-up demand for low-carbon housing.....	49
68		Outcome 2: Construction and domestic supply chain for low-carbon housing and settlements strengthened	
69		50
70		Outcome 3: Policy and regulatory reform to enable the scale-up of low-carbon housing and settlements .	52
71		Outcome 4: Marketing and Promotion of Low-Carbon Houses and Settlements.....	55
72	3.3.2	Relevance (*).....	58

73	3.3.3 Effectiveness (*)	60
74	3.3.4 Efficiency (*)	61
75	3.3.5 Overall Outcome (*)	64
76	3.3.6 Sustainability: financial (*), socio-political (*), institutional framework and governance (*),	
77	environmental (*), and overall likelihood (*)	64
78	3.3.7 Country ownership	67
79	3.3.8 Gender equality and women empowerment	67
80	3.3.9 Cross-cutting Issues	68
81	3.3.10 GEF Additionality	68
82	3.3.11 Catalytic Role / Replication Effect	69
83	3.3.12 Progress to impacts	69
84	4. Conclusions, Recommendations & Lessons	71
85	4.1 Main Findings & conclusions	71
86	4.2 Recommendations and Lessons Learned	77
87	Annexes	79
88	Annex 1: TE ToR (excluding ToR annexes)	79
89	Annex 2: List of documents reviewed.....	79
90	Annex 3: Evaluation Question Matrix	80
91	Annex 4: Interview questions.....	85
92	Questions	85
93	Annex 5 TE Mission itinerary and agenda	87
94	Annex 6: TE Rating scales	90
95	Annex 7: list of persons consulted.....	91
96	Annex 8: Signed UNEG Code of Conduct form.....	93
97	Annex 9: Signed TE Report Clearance form	94
98	Annex 10: Co-Financing for The Project by Name and By Type	94
99	Annex 11: Core Indicators (in a separate file).....	94
100	Annex 12: TE Audit Trail (in a separate file).....	94

101

102	List of tables	
103	Table 1: Evaluation rating table	9
104	Table 2: recommendations table	13
105	Table 4: Barriers to a Low-Carbon Rural Housing Market in Uzbekistan.....	20
106	Table 5: Key stakeholders of the project.....	24
107	Table 6: Finance and co-finance table	36
108	Table 7: Energy saving and greenhouse gas emissions indicators.	46
109	Table 8: The project financial delivery	63
110	Table 9: GEF additionality.....	68
111	Table 10: Evaluation Matrix.....	80
112	Table 11: TE Rating Scales & Evaluation Ratings Table.....	90
113		
114	List of Figures	
115	Figure 1: Project theory of change diagram.	23
116	Figure 2: Project organizational structure.....	32
117	Figure 3: National Coordinating Committee.....	32
118	Figure 4: Satisfaction survey's key statistics in info graphics	48
119		

120 **Acronyms and Abbreviations**

Acronym	Meaning
ADB	Asian Development Bank
CDM	Clean Development Mechanism
CER	GEF CEO Endorsement Request
CO	[UNDP] Country Office
EE	Energy Efficiency
EEPB	Energy Efficiency in Public Buildings (UNDP-GEF project)
GCF	Green Climate Fund
GEF	Global Environmental Facility
Gosarchitectstroy	State Committee for Architecture and Construction of the Republic of Uzbekistan GWh
IsDB	Islamic Development Bank
LED	light emitting diode
LIBOR	London Inter-Bank Offered Rate
MEPS	minimum energy performance standards
MRV	monitoring, reporting, and verification
NBU	National Bank of Uzbekistan
NPC	National Project Coordinator (also known as National Project Director)
NIM	National Implementation Modality
PAC	Project Appraisal Committee
PB	Project Board
PIF	GEF Project Identification Form
PIU	Project Implementation Unit
POPP	[UNDP] Programme and Operational Policies and Procedures
ProDoc	UNDP Project Document
QQB	Qishloq Qurillish Bank (transliterated in some sources as Kishlok Kurilish Bank) ((state-mandated mortgage bank for rural housing)
QQI	Qishloq Qurillish Invest (state-mandated project developer for rural housing)
QQL	Qishloq Qurillish Loyiha (state building design agency)
RE	Renewable Energy
RHP	Rural Housing Programme
SBAA	Standard Basic Assistance Agreement
SLD	Sustainable Local Development
tCO ₂ e	tonnes of carbon dioxide equivalent
TNA	Technology Needs Assessment
UNDAF	United Nations Development Assistance Framework
UNDP	United Nations Development Programme
UNFCCC	United Nations Framework Convention on Climate Change
Uzhydromet	Centre of Hydro-meteorological Service under the Cabinet of Ministers

121

122

123 **Project information table**

Project Title:		Market Transformation for Sustainable Rural Housing in Uzbekistan	
UNDP Project ID:	5392	PIF approval date	4 th June 2015
GEF Project ID:	6913	CEO endorsement date:	28 th November 2016
Atlas Business Unit, Award # project ID	UZB 00080813 00090382	Project document signature date (date project began):	11 April 2017
Country:	Uzbekistan	Date project manager hired:	1 st : Jun 2017 – Sept 2017 2 nd : Apr 2018 – Mar 2019 3 rd : Mar 2019 4 th : 19 Aug 2022
Region:		Inception workshop date:	24 - 25 th August 2017
Focal Area:	Climate Change – CCM 2	Midterm review completion date:	15 th October 2020
FA Objectives, (OP/SP):	SP2 – Promote market transformation for energy efficiency in industry and the building sector	Planned project closing date:	10 April 2023
Trust Fund:	GEF Trust Fund	If revised, proposed operational closing date:	10 th October 2024
Executing Agency:	UNDP Uzbekistan		
Other Partners involved:	Ministry of Construction (formerly: State Committee for Architecture and Construction)		
Project financing	<i>at endorsement (Million US\$)</i>	<i>at Terminal Evaluation (Million US\$)</i>	
[1] GEF Financing	6.0	6.00	
[2] UNDP Contribution	0.3	0.45	
[3] Government	32.8	00	
[4] Other partners	97.5	282.3	
[5] Total co-financing	130.6	282.77	
Project total cost	136.6	288.77	

124

125

126 **Executive summary**

127 **Project Description**

128 The UNDP-supported GEF-financed Full-sized Project “Market Transformation for Sustainable Rural Housing in
129 Uzbekistan” started in April 2017 and is currently in its final year of implementation due to be completed in
130 October 2024. The project is funded by the GEF (USD 6 million) with co-financing from the Government of
131 Uzbekistan, UNDP and private sector partners. The project is implemented by Ministry of Construction (formerly:
132 State Committee for Architecture and Construction) using National Implementation Modality (NIM).

133 The project seeks to transform the rapidly growing rural housing sector in Uzbekistan towards a more sustainable
134 and low-carbon development pathway by designing, piloting and scaling-up a green mortgage market mechanism,
135 which will boost the demand for low-carbon housing among the Uzbek rural population. Rural housing provides
136 an entry point into low-carbon and climate resilient rural development, since well-constructed rural housing that
137 provides a comfortable indoor climate for residents and affordable heating and cooling options directly reduces
138 exposure to these climate threats.

139 The objective of the project is to improve rural livelihoods in Uzbekistan by promoting the real estate market
140 transformation towards affordable, sustainable and low-carbon rural housing. The project design builds directly
141 on previous experience with sustainable, low-carbon and climate-resilient local development in Uzbekistan.

142 The project is implemented based on UNDP’s NIM modality. It started in April 2017 and was originally planned to
143 close on 10 April 2023, it was extended until Oct 10, 2024. The project was funded by the GEF (USD 6 million) with
144 co-financing from the Government of Uzbekistan, UNDP and private sector partners planned at USD \$130,665,099.

145 **Evaluation scope**

146 The Terminal Evaluation (TE) of the project assessed the achievement of expected project results, including both
147 the accomplishments and the areas for improvement to enhance the sustainability of benefits and contribute to
148 better future programming. The evaluation adhered to the UNDP/GEF Evaluation Guidelines. The TE aimed to
149 foster accountability, transparency, and provide evidence-based insights to gauge the project's success in
150 addressing the identified needs during its design phase. Conducted with a blend of face-to-face and online
151 engagements, specifically in Uzbekistan in June 2024, the evaluation utilized mixed methods to gather a robust
152 combination of qualitative and quantitative data, enhancing the reliability and credibility of its findings.

153 The methodology of the TE encompassed a comprehensive desk review of project documentation, semi-
154 structured interviews with key stakeholders, and field visits to significant project sites like the rural housing
155 supported with RE/EE by the project to collect firsthand evidence. This mixed-method approach allowed for data
156 triangulation, increasing accuracy and informing the reliability of the evaluation results. Throughout the process,
157 purposive sampling aimed to capture a diverse range of stakeholder perspectives, ensuring gender responsiveness
158 and inclusivity in data collection and analysis. Analytical techniques included descriptive analysis, content analysis,
159 thematic analysis, and quantitative analysis, all aimed at identifying common trends, themes, and quantifiable
160 project impacts.

161

162 **Evaluation Ratings Table**

163 **Table 1: Evaluation rating table**

Monitoring & Evaluation (M&E)	Rating
M&E design at entry	Moderately Satisfactory (MS)
M&E Plan Implementation	Moderately Unsatisfactory (MU)
Overall Quality of M&E	Moderately Satisfactory (MS)
Implementation & Execution	Rating
Quality of UNDP Implementation/Oversight	Moderately Satisfactory (MS)
Quality of Implementing Partner Execution	Satisfactory (S)
Overall quality of Implementation/Execution	Satisfactory (S)
Assessment of Outcomes	Rating
Progress towards objective, expected outcomes and impacts	Moderately Satisfactory (S) - Progress towards objective, outcome 2, 3 and 4. Unsatisfactory (U) for outcome 1
Relevance	Highly Satisfactory (HS).
Effectiveness	Moderately Satisfactory (MS)
Efficiency	Moderately Unsatisfactory (MU)
Overall Project Outcome Rating	Moderately Satisfactory (MS) for outcome 2,3 and 4 and Unsatisfactory for outcome 1
Sustainability	Rating
Financial	Likely (L) for outcomes 2,3 and 4. Unlikely for outcome 1.
Institutional Framework and governance	Likely (L) for outcomes 2,3 and 4. Unlikely for outcome 1.
Socio-political	Likely (L)
Environmental	Likely (L)
Overall Likelihood of Sustainability	Likely (L) for outcomes 2,3 and 4. Unlikely for outcome 1.

164 **Key conclusions & rating justification**

165 The project's objective of promoting energy efficiency (EE) and renewable energy (RE) in housing has largely been
 166 achieved through the successful adoption of EE prototype housing designs, the implementation of EE building
 167 codes, and extensive capacity-building and awareness efforts. Key successes include the development of 24
 168 EE/low-carbon house designs, completion of a Nearly-Zero Energy House, and the creation of seven new building
 169 codes with 100% compliance. However, the project failed to establish sustainable financial mechanisms for EE and
 170 RE technologies, relying heavily on grants and subsidies without a clear plan for future funding.

171 The project met its GHG emissions reduction targets by the project's end (63,812 t CO₂ eq – 120% of the EOP
172 target) and it partially met its 20-year GHG emissions reduction goal (64.5%). The project also achieved and
173 outperformed its energy savings targets, achieving only 304% during the project and 169% over 20 years. This
174 represents energy savings from the buildings construed based on the 24 prototype designs for EE and low-carbon
175 houses that have been developed by the project, and where the GEF funding was used to cover the cost of
176 developing these designs. The project directly benefited 6,770 individuals through the green mortgage mechanism
177 and 26 households through the Green Loan Financial Mechanism (GLFM). It also conducted 180 energy audits,
178 demonstrating the superior efficiency of EE/low-carbon houses. Despite these achievements, challenges remain,
179 including a lack of regulatory and certification frameworks for energy audits and insufficient qualified energy
180 auditors in Uzbekistan.

181 The project successfully reviewed four building codes and developed four new 'code compliance manuals' related
182 to floors, roofing, thermal engineering, solar water heater, norms of energy consumption for HVAC, natural and
183 artificial lightning and green construction to introduce stricter Minimum Energy Performance Standards for
184 buildings. Additionally, as the government was transitioning to the green energy sources and promoting passive
185 construction techniques two new codes on PV and passive house design were developed.

186 Awareness initiatives reached 5,753 individuals (37% female), although significant gaps in public knowledge about
187 EE and RE benefits and financing opportunities persist. The project also faced critical issues with the GLFM,
188 including no plans for post-project funding and a limited impact on the EE market due to its urban focus and lack
189 of balanced support between RE and EE.

190 **Adaptive management** of the project has shown mixed results. While some recommendations from the Mid-Term
191 Review (MTR) were positively addressed, others were only partially implemented. Notably, the MTR suggested
192 reassessing component 1 by shifting focus from "green mortgages" to other project components. In response,
193 UNDP commissioned consultants who proposed rebates for EE investments. However, the project then deviated
194 from the proposed solution and adopted GLFM that offered partial loan principal compensation for RE and EE
195 investments, The PMU justified shifting from the mortgage financing into the green loan support by the
196 Government policy change, which resulted in discontinuing financing the rural construction (mortgages), however,
197 the TE found significant concerns with the newly introduced mechanism including deviating its focus from rural to
198 more broadly urban as a target group, limited focus on EE by allowing RE and EE technologies on equal basis, the
199 limited contribution to EE market and most importantly that the GLFM, in the way it is designed, is not financially
200 and institutionally sustainable option. These highlight concerns about the project's adaptive management and
201 decision-making effectiveness.

202 **Relevance:** The project is aligned with, and embarks on, the Rural Housing Programme (RHP) to deliver sustainable
203 rural housing, where the Government of Uzbekistan is making significant investments in new rural and peri-urban
204 settlements through its RHP. Launched in 2009, the RHP was accompanied by a Presidential Decree, "On
205 Additional Measures for Scaling-Up Housing Construction in Rural Areas.

206 **Effectiveness:** The project faced significant challenges that impacted implementation, including low energy prices
207 due to subsidies, limited consumer awareness of EE and RE benefits, the restricted capacity of local EE/RE

208 suppliers, the COVID-19 pandemic disrupted field activities and investment engagements, high staff turnover and
209 lengthy procurement processes further hindered progress. Despite these obstacles, the project adapted as much
210 as possible, leveraging inclusive stakeholder engagement and the Rural Housing Programme (RHP) to align with
211 government policies and secure co-financing.

212 **Efficiency:** Partnerships with financial institutions and the new fund under the Ministry of Energy were also
213 crucial, mobilizing over \$223 million in co-financing to cover the incremental costs of EE/RE measures. However,
214 the \$3 million spent on component 1 did not result in a sustainable non-grant mechanism as intended. The
215 approach of providing free solar systems and subsidizing RE loans under the green mortgage and GLFM proved
216 not cost-effective and lacked replication potential.

217 The project faced significant delays, largely due to high staff turnover and a nearly vacant PMU for six months,
218 extending the project timeline from an initial six years to 7.5 years, ending in October 2024. These delays increased
219 administrative costs for the \$6 million project. Assuming full consumption of the 2024's budget, the project is
220 expected to consume 100% of the GEF funding, with UNDP making additional cash co-funding reaching \$450K
221 (originally planned \$300K). No audits have taken place over the last seven years despite the MTR comments on
222 the financial management of the project.

223 **Financial sustainability:** The project's financial sustainability is at risk due to the lack of clear plans or allocated
224 funds to continue the Green Loan Financial Mechanism (GLFM) and green mortgage beyond GEF resources, with
225 no international agencies likely to support these grant-based mechanisms. While standard loans for EE/RE remain
226 available, their uptake is limited due to subsidized energy tariffs and long payback periods. The government
227 initiated a process of lifting subsidies which is expected to enhance the overall implementation of EE/RE policies
228 including the uptake of EE/RE loans. However, the project's embedding of EE building codes and EE/RE prototype
229 designs into government policies and frameworks, with integrated financing in the Rural Housing Programme
230 (RHP) and mandatory enforcement, ensures high potential for replication and sustained impact through
231 government channels.

232 **Institutional sustainability:** The project's sustainability is jeopardized by the lack of plans or funds for continuing
233 the GLFM subsidies beyond the project's end in October 2024. Conversely, the strong institutional framework for
234 EE building codes and EE/RE prototype designs, led by the Ministry of Construction and QQL, ensures these
235 components' durability. Significant investment in capacity building, including training in energy audits and energy
236 management, further supports the project's long-term success.

237 **Socio-political sustainability:** While awareness and adoption trends have improved, more efforts are needed to
238 motivate consumer behaviours towards EE/RE technologies. The TE engagement with beneficiaries revealed a lack
239 of knowledge and skills in managing installed solar systems, compounded by a scarcity of qualified suppliers and
240 professional maintenance services in rural areas.

241 **Environmental sustainability:** The project is explicitly designed to mainstream environmental sustainability by
242 promoting more efficient and less resource-intensive housing throughout rural Uzbekistan. The primary
243 environmental risk involves community health and safety due to improper transport, storage, use, and disposal of

244 waste or hazardous materials. Although the project does not fund construction directly (funded by ADB), it has
245 addressed this risk by including exclusionary criteria related to hazardous materials in the Green Loan Financial
246 Mechanism Manual.

247 **Replications** through RHP and similar programmes are very likely as a result of the EE building codes and EE designs
248 prototypes, however, at the individual level, replication is quite limited because of the large capital investment
249 needed upfront without financial incentives, especially in light of the heavily subsidized tariffs.

250 **Gender mainstreaming:** The project successfully incorporates a gender perspective throughout all phases,
251 ensuring equitable access and benefits for both women and men to EE/RE solutions. By prioritizing gender
252 strategies and analysis from the outset, the project developed gender-sensitive plans and activities that address
253 gender-related issues, disparities, and dynamics. The Rural Housing Programme (RHP) already closely monitors
254 gender considerations, with the ADB establishing a 30% quota for loans to women. The new Green Loan Financial
255 Mechanism (GLFM) offers more opportunities for females by increasing the subsidy level by 2.5% for women. The
256 project mainstreamed gender into its activities, and women were appropriately represented within project
257 management and actively participated in events, promoting gender equality across all project activities and
258 platforms.

259 **Co-finance:** The project has significantly exceeded its co-financing targets, securing a total of USD 282,771,537 by
260 the TE stage, bringing the total project cost to USD 286,771,537. The UNDP cash co-financing target was surpassed,
261 increasing from \$300K to \$450K.

262 **M&E:** The M&E Framework includes standard UNDP-GEF items supported by sufficient resources (US\$ 248,000)
263 and clearly defined roles and responsibilities. The project board, activated in 2017 and has met 12 times in total,
264 providing strategic guidance and oversight, including approving a project extension. However, no board meeting
265 occurred in 2020 mainly due to COVID. Several shortcomings in the M&E systems were identified including: annual
266 audits were not conducted over the past seven years; core indicators and tracking tools were not updated at mid-
267 term, as noted by the MTR; the reported energy savings included inaccurate calculations from solar systems; PIRs
268 included indirect energy savings from EE code implementation, although targets were set for direct savings only;
269 lifetime GHG and energy savings calculations used a 25-year technology lifespan instead of the 20 years assumed
270 in the project document; and the satisfaction survey did not include a control group, making it difficult to measure
271 the sixth objective-level indicator as expected.

272 **Project design:** The TE team found the project design to be a mix of strengths and weaknesses, resulting in a
273 moderately satisfactory rating. Positively, the design effectively identified and aimed to address both market and
274 non-market barriers to incorporating energy and climate considerations in housing investments, particularly
275 acknowledging affordability as a major obstacle. However, the project design lacked a robust feasibility analysis
276 of the green mortgage scheme, failing to justify its impact on the market. and whether 0.3% annual reduction in
277 the already heavily subsidised interest rate would indeed make any difference at all in the level of uptake of low-
278 carbon housing particularly in light of the heavily subsidized electricity tariff. The project's ToC did not provide a
279 clear pathway for market transformation, particularly through component 1. The lack of a comprehensive market

280 transformation framework led to significant delivery challenges and required numerous adaptive measures during
 281 implementation.

282 **Recommendations summary table**

283 Below recommendations take into account the timeframe available to implement recommendation. The project
 284 is so close to be operationally closed at the time of drafting this TE evaluation report (i.e until October 2024).
 285 Accordingly, the following are a mix of recommendations for corrective actions and forward-looking
 286 recommendations/ lesson learned focussed on future programming: **more details on the recommendations**
 287 **available in section 4.2.**

288 **Table 2: recommendations table**

#	TE Recommendation	Entity Responsible	Timeframe
1	Develop an exit plan with focus on documenting future arrangements for EE building codes, EE/RE prototype designs, land use plan recommendations, future housing loans, etc. Th	PMU	Aug-Oct 24
2	Follow up with the Ministry of Construction, Housing and Commercial Services, to ensure full endorsement of the recommendations on inclusion of energy efficiency requirements and climate considerations into existing land-use codes ShNK 1.03.02-04 related to instructions on the preparation and approval of urban planning documentation in the field of urban planning.	PMU	Aug-Oct 24
3	Develop and implement a capacity building programme focused on the participated communities (homeowners, local technicians, and community leaders)	PMU	Aug-Oct 24

289

290

291

292 1. Introduction

293 1.1 Purpose & scope

294 The Terminal Evaluation (TE) assessed the achievement of project results against what was expected to be
295 achieved and drew lessons that can both improve the sustainability of benefits from this project, and aid in the
296 overall enhancement of future UNDP programming. It measures the extent to which the Project has contributed
297 to solve the needs identified in the design phase and degree to which implementation, efficiency and quality
298 delivered on expected results (outputs) and specific objectives (outcomes), against what was originally planned
299 or officially revised, thus, the TE report promotes accountability and transparency and assesses the extent of
300 project accomplishments.

301 The TE assessed project performance against expectations set out in the project's Logical Framework/Results
302 Framework and results according to the criteria outlined in the [Guidance for Conducting Terminal Evaluations of
303 UNDP-Supported, GEF-Financed Projects](#)¹

304 The TE provides evidence-based information that is credible, reliable and useful and comply with the UNDP/GEF
305 Evaluation Guidelines. The TE was undertaken in line with UNEG principles concerning independence, credibility,
306 utility, impartiality, transparency, disclosure, ethical, participation, competencies and capacities. The evaluation
307 process has been independent of UNDP and project partners. The opinions and recommendations in the
308 evaluation are those of the Evaluator and do not necessarily reflect the position of any stakeholders.

309 The TE was carried out between June-July 2024 with a mix of face-to-face engagement in Uzbekistan and online
310 engagement where needed.

311 1.2 TE Approach

312 The primary phases of the TE Implementation included the development and presentation of the TE Inception
313 Report, TE mission for primary data collection, presentation of initial TE findings to key stakeholders and reporting.

314 *TE inception phase*

315 The purpose of the inception report was to define the overall approach and set out the conceptual framework to
316 be applied in the evaluation. The inception report included the understanding of the evaluation objectives,
317 evaluation questions and possible evidence to be generated, defined the methodology, and provides information
318 on data sources and collection, sampling, and key indicators.

319 This phase included a review of project documentation, review of evaluation questions, and the establishment of
320 criteria for assessing project outcomes. Stakeholder analysis have also been conducted to identify all parties
321 relevant to the evaluation. The inception report has been crucial for ensuring that all parties have a clear
322 understanding of the evaluation scope, methods, and expected deliverables.

¹ UNDP-Supported, GEF-Financed Guidance for conducting terminal evaluations, 2020. Available [here](#).

323 ***TE mission for collecting primary data***

324 The objective of this phase was to gather first-hand data from project sites, beneficiaries, and other stakeholders.
325 The TE evaluation team conducted a field visit to key project sites like the rural housing supported with RE/EE by
326 the project to observe work done on the ground and engage directly with the project beneficiaries.

327 The data collected during this mission forms the backbone of the evaluation, providing essential insights into the
328 project's implementation and effectiveness.

329 ***Presentation of initial TE findings to key stakeholders***

330 This phase aimed to share preliminary findings with stakeholders to validate the information and gather additional
331 feedback. A Mission wrap-up meeting & presentation of initial findings was conducted at the end of the TE mission
332 to share preliminary findings, assessments, conclusions and emerging recommendations. The session was
333 attended by UNDP senior management and aimed to obtain their feedback to be incorporated in the early drafts
334 of the report. Feedback from stakeholders during this phase was used to refine and finalize the evaluation report,
335 ensuring it accurately reflects the project's outcomes and the perspectives of those involved.

336 ***Drafting evaluation report***

337 The final phase involved compiling this comprehensive evaluation report which includes detailed findings,
338 conclusions, and recommendations. The report integrates all data and analyses from the evaluation process and
339 is crafted to provide clear evidence-based conclusions about the project's effectiveness and impact. The final
340 report is essential for accountability and learning. It is used to inform future projects, improve ongoing strategies,
341 and fulfill reporting obligations to donors or other key entities.

342 Mixed methods² were used for the TE to generate mix of qualitative and quantitative data. The use of mixed
343 methods has the advantage of supporting data triangulation across multiple sources, which creates the potential
344 for increased data accuracy and credibility to inform the reliability of the evaluation results. Methods are explained
345 in more detail below.

346 **1.3 Methods**

347 ***Data collection methods***

348 To strengthen the robustness of the evaluation evidence, a mix method was used to generate qualitative and
349 quantitative data to best describe project results based on the on the results framework as outlined in the project
350 document. The evaluation used methods of document review and interviews for data collection to obtain answer
351 all of the evaluation questions outlined in the TOR. The evaluation had three levels of data collection and validation
352 of information:

- 353
- 354 • A desk review of project documentation where both qualitative and quantitative data have been collected.
 - 355 • Semi-structured interviews with key stakeholders for qualitative data collection (Annex7 list of persons interviewed).
 - 356 • Filed visit to key project sites including the rural housing projects.
- 357

² Mixed methods involve desk review and semi-structured interviews for data collection, and also descriptive analysis, content analysis, thematic analysis and simple quantitative data analysis in excel for quantitative indicators for data analysis.

358 An evaluation matrix was developed as a base for gathering of qualitative inputs for analysis. The evaluation matrix
359 defined the objective for gathering non-biased, valid, reliable, precise, and useful data with integrity to answer
360 the evaluation questions.

361 **Desk review:** The initial stage involved the review of project documentation and associated documents. An
362 information package was provided by the project management team to the TE team. The evaluators reviewed all
363 relevant sources of information, such as the project document, project reports – including annual reports,
364 progress reports, project files, previous evaluations, national strategic and policy documents, and any other
365 materials that the evaluator considers useful for an evidence-based evaluation assessment. See annex 2 for list of
366 documents reviewed.

367 The key output of the desktop review was to collect data and information as potential evidence that underpin
368 evaluation and also help the evaluator to familiarize with the work context in details. Annex 2 includes full list of
369 documents to be reviewed.

370 **Semi-structured interviews:** Engaging stakeholders has been critical for the success of the evaluation. The
371 project involved multi-stakeholders and teams in different capacities and the TE engaged with various
372 stakeholders to cover different perspectives taking into account the principle of gender responsiveness. The TE
373 team has taken into account the geographical coverage, representative diversity, gender balance etc. and
374 inclusivity of key stakeholders and beneficiaries in designing the interview schedule and locations that were
375 visited. Engaging stakeholders was done mainly based on face-to-face interviews in Uzbekistan, and where face-
376 to-face engagement was not possible, an online engagement has been organised. See list of people consulted in
377 Annex 4.

378 The main purpose of the engagement was to collect evidence that support TE process and findings and gain
379 sufficient understanding of their perspectives on the program successes and challenges. All interviews were
380 undertaken in full confidentiality.

381 **Field visit:** The TE evaluation team conducted a field visit to key project sites including the rural housing projects
382 supported with EE/RE to observe work done on the ground and engage directly with the project beneficiaries.

383 **Sampling:** Purposive sampling was used to achieve the level of rigor that is required for a robust evaluation. The
384 evaluation responded to the existing diversity across the project stakeholder groups. In essence, the purposive
385 approach to sampling was used to identify the key informants who are best suited to provide detailed responses
386 to the evaluation questions, to accurately reflect given elements of the work experience. This also allowed for
387 additional data generation at any stage of the evaluation, to facilitate results reliability and completeness.

388 **Gender responsiveness** has been integrated throughout the evaluation process including gender balance during
389 the engagement with stakeholders by ensuring both genders are engaged, and assessing the gender integration
390 in the project design and delivery, and ensuring that data collection and analysis are gender sensitive. The
391 evaluation used gender-disaggregated data of personnel engaged by the project to identify barriers and
392 differentiate roles that may be more suited to each gender. The evaluation also checked whether all “people
393 count” indicators are gender segregated and if the project had reported women ratio in related indicators.

394 **Data analysis methods**

395 Data analysis was based on observed facts, evidence, and data. Findings are specific, concise, and supported by
396 quantitative and/or qualitative information that is reliable, valid and generalizable.

397 Information was analysed and consulted with project team or commissioning unit., and then an evaluation report
398 draft was developed. All analysis must be based on observed facts, evidence and data. Findings should be specific,
399 concise and supported by quantitative and/or qualitative information that is reliable, valid and generalizable. The
400 broad range of data provides strong opportunities for triangulation. This process is essential to ensure a
401 comprehensive and coherent understanding of the data sets, which was generated by the evaluation.

402 The data analysis method involved:

403 **Descriptive analysis:** A descriptive analysis of the PROJECT was used to understand and describe its main
404 components, including related activities; partnerships; modalities of delivery; etc. Descriptive analysis preceded
405 more interpretative approaches during the evaluation.

406 **Content analysis:** A content analysis of relevant documents and the literature was conducted to identify common
407 trends and themes, and patterns for each of the key evaluation issues (as the main units of analysis). Content
408 analysis was used to flag diverging views and opposite trends and determine whether there was need for
409 additional data generation.

410 **Thematic analysis:** Responses collected from semi-structured interviews and field visit observations were
411 analyzed through thematic analysis, this is a method of analyzing qualitative data. The evaluator has closely
412 examined the data to identify common themes – topics, ideas and patterns of meaning that come up repeatedly
413 from interviews and other sources.

414 **Quantitative analysis:** A simplified analysis was conducted on all quantitative measures (for example energy
415 savings and GHGs) by reviewing and validating project datasets on quantitative indicators. The generated statistics
416 were used to develop emergent findings and inform the triangulation process.

417 **Triangulation:** In this evaluation, triangulation involved validation of data through cross verification from at least
418 two sources, and evaluation findings and conclusions were synthesized based on triangulated evidence from the
419 desktop review and interviews. This process was essential to ensure a comprehensive and coherent understanding
420 of the data sets, which will be generated by the evaluation.

421 **Evaluation criteria and ratings:** The different scales for rating various criteria are shown in the table below in
422 accordance with GEF-financed, UNDP Implemented Terminal Evaluation Guidelines. Detailed tables in Annex 6.

423 **1.4 Ethical Considerations**

424 The TE consultant was held to the highest ethical standards and was required to sign a code of conduct upon
425 acceptance of the assignment. This evaluation was conducted in accordance with the principles outlined in the
426 UNEG 'Ethical Guidelines for Evaluation'³. The evaluator ensured to safeguard the rights and confidentiality of
427 information providers, interviewees, and stakeholders through measures to ensure compliance with legal and

³ UNEG Ethical Guidelines for Evaluation, 2020, available [here](#).

428 other relevant codes governing collection of data and reporting on data. The evaluator also ensured security of
429 collected information before and after the evaluation and protocols to ensure anonymity and confidentiality of
430 sources of information where that is expected. The information knowledge and data gathered in the evaluation
431 process has been solely used for the evaluation and not be used for other purposes without the express
432 authorization of UNDP and partners.

433 1.5 Limitations

434 The main limitations faced during the evaluation were related to the geographical distribution of the project
435 activities and stakeholders over across Uzbekistan, this meant that the evaluators were not able to travel to all
436 local areas in person and undertake field visits. Alternatively, the evaluator conducted the visits for some sites,
437 and engaged with the rest of the stakeholders in other cities virtually where appropriate. Also, some of the project
438 materials (deliverables, minutes of meetings, others) have been made available only in Uzbek language with no
439 translation available, this has been limiting factor to access detailed information on project written outputs.

440 1.6 Structure of the Report

441 The TE draft report follows the format suggested by the UNDP-GEF TE guidelines, with a description of the
442 methodology, a description of the project and findings organized around: i) Project Design/Formulation; ii) Project
443 Implementation; iii) Project Results and Impact. Conclusions, Recommendations and Lessons Learnt complete the
444 report. Consistently with requirements, certain aspects of the Project are rated, according to the rating scale of
445 the Guidelines. Co-financing information is presented in the chapter under financial management; and the
446 updated Scorecard and core indicators are included in Annex 11. Comments addressed have been documented in
447 an Audit Trail, prepared as a separate annex 12 to the TE Report.

448 2. Project Description

449 2.1 Development context

450 Uzbekistan is the most populous country in Central Asia, with one third of the region's population, amounting
451 to over 36.9 million people in 2024.⁴ Two thirds of this population is younger than age 30. Despite steady
452 economic growth in the last decade, the impact of economic growth on improving livelihoods has been
453 inadequate. Poverty rates are higher in rural areas, and while differences in the rates between rural and urban
454 areas decreased from 8% in 2001 to 6.7% in 2013, they still exist.⁵ Disparities in economic and social
455 development remain not only between rural and urban areas but also between regions of the country. Poverty
456 in Uzbekistan has distinct rural and regional dimensions: 49.2% of people live in rural areas⁶; 47% of the
457 southern provinces are classified as poor, and 27% as extremely poor. This "development gap" can be

⁴ STATISTICS AGENCY of the Republic of Uzbekistan, see at <https://www.stat.uz/en/>

⁵ World Bank blogs- available [here](#).

⁶ Ministry of Economy of Uzbekistan (2011).

458 explained by the fact that economic growth since 2001 has occurred mainly in regions with strong
459 manufacturing sectors, extractive industries, and modern services.

460 Uzbekistan's Third National Communication to the UNFCCC identifies the residential building sector among
461 the largest energy consumer in the country; with almost half of all primary energy of the country used every
462 year for electric and thermal supply to various building including residential. Meanwhile, specific energy
463 consumption in buildings exceed significantly similar indices in the developed countries⁷.

464 The development of the Rural Housing Programme is underpinned by positive economic indicators for the
465 country as a whole: overall GDP growth was 8% in 2015, economic growth in the agricultural sector was 6.8%,
466 and economic growth in the construction sector was 17.8% for the year. Participating banks have been
467 consulted regarding projected mortgage demand during the development of the concept and the project
468 documentation, and they have all stated that they forecast continued, strong demand for RHP mortgages
469 during the project lifetime.

470 The overall number of new housing units in rural Uzbekistan is significantly outpacing rural housing
471 construction in other CIS countries; construction rates of new housing per 1,000 persons in rural areas are five
472 times higher than Kyrgyzstan, twice as high as in Kazakhstan, and 1.3 times higher than in Russia.⁸

473 The UNDP/GEF and the Ministry of Construction, Housing and Communal Services of the Republic of
474 Uzbekistan project on "Market Transformation for Sustainable Rural Housing in Uzbekistan" (Project) seeks
475 to transform the rapidly growing rural housing sector in Uzbekistan towards a more sustainable and low-
476 carbon development pathway by designing, piloting, and scaling-up a green financial mechanism, which will
477 boost the demand for use of energy-efficient and low-carbon technologies in residential and housing sector
478 among the Uzbek rural population thus reducing GHG emission.

479 The Project objective is to provide Uzbekistan's rural population with improved, affordable, and
480 environmentally friendly living conditions. The Project consists of four interlinked components. The first and
481 principal component is the establishment of the green financial mechanism to incentivize and eventually
482 scale-up the demand for low-carbon housing (Component 1). This component is supported and enabled by
483 three complementary components related to strengthening domestic supply chain and capacities for
484 construction of low-carbon housing (Component 2), introducing policies and regulations for low-carbon
485 housing and settlements (Component 3), and raising public awareness about benefits and advantages of low-
486 carbon housing (Component 4).

487 At an advanced stage, the green mortgage mechanism was replaced with the Green Loan Financial Mechanism
488 (GLFM), in the form of partial subsidy of loan principal and direct partial subsidies, to shift focus from financing
489 construction (involving many costs that are not directly related to energy saving) to 5 types of more tailored
490 investments in energy efficiency of personal dwellings: small-scale solar PV devices, solar water heaters, walls
491 thermal insulation, tight windows and heat pumps.

⁷ Uzbekistan. National Communication (NC). NC 3. 2016. Available [here](#).

⁸ S.N. Isakulov. Roundtable presentation, Tashkent (16 June 2014).

492 The project is expected to leverage GHG emission reductions in a highly cost-effective manner. By covering
 493 only a portion of the relatively low additional cost of EE and Low-Carbon house construction (3-6%), it will
 494 reduce energy requirements and GHG emissions in a building by approximately 25%. Furthermore, the project
 495 will leverage more than USD 130 million in co-financing; representing a co-financing ratio of more than 20:1.

496 **2.2 Problems that Project Seeks to Address**

497 Energy shortages in rural areas have been increasing. Power and gas supply in the winter, in particular, is
 498 unreliable and intermittent, causing poor living conditions, health and social problems. A secondary effect of
 499 these shortages has been to force some rural populations to switch to coal (which increases rural GHG
 500 emissions); energy reliability issues also hinder long-term economic and social development. The low energy
 501 efficiency of rural residential buildings, especially individual/private homes, combined with a lack of
 502 compliance with minimum energy performance standards, have only exacerbated the need for fuel and
 503 increasing GHG emissions from the housing sector.

504 These residential energy issues are closely intertwined with other local development challenges in rural
 505 settlements. There is an urgent need to improve other community infrastructure as well, such as water supply
 506 and treatment (currently, more households have a natural gas connection than have a tap water connection)
 507 and waste disposal. Improving the efficiency of technologies in the rural water sector is also a priority: energy
 508 intensive water pumps create excess costs and waste scarce water both in the buildings sector and in
 509 agriculture, where there has been little change in water-intensive irrigation systems (losses are estimated at
 510 35-45%). Problems with housing quality and comfort combined with incomplete and/or inefficient
 511 infrastructure have had a negative effect on socio-economic development in rural areas, which in turn has
 512 created pressure to migrate to urban areas.

513 While the rural housing market is rapidly developing, several barriers prevent the spread of low-carbon
 514 rural housing and settlements. The following table summarizes these barriers and the proposed project
 515 responses.

516 **Table 3: Barriers to a Low-Carbon Rural Housing Market in Uzbekistan**

Type of Barrier	Description of Barrier
Policy/ Regulatory	Land-use policies and regulations do not take into account low-carbon requirements. Current residential codes for rural housing are weak due to the relatively low priority of the sector in previous years, and construction practices are largely <i>ad hoc</i> .
Market-related	Domestic manufacturers may not be aware of opportunities in low-carbon construction materials and technologies due to a lack of experience in that sector (in which there was previously no real demand). Lack of experience with low-carbon technologies and approaches, as those technologies are primarily imports and may not be known to potential customers.
Financial	Higher up-front cost of low-carbon housing units compared to previous designs without insulation, efficient windows, efficient appliances, renewable energy applications. High interest rates for mortgages due to competition for investment funds with other sectors in a period of economic growth. Tariffs for fuel and power are below market rate, so when consumers save energy, they do not realize the full economic savings resulting from their

	actions. Therefore, they have less motivation to reduce fuel and power consumption (and invest in energy-saving measures and renewable resources).
Awareness	Low awareness of potential benefits (and savings in operating costs) of more efficient houses among nearly all stakeholders (government, private sector, and rural residents) stemming from the prevalent practice of <i>ad hoc</i> rural housing construction in previous years using unfired clay brick. Low-carbon technologies unfamiliar to potential manufacturers, distributors, and customers in the construction sector due to the lack of a market among this group in previous years. Low awareness of climate-related issues in rural land use planning and zoning as plans have focused primarily on urban heat supply in the past.
Capacity	Lack of capacity and knowledge to identify, plan and implement low-carbon solutions for rural settlements (e.g. how to plan and build a village with low carbon footprint, which technology to use, how to build and operate such buildings and technologies, etc.). Lack of capacity to incorporate climate change considerations into local development in rural areas due to lack of experience and the relative recent emergence of these techniques. Lack of capacity to conduct design and site checks and to enforce the newer, stricter residential building codes that will come into force during the project implementation period.

517

518 2.3 Project Description and Strategy

519 The objective of the proposed project is to provide Uzbekistan's rural population with improved, affordable and
 520 environmentally friendly living conditions. The total project size is estimated at approximately USD 136.7 million,
 521 with a proposed GEF/CCM contribution of USD 6 million. The project design builds directly on previous and on-
 522 going experience with sustainable, low-carbon and climate-resilient local development in Uzbekistan. Specifically,
 523 the project is designed to lower the energy intensity trajectory of Uzbekistan by building in lower energy demand
 524 in new rural homes.

525 The project consists of four inter-linked outcomes. They relate to introducing a green mortgage scheme for rural
 526 housing (Outcome 1), strengthening domestic supply chain and the capacity to design and construct efficient and
 527 low-carbon housing (Outcome 2), strengthening policies and regulations, particularly building codes for rural
 528 housing and rural settlements (Outcome 3), and raising public awareness about benefits and advantages of
 529 energy-efficient and low-carbon housing (Outcome 4).

530 By achieving these outcomes, the project is envisaged to create a favourable market environment and scalable
 531 business model for investment in both energy-efficient and low-carbon rural. The implementation of this model
 532 will lead to sizable energy savings and accompanying GHG emissions: it will reduce energy consumption directly
 533 by 8,266,185 GJ and corresponding emissions by approximately 463,894 tCO₂e over a 20-year investment lifetime.
 534 In addition, the project will result in an estimated indirect reduction of GHG emissions of 891,925 tCO₂e - 4.7
 535 million tCO₂e over a 20-year investment lifetime. At the same time, the project brings social benefits in the form
 536 of increased comfort to rural residents and improved air quality. Finally, the project will catalyse more than US\$
 537 123 million in additional private and public sector financing.

538 The Project Document presents four interlinked components:

539 Component 1: Green mortgage market mechanism to scale-up demand for low-carbon housing

540 Under this component, the project works with national financial institutions, primarily Qishlok Qurilish Bank (Rural
541 Construction Bank), to design, capitalise, and operationalise a green mortgage financial mechanism to incentivize
542 the demand for more energy efficient (EE) and low-carbon houses.

543 The green mortgage scheme builds on and complements the existing and highly popular mortgage programme
544 for rural housing implemented by the Rural Construction Bank. The Rural Construction Bank provides mortgages
545 to the families wishing to buy a house under the State Investment Program “Housing for Comprehensive Rural
546 Development” at 7% for 15 years. The demand for mortgages has been steadily increasing since 2009 and the
547 Bank plans to further expand its mortgage operations in the next decade.

548 Component 2: Construction and domestic supply chain for low-carbon housing and settlements

549 Component 2 is designed to facilitate the implementation of the financial market scheme in component 1 by
550 preparing and testing prototype designs for EE and low-carbon houses, strengthening the domestic supply chain
551 and manufacturing capacities for design and construction of low carbon housing and settlements, and, more
552 broadly, promoting application of a wide range of low-carbon technologies and approaches in the planning and
553 construction of new rural settlements.

554 The project also supports the identification and promotion of materials, technologies, and techniques for low
555 carbon housing through the Rural Technology Needs Assessment. A technology needs assessment has only once
556 been conducted in Uzbekistan, in 2001, and is now much outdated. The TNA under this output will identify a series
557 of environmentally and economically feasible technological solutions for energy/water/sanitation systems in rural
558 housing and infrastructure.

559 Component 3: Policy and regulatory reform to enable the scale-up of low-carbon housing and settlements.

560 This component facilitates implementation, as well as help ensure sustainability and scaling-up of the financial
561 mechanism introduced in component 1 by supporting the appraisal of EE and Low-carbon standard designs and
562 introducing mandatory standards for EE and low-carbon construction, thus effectively creating sustained demand
563 and client bases for green mortgages.

564 This will support the Government of Uzbekistan and, in particular, the State Committee for Architecture and
565 Construction (Gosarchitectstroy), in developing and enforcing dedicated policies and regulations to promote and
566 eventually mandate application of energy efficient and other “green” standards in new rural settlements. This
567 work shall involve the following activities: revising and updating existing energy performance standards;
568 developing more stringent building codes for new residential buildings; and proposing requirements for RE
569 systems in these buildings.

570 Note that the State Committee for Architecture and Construction Gosarchitectstroy has since been absorbed in
571 the Ministry of Construction.

572 Component 4: Marketing and promotion of low-carbon rural housing and settlements

573 Finally, component 4 helps boost public demand for green mortgages and confidence in energy efficient and low
574 carbon housing via a series of PR and awareness raising activities both at national and local level.

575 Awareness-raising and outreach are provided to end-users (in particular, rural populations.). Activities under this
576 output are designed to increase the awareness of these groups to the potential benefits (and potential savings in
577 operating costs) of low-carbon houses and settlements. Outreach activities are designed to raise awareness of the
578 financial mechanism developed by the project to support low-carbon houses and efficient appliances and lighting
579 and thus generate demand for those products and services. They may also include training and education for rural
580 residents on how to use/apply/build affordable low-carbon solutions for their homes and for sustainable solutions
581 in the water supply and treatment and waste sectors (and possibly in the agricultural sector).

582 2.4 Theory of change

583 The project addresses the financial barriers (high upfront cost and high interest rate) by working with financial
584 institutions under component 1 involved in existing mortgage programs to create a non-grant mechanism that
585 will incentivise purchases of low-carbon houses and leverage the money currently spent by the government for
586 housing construction.

587 It also addresses the market-related barriers (lack of expertise in EE/RE and limited awareness of domestic
588 manufacturers) by providing technology needs assessment, market studies, supply chain support, and
589 demonstrating technologies in the low carbon rural houses by real life examples on the ground.

590 The project addresses the lack of policies and regulations enabling low-carbon land-use planning by introducing
591 new, more stringent MEPS for rural housing and strengthen enforcement capacities of relevant bodies and new
592 policies and regulations promoting low-carbon land-use planning.


593 The project consists of four inter-linked outcomes. They relate to introducing a green mortgage scheme for rural
594 housing (Outcome 1), strengthening domestic supply chain and the capacity to design and construct efficient and
595 low-carbon housing (Outcome 2), strengthening policies and regulations, particularly building codes for rural
596 housing and rural settlements (Outcome 3), and raising public awareness about benefits and advantages of
597 energy-efficient and low-carbon housing (Outcome 4).

598 By achieving these outcomes, the project will create a favourable market environment and scalable business
599 model for investment in both energy-efficient and low-carbon rural. The implementation of this model will lead
600 to sizable energy savings and accompanying GHG emissions: it will reduce energy consumption directly by
601 8,266,185 GJ and corresponding emissions by approximately 463,894 tCO₂e over a 20-year investment lifetime. In
602 addition, the project will result in an estimated indirect reduction of GHG emissions of 891,925 tCO₂e - 4.7 million
603 tCO₂e over a 20-year investment lifetime. At the same time, the project will bring social benefits in the form of
604 increased comfort to rural residents and improved air quality. Finally, the project will catalyse more than US\$ 123
605 million in additional private and public sector financing.

606

607 **Figure 1: Project theory of change diagram.**

Terminal Evaluation of UNDP/GEF 'Uzbekistan - Market Transformation for Sustainable Rural Housing in Uzbekistan (PIMS 5392)



608

609

610 **2.5 Main stakeholders**

611

612 There is a wide range of stakeholders involved with the rural housing market and the growth in the supply and
 613 demand of energy efficient and low-carbon housing in Uzbekistan. Key stakeholders in the project are listed in the
 614 table below.

615 **Table 4: Key stakeholders of the project**

Stakeholders	Roles in the project
Government Stakeholders	
Gosarchitectstroy	Gosarchitectstroy serves as the national implementing partner
Ministry of Economy	The Ministry defines the exact geographical and financial scope of the National Rural Housing Program implementation.
Ministry of Finance	The Ministry of Finance provides the annual allocation in the state budget for the National Rural Housing Program

National Bank of Uzbekistan (NBU)	The NBU will work with the project to develop and implement the green mortgage mechanism
Uzhydromet	The mandate of this State Agency includes climate change, and it oversees the preparation of National Communications and Biennial Update Reports to the UNFCCC.
The State Committee of the Republic of Uzbekistan on Land Resources, Geodesy, Cartography and State Cadastre	The State Committee oversees land-use planning issues in Uzbekistan.
State Committee for Nature Protection	The Committee develops and implements the unified nature protection and natural resources saving policy, state control over environment protection.
Regional and district municipal authorities	This group will be consulted on their capacity strengthening needs in the area of land use planning and zone, integration of climate change considerations into local decision-making.
Local self-governance units; i.e., Makhallas and Village Citizen Assemblies	The groups are consulted on their training needs in land use planning, integration of climate change considerations into local decision-making.
Employees in rural health and educational facilities	UNDP has standing relationships with rural health and educational facilities due to previous projects, and experiences from those projects have been incorporated into the design of this project.
Private sector	
Commercial Banks such as Qishloq Qurilish Bank and Ipoteka Bank	Banks are responsible for providing financing for the most feasible type of financing mechanisms to support low-carbon rural housing.
Qishloq Qurilish Loyiha (QQL)	QQL serves as the project partner for the design and construction of the pilot Nearly-Zero Energy house constructed under the project.
Manufacturers and distributors of construction materials and technologies	Representatives of the construction industry were consulted during project preparation.
Other organisations	
Organizations supporting the dissemination of efficient technologies	These organizations, such as Energy Centre Uzbekistan, the Association of Producers of Renewable Energy (APRE), and the Chamber of Commerce and Industry of Uzbekistan have all been consulted regarding their experiences in technologies for rural housing, rural infrastructure, and the construction sector.

Research organizations	The Institute of Energy and Automation has been consulted on technologies and current R&D efforts.
Academic Institutions	Tashkent State Technical University educates architects and engineers as part of its programs of study.
NGOs	The Khorezm Rural Advisory Support Service (KRASS) provided key inputs to the preparation of the project design.
Rural homebuyers and homeowners	Individual homebuyers are important stakeholders in the project, because they are both beneficiaries and investors.
Multilateral organisations	
Asian Development Bank	ADB will be consulted regularly regarding lessons learned to date under the rural housing loan and its ongoing activities in Uzbekistan.
Islamic Development Bank	The Islamic Development Bank has provided USD 100 million to support the construction of rural housing and infrastructure.
UNECE	The project team will consult with UNECE regarding its support for the Country Profile on Housing and Land Management for Uzbekistan.
World Bank	The project team will consult with the Country Office regarding the findings from its on-going projects in climate change mitigation through sustainable agriculture and in metering and energy data management.
WHO/GEF-SCCF	WHO recently concluded a 5-year, \$550,000 project, "Climate Change Adaptation to Protect Human Health," in partnership with Uzhydromet.

616 **2.6 Project timeframe and funding**

617 The UNDP-supported GEF-financed Full-sized Project "Market Transformation for Sustainable Rural Housing in
 618 Uzbekistan" started in April 2017 and was originally planned to close on 10 April 2023, it was extended until Oct
 619 10, 2024. The project was funded by the GEF (USD 6 million) with co-financing from the Government of Uzbekistan,
 620 UNDP and private sector partners planned at USD \$130,665,099.

621

622 3. Findings

623 3.1 Project Design/Formulation

624 The TE team found that the project design comprises a mix of strengths and weaknesses making the design
625 moderately satisfactory. At the positive side, the project design has successfully captured both market and non-
626 market barriers towards considering energy and climate concerns in housing investments with acknowledging that
627 affordability as the principal barrier hindering demand for energy-efficient and low-carbon housing. The project is
628 designed to comprehensively address these barriers via a combination of policy and financial de-risking
629 instruments and targeted financial incentives to key market players, such as homeowners.

630 A notable feature of the project design is that it embarks on the Rural Housing Programme (RHP) as a strong
631 'vehicle' to achieve its objective, where the government of Uzbekistan intended to deliver, by 2020, 2,500 new
632 settlements, 87,000 new houses, 1,400 new social facilities (such as schools) and various infrastructure
633 developments to rural parts of the country. The RHP has been a strong foundation acting as a 'vehicle' to drive
634 project delivery, increase its relevance to the government policies, and ensure government ownership and
635 contribution to the project (including co-financing).

636 On the other side, the project design didn't include robust feasibility analysis of the green mortgage scheme, for
637 instance, it doesn't justify the green mortgage scheme in terms of its impact on the market, and whether 0.3%
638 annual reduction in the already heavily subsidised interest rate⁹ would indeed make any difference at all in the
639 level of uptake of low-carbon housing particularly in light of the heavily subsidized electricity tariff. Had this sort
640 of feasibility assessment been done during the design stage, it would have been evident at the time if the scheme
641 was appropriate and impactful. The lack of clarity of the scheme and its role in the market have been critical
642 elements/reason for misleading the delivery of component 1 of the project including triggering changing the
643 strategy of this component multiple times during the implementation.

644 Overall, the project design and its Theory of Change (ToC) didn't provide a clear pathway for the market
645 transformation based on all components of the project, particularly, and most importantly, through component
646 1. The project design is very much focused on the demand side for EE/RE solutions and little attention was paid to
647 the supply side. The project design offers limited engagement of the suppliers and energy services companies
648 from the private sector side. despite having a critical role in the advancing the supply side of the market and not
649 addressing the need for increasing its maturity. The lack of market transformation framework from the design has
650 clearly led to significant delivery issues and needed lots of adaptive measures to be taken.

651 *Results Framework Analysis: project logic and strategy, indicators*

652 This section provides a critical assessment of the Project Results Framework (PRF) in terms of clarity, feasibility
653 and logical sequence of the project outcomes/outputs and their links to the project objective. It also examines the
654 specific indicators and their target values in terms of the SMART¹⁰ criteria.

⁹ Rural Housing Programme benefit from a heavily subsidised annual interest rate of 7% (compared to an around 20% annual interest rate for non-subsidised mortgages in rural areas).

¹⁰ SMART stands for Specific, Measurable, Attainable, Relevant, Time-bound.

655 Generally, Indicators and targets are found to meet the “SMART” criteria (Specific, Measurable, Achievable,
 656 Relevant, Time-bound) with minor shortcomings, the objective- level targets are appropriate and give a good
 657 sense of the scope and all that the Project intends to achieve from the outset. The PRF is found to be fit for
 658 purpose, and indicators provide a clear description of the intended target with an economy of words, and targets
 659 are largely broken down by MTR/EOP timeframe. The simplicity of the indicators provides clarity to the PMU in
 660 terms of the activities to be monitored and targets to be reached.

661 The indicators integrated gender disaggregation requirements where possible to open the door for gender
 662 disaggregated data collection, allowing for more effective policies and strategies that respond to the entire
 663 population.

664 The minor shortcomings in the PRF includes:

- 665 - Way too many indicators (22 in total of which 6 at the objective level).
- 666 - Lack of RE indicator in terms of RE capacity installed. Having this indicator with specific target would have
 667 given further clarity and guidance on the RE:EE split in terms of resources.
- 668 - The wording of some indicators could have been more consistent with the targets to avoid confusions, for
 669 example, the indicator of “*Capacity of financial institutions to design and operate dedicated financial*
 670 *products that are accessible to both men and women for low-carbon housing is present*” is basically around
 671 # of households accessing financial products. Simplicity of the indicators wording is critically important to
 672 guide proper monitoring processes.
- 673 - Indicator 3 under outcome 2 assesses the outcome of developing rural technology needs assessment (TNA)
 674 by measuring the number of focus groups of women is convened during the rural TNA stakeholder
 675 consultations. Organising a focus group is not at all suitable target for a needs assessment.
- 676 - There is no indicator to measure the most important impact under outcome 2 which is the
 677 rollover/application of the new designs in rural housing projects. Something like number of rural housing
 678 projects that implement the adopted designs, that would be meaningful impact to measure for this
 679 outcome.

680 **Assumptions and Risks**

681 Risks were articulated in project planning documents, and they generally were logical and robust at the time with
 682 some shortcomings. The prodoc defines 6 key risks that are labelled with a rating but no assessment based on
 683 impacts and likelihood. In some case, the risks, however, are backed with relevant mitigation measures. The
 684 prodoc anticipated the key risks that the project may encounter during the implementation, including, the low
 685 residential energy tariffs and the subsidized domestic price of natural gas and their impact on the demand side,
 686 however, the mitigation strategy relied on the assumption that rural communities will demand low-carbon
 687 solutions to offset the energy shortages and unstable supply of energy, and though this might be the case, the
 688 project mitigation strategy for this risk should have been around creating economically feasible case for
 689 communities.

690 The risk log didn't identify the market risk related to the limited capacity of private sector to play the role of
 691 suppliers and ability to provide related energy services (supply and maintenance for example). The sustainability
 692 of the provided technologies (particularly RE) will be dependent on the ability to maintain these technologies
 693 through qualified and specialised energy service companies and that is a significant risk in Uzbekistan that has not
 694 been recognised by the project design nor during the implementation stage.

695 Assumptions are clearly articulated in the PRF and ToC, they capture key assumptions underpinning the
696 achievement of the outcomes, except the assumption that rural communities are going to uptake the financial
697 solutions provided by the project. The absence of this assumption originates from the absence of comprehensive
698 market transformation assessment as part of the design.

699 Also, there is no mention as to how the defined assumptions will be monitored and tested during the project
700 implementation. This is not unique to this project, in fact the GEF-UNDP project document template allows for
701 the assumptions to be captured in the PRF and ToC, but it doesn't include information as to how these
702 assumptions, at least the key ones, are going to be tested and/or monitored.

703 *Lessons from other relevant projects*

704 The project design builds directly on previous and on-going experience with sustainable, low-carbon and climate-
705 resilient local development in Uzbekistan. Specifically, the project is designed to lower the energy intensity
706 trajectory of Uzbekistan by building in lower energy demand in new rural homes. The prodoc references number
707 of relevant projects identified at the time of PPG with information as to how the project is going to build on and
708 complement the scope of other related projects. Annex 3 of the prodoc list 6 aid-funded projects with a high level
709 analysis of complementarities with this project.

710 More importantly, the RHP is the most directly relevant initiative by the Uzbekistan Government where the project
711 embark on to reach rural communities. Also, the design builds on the UNDP-GEF project, "Promoting Energy
712 Efficiency in Public Buildings in Uzbekistan (EEPB)," which was launched with the aim of strengthening the energy
713 performance of public buildings and piloting more efficient construction, through which the opportunities to shift
714 to energy-efficient and low-carbon rural housing was initially identified. The project design also established a link
715 with the Green Climate Fund (GCF) Readiness programme at the time including strengthening the institutional
716 capacity of national entities in Uzbekistan, with a focus on enabling direct access to climate funds.

717 *Planned stakeholder participation*

718 The project document outlines a long list of stakeholders and maps out their contributions and relevant to the
719 project activities/outputs. The list identifies the stakeholders, their relevance to Project, Role in Preparation, and
720 Role in Implementation. The prodoc identified stakeholders including partners from the national and sub-national
721 governments.

722 The project strategy in engaging private sector was mainly by including the financial institutions that would play a
723 role in facilitating the green mortgage component, but little engagement planned with private sector from the
724 technology suppliers' side and related energy services such as maintenance and energy audits, especially that it
725 was evident that their level maturity is limited – requiring technical support to be able to fulfill their role
726 appropriately.

727 *Gender responsiveness of project design*

728 X

729 During the project design, a Gender Analysis and Action Planning were conducted aiming to provide an overview
730 of the gender situation in Uzbekistan, identify gender issues that may be relevant to the project, and to examine
731 potential gender mainstreaming opportunities. The analysis was based on available data from studies conducted

732 by the Government of Uzbekistan, donor agencies, and multilateral development banks. It also includes targeted
733 research supported under the Project Preparation Grant.

734 In addition to being GEF and UNDP requirements and standards, gender considerations are also already closely
735 monitored under the Rural Housing Programme (RHP) that is under implementation. In the framework of its
736 lending to the Rural Housing Programme, the international lending partner, ADB, has established a 30% quota for
737 loans to women. Data on the gender of the applicant is collected when applications for mortgages are registered,
738 and ADB maintains a database jointly with participating commercial banks of borrowers and co-borrowers with
739 gender-disaggregated data.

740 The gender action plan focused on ensuring gender-balanced participation in the green mortgage mechanism,
741 supporting active women's participation in the rural technology needs assessment and in supply chain
742 strengthening activities and ensuring that user outreach, information campaign, and development of
743 communication and dissemination strategy includes women. The action plan defined specific actions to achieve
744 these objectives with appropriate indicators and assigned responsible institution for each action.

745 As far as monitoring is concerned, the project design involved monitoring the share of women and men who are
746 direct project beneficiaries, and it will also monitor the nature of these benefits. Also, project targets and activities
747 were set to be monitored in project reporting, both in annual reports and in the mid-term evaluation and the
748 terminal evaluation.

749 The project was rated as GEN1 at the beginning, which was later reviewed and escalated, which implies that
750 'gender equality' is not the main objective of the expected output, but the output promotes gender equality in a
751 significant and consistent way.

752 *Social and Environmental Safeguards*

753 UNDP Environmental and Social Impact Assessment (ESIA) has been delivered during the PPG stage. The ESIA of
754 the project provides a clear definition of how the project incorporates overarching principles to enhance Social
755 and Environmental Sustainability. It outlines the integration of a human-rights based approach and gender
756 equality through awareness campaigns, empowering women to participate to ensure equality of opportunity and
757 contributing to more stable job opportunities for the communities.

758 According to the ESIA, although the project will not directly handle rural housing and infrastructure construction
759 (except for a single Nearly-Zero Energy pilot house), it will finance the installation of materials and equipment in
760 rural houses and support community planning for housing and infrastructure design. The project is meant to
761 include small-scale investments in new rural housing construction, focusing on energy efficiency and climate
762 resilience with minimal social and environmental impacts.

763 Good practices in pollution prevention, abatement, and gender-sensitive participation are mandated through
764 bilateral agreements under the Rural Housing Programme between the Government and ADB. The project plans
765 to monitor all pilot house construction activities in addition to ongoing RHP monitoring.

766 *Management arrangements*

767 The Project was implemented following UNDP's National Implementation Modality (NIM), according to the
768 Standard Basic Assistance Agreement (SBAA) between UNDP and the Government of Uzbekistan, the UNDP

769 Country Programme Document for 2016-2020 and the Uzbekistan – United Nations Development Assistance
770 Framework for 2016-2020, and as per policies and procedures outlined in the UNDP Programme and Operations
771 Policies and Procedures (POPP).

772 In reality, the implementation modality is considered to be ‘supported NIM’, which means UNDP takes lead on
773 providing procurement and recruitment services whereas the national executing entity - also referred to as the
774 national “Implementing Partner” in UNDP terminology - is required to implement the project in compliance with
775 UNDP rules and regulations, policies and procedures (including the NIM Guidelines).

776 At the national level, the project will be executed by the State Committee for Architecture and Construction of
777 the Republic of Uzbekistan (Gosarchitectstroy) as the National Implementing Partner. This organization was
778 absorbed in the Ministry of Construction, and since then the ministry has been playing the role of the national
779 Implementing Partner.

780 The Implementing Partner is responsible for executing this project including project planning, coordination,
781 management, monitoring, evaluation and reporting, and designating a high-ranking official as the National Project
782 Director who will assume responsibility for the Project on behalf of the National Government.

783 UNDP serves as the GEF Implementing Agency for this project. UNDP has been providing service to the
784 Implementing Partner in support of achieving project Outcomes/Outputs. UNDP is responsible for administering
785 financial resources in accordance with the specific objectives defined in the Project Document, and in keeping
786 with its key principles of transparency, competitiveness, efficiency, and economy.


787 UNDP is accountable to the GEF for the implementation of this project. This includes oversight of project execution
788 to ensure that the project is being carried out in accordance with agreed standards and provisions. UNDP is
789 responsible for delivering GEF project cycle management services comprising project approval and start-up,
790 project supervision and oversight, and project completion and evaluation.

791 The Project Board (often referred to as the Project Steering Committee) (PB) provides oversight of the Project
792 Management Unit (PMU). The PB consists of a Chairperson (Gosarchitectstroy – now Ministry of Construction)
793 and PSC members from various Government departments and agencies (see below). The primary function of the
794 PB is to provide sufficient direction for the project to function and achieve its policy and technical objectives and
795 to approve annual project plans and M&E reports.

796 Members of the Project Board

797	-	Gosarchitectstroy (now Ministry of Construction)	Chairman
798	-	The Ministry of Economy	Member
799	-	The Ministry of Finance	Member
800	-	National Bank of Uzbekistan	Member
801	-	Uzhydromet	Member
802	-	The State Committee on Land Resources, Geodesy, Cartography and State Cadastre	Member
803	-	State Committee for Nature Protection	Member
804	-	Qishloq Qurilish Bank	Member
805	-	Qishloq Qulilish Loyiha	Member

806 **Figure 2: Project organizational structure¹¹**



807

808

809

¹¹ Source: Project document

810 **3.2 Project Implementation**

Assessment element	Rating
Monitoring & Evaluation (M&E) Design	Moderately Satisfactory (MS)
Monitoring and Evaluation (M&E) implementation	Moderately Unsatisfactory (MU)
The overall assessment of the M&E	Moderately Satisfactory (MS)
Quality of UNDP Implementation /Oversight	Moderately Satisfactory (MS)
Quality of Implementing Partner Execution	Satisfactory (S)
Overall project implementation/execution	Satisfactory (S)

811 **Adaptive management**

812 GEF evaluations assess adaptive management in terms of the ability to direct the project design and
 813 implementation to adapt to changing political, regulatory, environmental, and other conditions outside of the
 814 control of the project implementing teams. The adaptive approach involves exploring alternative ways to navigate
 815 the projects towards meeting the planned objectives using one or more of these alternatives.

816 In case of this project, the key element of the adaptive management to be assessed is the project response
 817 strategy to the MTR recommendations. The project MTR took place early 2020 and it identified significant issues,
 818 particularly as related to component 1, that needed to be addressed with corrective actions. Given the scale of
 819 these issues, the project was placed in the enhanced oversight modality.

820 The MTR has provided important recommendations aiming at enhancing the project adaptive management.
 821 Overall, the project management and UNDP responded positively to the MTR recommendation by either accepting
 822 or partially accepting the 14 recommendations stipulated in the MTR report. However, the question remains
 823 regarding the quality of the management responses and whether they have resulted in an improved outcomes for
 824 the project.

825 The most significant recommendation (#5) was related to re-assessing the effectiveness of the entire component
 826 1 of the project, the recommendation also involved freezing activities for “green mortgages” and focus attention
 827 on the other components of the project. In response, the project engaged a team of two consultants aiming at
 828 refining general strategy for establishing Green Loan Financial Mechanism (GLFM) and GLFM design and
 829 implementation plan. Based on which, the Project no longer develops a green mortgage scheme (as originally
 830 targeted by Component 1), but rather support focused green measures for broader eligible housing (not limited
 831 to rural areas).

832 The team of consultants outlined a total of 6 options that have been identified and assessed, and based on pros
 833 and cons analysis, the option of providing rebates for “Level 3” energy efficiency investments by households
 834 (option 6) was selected and recommended. The selected option was deemed to be fully consistent with the energy
 835 efficiency goals of the project. However, things took a new turn afterwards, the new Green Loan Financial
 836 Mechanism (GLFM) was developed in a significantly different direction without clear justification. The new GLFM
 837 is primarily providing partial compensation of the loan principal as a support instrument for renewable energy and
 838 energy efficiency household investments in 5 technologies. This is totally different from the recommendation
 839 made by the consultant, and poses concern over the adaptive management of the project.

840 The PMU justified shifting from the mortgage financing into the green loan support by the Government policy
 841 change, which resulted in discontinuing financing the rural construction (mortgages) and shift to support the

842 private construction sector, where the project was unable to find an entry point to deal with the private sector
843 alone, without any partner. Thus, from PMU perspective, there was no opportunity to link energy efficiency
844 support to any mortgage program.

845 There are number of concerns with the new GLFM developed, mainly:

- 846 - It shifts the focus from the rural areas into more broadly all areas including urban areas, and this is a major
847 deviation from the project core objectives.
- 848 - It allows for RE and EE technologies on equal basis without limits on allocation for each category which has
849 led to 100% RE outcomes based on customers preferences
- 850 - And most importantly, the GLFM, in the way it is designed, is not financially sustainable beyond the GEF
851 funding, and there is no funding arrangements beyond the project. See section 3.3.1 of this report for more
852 information.

853 In conclusion, as far as adaptive management is concerned, and despite the positive reaction to the MTR on this
854 recommendation, the new GLFM doesn't necessarily achieve the core objective of the recommendation and key
855 concerns remains valid on component 1 and the feasibility of the financial mechanisms.

856 Other recommendations of the MTR have also been responded to positively by taking immediate actions as an
857 adaptive measures including:

- 858 - Placing the project in the enhanced oversight modality, establishing a Task Team who performed a review
859 of selected consultancy contracts entered into by the Project. This resulted in OIA intervening and posing
860 two action plans (Phase 1 (23 October 2020; Phase 2, 18 December 2020) with special oversight
861 arrangements for the Project were implemented. All actions specified under the two action plans have
862 been completed. Given the actions that UNDP has taken to mitigate risks and that the OAI has completed
863 the investigation with the case found unsubstantiated, it was decided to return the project to regular
864 oversight arrangements. As far as anti-corruption investigation, the TE team was informed that there is no
865 results of this investigation is publicly available.
- 866 - Including tendering procedures in the review of the financial support mechanism for UNDP GEF low-carbon
867 rural housing project in Uzbekistan, and UNDP prepared note to file explain the high staff turnover,
- 868 - Reviewing entry points for introducing higher energy efficiency levels to all constructions, reallocating of
869 funding between the project components (within limitations of GEF regulations). UNDP commissioned a
870 study that provides a comprehensive analysis and evaluation of the design and implementation of a five-
871 story, 20-apartment residential building with 2- and 3-room units, using both brick and monolithic
872 constructions. The project aimed to enhance thermal protection by achieving the third level of thermal
873 insulation. Key tasks included verifying the accuracy of thermal calculations, compliance with
874 construction standards (KMK 2.01.04-2018), and providing recommendations to address identified
875 issues.
- 876 - Conducting Energy Audit of four types of individual single-story family houses and multi-apartment
877 buildings.
- 878 - Raising public awareness about benefits and advantages of low-carbon housing;
- 879 - Extending the Project Board will be advised to include the following entities into the Project Board: Ministry
880 of Energy, ADB, Mortgage Refinancing company of Uzbekistan under ADB, IsDB.

881 Additionally, the project had to adapt to the COVID 19 circumstances with restrictions on mobility, this meant that
882 engagement activities had to be done virtually including the MTR.

883 ***Actual stakeholder participation and partnership arrangements***

884 As established in the Project Document, a broad framework for stakeholder analysis was carried out at design.
885 The main partnership arrangements with relevant stakeholders to be involved was established. The perspectives
886 of those who would be affected by project decisions, those who could affect the outcomes, and those who could
887 contribute information or other resources to the process were amply supported to be included in design process.
888 The Project Documents contains evidence that captures the broad levels of participation that took place at PPG
889 stage.

890 During the implementation stage, the project has been actively cooperating with stakeholders such as the Ministry
891 of Construction, Housing, and Communal Services, the Research Institute of Technical Rationing and
892 Standardization in Construction, the Intersectoral Extra-budgetary Energy Saving Fund under the Ministry of
893 Energy of Uzbekistan, LLC "Qishloq Qurilish Loyiha", JSCB "Qishloq Qurilish Bank", the National Research Institute
894 of Renewable Energy Sources under the Ministry of Energy. Recently, the Intersectoral Extra-budgetary Energy
895 Saving Fund under the Ministry of Energy of Uzbekistan is actively cooperating with the project and signed the
896 Responsible Party Agreement (RPA) within activities of the 1st Component. In addition, the project is closely
897 collaborating with the Nurafshon City Administration on the pilot operation of the NZEB. Also, the association
898 "Enterprises of Alternative Fuels and Energy" is closed.

899 Stakeholders' engagement was critical in the project given that the project has been working across wide spectrum
900 of agencies to cover the policies, legislation, manufacturing, and financing agencies. From design onward the
901 project had a healthy inclusion of some stakeholders and beneficiaries and was able to establish partnerships with
902 emerging organizations such as the ministry of energy and the fund after government restructuring.

903 From private sector side, the project engaged effectively with the financing agencies but there has been limited
904 engagement of the suppliers and energy services companies from the private sector side.

905 ***Project Finance and Co-finance***

906 The Project had a total planned project cost of USD \$136,665,099. Planned GEF financing was to be USD 6,000,000,
907 UNDP TRAC \$300,000 and planned co-financing of USD \$ 130,665,099.

908 The project reported that co-financing targets have been exceeded by far, with a total of USD 282,771,537 of
909 secured co-finance by the TE stage, this brings the total project cost to USD \$286,771,537 (assuming full
910 consumption of GEF resources). The UNDP cash co-financing target has been exceeded from \$300K to \$450K.

911 Co-financing has largely come from QQB, QQL and homebuyers, as follows:

- 912 - \$ 223,200,000 from Participating Banks (Qishloq Qurilish Bank, JSCB and Ipoteka Bank, JSCB) covering the
- 913 Mortgages to finance the 1,588 pilot EE and Low-Carbon houses
- 914 - \$ 23,420,439 from Qishloq Qurilish Loyiha, LLC (QQL) representing the design revision, site preparation,
- 915 construction oversight
- 916 - \$35,700,000 Homebuyers Equity - Cash down payments to finance the 1,588 pilot EE and Low-Carbon
- 917 houses

918 These numbers have been confirmed by officials letters from QQB and QQL.

919 The project has not been able to obtain formal official letter about the co-financing from the Ministry of
 920 Construction and Housing and Communal Services (Gosarchitectstroy), Tashkent State Technical University and
 921 Chamber of Commerce and Industry of Uzbekistan. Also, the project reports show that Institute of Energy and
 922 Automation and Association “Enterprises of alternative fuels and energy have been closed off and no co-financing
 923 has been received from them accordingly.

924 Table 5: Finance and co-finance table

Co-financing (type/source)	UNDP own financing (mill. US\$)		Government (Mill. US\$)		Partner Agency (NGOs partners) (Mill. US\$)		Private sector (Mill. US\$)		Total (Mill. US\$)	
	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
Grants	0.3 ¹²	0.45					97.5	282.32	97.8	282.77
Loans/Concessions										
• In-kind support			32.8	00 ¹³					32.8	00
• Other										
Total	0.3	0.45	32.8	00			97.5	282.32	130.36	282.77

925

926 Assuming full consumption of the 2024’s budget, the project is expected to consume 100% of the GEF funding,
 927 with UNDP making additional cash co-funding reaching \$450K (originally planned \$300K). The full spending of
 928 2024 budget is largely dependent on the Fund’s ability to spend around \$800K on the green loan financing
 929 mechanism,

930 **Monitoring & Evaluation: design at entry, implementation, and overall assessment of M&E**

Assessment element	Rating
Monitoring & Evaluation (M&E) Design	Moderately Satisfactory (MS)
Monitoring and Evaluation (M&E) implementation	Moderately Unsatisfactory (MU)
The overall assessment of the M&E	Moderately Satisfactory (MS)

931 The M&E Framework was described in detail in Section 4 of the Project Document. It comprises standard M&E
 932 items for UNDP-GEF project such as the Inception Workshop (IW), meetings of the project board, annual Project
 933 Implementation Reviews (PIRs), audit, Mid-Term Review (MTR), Terminal Evaluation (TE), UNDP / GEF Tracking
 934 Tools and periodic Monitoring through site visits. However, the prodoc does not include a detailed Monitoring

¹² UNDP contribution

¹³ Zero reported though some co-financing must have occurred

935 Plan that defines data collection process for the defined indicators in the PRF including data collection methods,
936 frequency, means of verification, assumptions and responsibility for data collection.

937 The M&E makes no mention of the exit strategy, although it is not a standard UNDP-GEF requirement, it is
938 however, greatly needed to demonstrate continuity between projects ending and the post project period,
939 especially to formally confirm post project arrangements with the fund to continue delivering on the finance
940 mechanism. The project is now in the process of recruiting a consultant for development of the exit plan.

941 Nonetheless, the overall design of M&E framework meets the standard M&E template for projects of this size and
942 complexity. Overall, the evaluator found the M&E design adequate for monitoring the project results and tracking
943 the progress toward achieving the objectives. The M&E design is backed with adequate resources (a total of US\$
944 248,000 including USD\$ 198,000 allocated for monitoring and \$ 50,000 for evaluations), the evaluation budget
945 seems to be a bit underestimated for a project at this scale. Roles and responsibilities are clearly defined.

946 **The M&E design is rated Moderately Satisfactory (MS).**

947 **Monitoring and Evaluation (M&E) implementation:** The project board was activated in 2017, it met for the first
948 time in September 2017, and since then, it has been regularly held twice per year on average except for 2020
949 where there was no board meeting held, posing a question on the approval status of the work plan and budget of
950 2022. In total, the board met 12 times since the launch of the project and has been providing strategic guidance
951 on oversight based on the progress made, and the board approved endorsed the project extension as suggested
952 by the project. These meetings address critical operational aspects such as financial sustainability, measuring
953 project impacts, and enhancing stakeholder engagement. The decision to extend the project and prepare an
954 annual work plan highlights the commitment to overcoming these challenges and maximizing the project's
955 success.

956 The project submitted 6 PIRs in total, the first one was in 2018. The PIRs were generally fairly detailed to monitor
957 the performance of the project and included sufficient information on the project progress. The project also
958 responded to the MTR request and included details related to changes in project staff and turnover.

959 The project has also undertaken energy audits to understand the project impact including houses at various levels,
960 to allow for meaningful comparisons and including houses that have not applied EE/RE measures.

961 The inception phase of any project is critical for ensuring the successful future implementation, and usually
962 involves a). an assessment of whether any factors have changed since project development, b). finalization/review
963 of indicators, baseline / target data in PRF if such is needed and the updating / refinement of the original multi-
964 year workplan (plus initial AWP). In the case of this project, an Inception Workshop took place at the end of
965 August 2017. Its goals were to refamiliarize stakeholders with the objectives, outcomes, and performance metrics
966 of the Project; and summarize the findings, recommendations, revisions, and confirmed plans emerging from the
967 Inception Period, including the Inception Workshop.

968 There are number of shortcomings identified in the implementation of the project M&E systems, including:

969 - The project was planned to be audited annually, however, the TE team was informed that no audits have
970 taken place over the last seven years despite the MTR comments on the financial management of the

- 971 project. The annual audit requirement was not met by the project though it was significantly important in
 972 light of the MTR findings.
- 973 - project monitoring systems don't cover the gender action plan. The GAP is not monitored regularly, and it
 974 is hard to know the status of these activities from the provided information. However, the country office
 975 conducted gender portfolio reviews for its programme including this project. The review aims to
 976 understand gender equality programming interventions from a systems perspective, but also doesn't
 977 provide status update on the each activity defined in the gender action plan, simply because it is meant to
 978 be at a higher level not at a project level. Also, by the decision of the 6th PB Meeting and because of project
 979 activity analysis, the GEN rate was proposed to be upgraded., As a result, the Project Gender Rating was
 980 upgraded from GEN1 to GEN2.
 - 981 - Tracking tool/core indicators were not reported during the MTR which creates a gap in tracking GEF core
 982 indicators. The MTR report stated that "The tracking tool provided to the MTR team does not include an
 983 update at the project's mid-term"
 - 984 - TE team reviewed the data reported on the 'energy savings' indicators, and it turned out that the project
 985 team has been reporting energy savings from the solar systems installed and funded by the project. The
 986 TE team explained that solar systems don't generate energy savings benefits and therefore should not be
 987 accounted for in reporting to this indicator. This has largely affected the reported delivery of this particular
 988 target of the project..
 - 989 - Numbers reported by the project in the PIRs related energy savings included indirect saving resulting from
 990 the implementation of the EE codes, whereas the defined target is only set for direct savings.
 - 991 - Lifetime GHGs and energy savings calculations have been done based on 25 years of the technologies, and
 992 that is inconsistent with the assumptions made in the project document which is 20 years lifetime of the
 993 technologies.
 - 994 - The satisfaction survey didn't include a separate control group of occupants as envisaged by the sixth
 995 indicator under the objective level, and therefore, the indicator can not be measured as expected. The
 996 survey focuses solely on the satisfaction rates and experiences of the residents of energy-efficient and low-
 997 carbon houses built as part of the project.

998 The evaluators have had access to all the reports presented to date. The format in which the data and information
 999 are presented requires careful examination and navigation to extract relevant evidence.

1000 The project monitoring function is critical for the project success and based on shortcomings in M&E
 1001 implementation in relation to inadequate monitoring of key elements of the project the **M&E implementation is**
 1002 **rated Moderately Unsatisfactory (MU).**

1003 A composite ranking that considers monitoring and evaluation design at entry together with the M & E plan's
 1004 implementation for the **overall quality of M&E is Moderately Satisfactory (MS).**

1005 **UNDP implementation/oversight (*) and Implementing Partner execution (*), overall project**
 1006 **implementation/execution (*), coordination, and operational issues**

Assessment element	Rating
Quality of UNDP Implementation /Oversight	Moderately Satisfactory (MS)
Quality of Implementing Partner Execution	Satisfactory (S)
Overall project implementation/execution	Satisfactory (S)

1007 The project has been implemented following UNDP's NIM execution modality. UNDP is the GEF Implementing
 1008 Agency for the project and as such remains the ultimate responsible party towards the GEF Secretariat and Council
 1009 with regard to the use of GEF financial resources – and of any cash co-financing passing through UNDP accounts.

1010 UNDP Uzbekistan has been responsible for the overall supervision and monitoring of the project and has been
1011 providing project assurance through the country office and the UNDP-GEF and through active participation in the
1012 project board. UNDP has provided direct project services for recruitments, procurement, MTR and TE.
1013 Implementing the project activities have been handled by Ministry of Construction as an executing agency for the
1014 project.

1015 UNDP has met (and indeed exceeded) its financial cash contribution target to the project budget (so called TRAC
1016 funding) which was planned to be \$300K and so far UNDP contributed around \$ 450K.

1017 UNDP CO has been supporting the project with monitoring the financial transactions by the project in terms of
1018 delivery, meeting targets and expenditure, reporting, budget revisions and ensuring there is no over-expenditure
1019 on the project. However, the planned annual audits were not implemented by UNDP despite the MTR findings on
1020 the financial management. Also, UNDP has been dealing with high turnover rate in the project staff in some cases
1021 leaving most of the PMU positions vacant for quit long time which caused delays.

1022 UNDP CO has taken a lead in responding to the MTR findings and recommendations, and developed and
1023 implemented a management response plan that addresses most of the recommendations. The quality of that
1024 response is discussed under 'Adaptive Management' section.

1025 Based on this, quality of **UNDP implementation/oversight is rated Moderately Satisfactory (MS)**.

1026 The Implementing Partner for this project is the Gosarchitectstroy which was absorbed in the Ministry of
1027 Construction during government restructuring. Despite the scale of these changes, there has been little impact on
1028 the project PMU and its operation, and the project managed to continue through these changes smoothly.

1029 The Ministry of Construction has been performing the role of the chair of the Project Board, and it has been
1030 responsible and accountable for managing this project, including monitoring of project interventions, achieving
1031 project outcomes, and for the effective use of UNDP resources.

1032 The Ministry of Construction holds the Government mandate for enforcing the building codes, so their leadership
1033 on this project was important sustainability element for the future. Nonetheless, the Ministry helped the project
1034 to leverage the government strictures to engage with other ministries and local authorities when and where it
1035 was needed.

1036 A key factor contributing to ownership has been the robust integration of the PMU within the Ministry of
1037 Construction, fostering a strong sense of ownership within the ministry. The ownership of the Project has been
1038 very strong from the start. The NPD (Director of Energy Conservation) has assigned a focal point for each
1039 component, in addition to designating a Deputy NPD for the Project, this demonstrates ownership and
1040 commitment of the MEMR towards the project and its outcomes.

1041 Based on the above the **quality of Implementing Partner Execution is rated Satisfactory (S)**.

1042 A combined rating of **overall project implementation/execution is Satisfactory (S)**.

1043 *Risk management and Social and Environmental Standards*

1044 UNDP Environmental and Social Impact Assessment (ESIA) was carried out at design so that project programming
1045 would maximize social and environmental opportunities and benefits. Also, this analysis was carried out for

1046 ensuring that adverse social and environmental risks and impacts would be avoided, minimized, mitigated and
1047 managed. The ESIA recognises that the project focuses on structural causes of the non-realization of rights; in this
1048 case, access to affordable, modern, and comfortable housing with a reliable supply of heat and power. It also
1049 recognises that project components include activities to build the capacities of duty-bearers to fulfill their
1050 obligations, including the ability to monitor the performance of buildings and verify savings, and on the other side
1051 build the capacity of rights-holders to claim their rights by increasing the awareness of home-owners of energy-
1052 efficient and renewable home features and increasing financing options for realizing those features.

1053 According to the SESP, the main environmental risk is related to community health and safety risks due to the
1054 improper transport, storage, and use and/or disposal of waste or any hazardous or dangerous materials. Although
1055 the project is not funding the construction per se (construction is funded by ADB) but the project considered such
1056 risk into the framework of the Responsible Party Agreement (RPA) between UNDP and the Extra-Budget
1057 Intersectoral Energy Saving Fund under the Ministry of Energy of the Republic of Uzbekistan from 10/07/2023.

1058 The RPA stated that UNDP-GEF project does not support applicants who use substances and technologies deemed
1059 unacceptable. The RPA has also reference the use of toxic and ozone-depleting substances is prohibited in
1060 accordance with the Montreal Protocol of September 16, 1987. Specifically, products and materials based on
1061 polystyrene foam, asbestos, Dichlorodiphenyl trichloromethylmethane (DDT), and freon, or similar substances,
1062 are not allowed. Additionally, foam plastic and similar flammable and fire-hazardous materials are prohibited for
1063 thermal insulation purposes. According to the RPA, and in case of reasonable doubts about the use of toxic
1064 substances, flammable materials, or ozone-depleting substances, support will be postponed until all
1065 circumstances are clarified with the help of project experts and, if necessary, external experts.

1066 As stated under the M&E section, the ESIA's risks have not been monitored in terms of their status and actions
1067 taken to mitigate these risks, and PIRs have no regular updates on these risks.

1068 Regarding risk management outside the SESP framework, the project document identified 6 risks that have been
1069 monitored throughout the project life cycle. As a standard UNDP requirement, the Project Manager is to monitor
1070 risks quarterly and report on the status of risks to the UNDP Country Office. The risks log has been kept up to date
1071 through PIR and recorded in ATLAS (and new system so called Quantum). PIRs have limited information on
1072 emerging risks and mitigation measures but risks were updated during implementation semi-annually as
1073 envisaged the prodoc.

1074 An effective risk management strategy allows the project to identify strengths, weaknesses, opportunities and
1075 threats. By planning the right mitigation measures, the project can be ready to respond when needed.

1076

1077

1078 **3.3 Project Results**

1079 **3.3.1 Progress towards objective, expected outcomes and impacts (*)**

Assessment element	Rating
Progress towards objective, expected outcomes and impacts	Moderately Satisfactory (S) - Progress towards objective, outcome 2, 3 and 4. Unsatisfactory (U) for outcome 1

1080 Overall, the project's objective to provide Uzbekistan's rural population with improved, affordable, and
 1081 environmentally-friendly living conditions has been largely achieved through the successful adoption of EE
 1082 prototype designs, the implementation of EE building codes, and the capacities and awareness established by the
 1083 project (under outcomes 2, 3, and 4 respectively). However, there has been no success in introducing sustainable
 1084 non-grant financial mechanisms for EE/RE technologies (outcome 1).

1085 The project met its GHG emissions reduction targets by the project's end (63,812 t CO2 eq – 120% of the EOP
 1086 target) and it partially met its 20-year GHG emissions reduction goal (64.5%). The project also achieved and
 1087 outperformed its energy savings targets, achieving only 304% during the project and 169% over 20 years. This
 1088 represents energy savings from the buildings construed based on the 24 prototype designs for EE and low-carbon
 1089 houses that have been developed by the project, and where the GEF funding was used to cover the cost of
 1090 developing these designs. A total of 6,770 people (50% females) across 1,354 households in Uzbekistan have
 1091 directly benefited from the financial subsidies low-carbon housing via the green mortgage mechanism in 2019-
 1092 2020, and 26 households benefited from the GLFM under the Inter-branch Energy Conservation Fund Energy Fund.
 1093 5,753 individuals (37% female) have benefited from the capacity building and awareness activities across all
 1094 components.

1095 **Under outcome 1**, the project was meant to develop a green mortgage market mechanism to scale-up demand
 1096 for low-carbon housing. The Green Mortgage mechanism was established and operated by the national mortgage
 1097 bank (QQB) using GEF funds to subsidize low-carbon measures during 2019-2020. The mechanism failed to
 1098 stimulate EE market transformation, as it merely provided free solar systems, spending nearly \$2 million on an
 1099 unfeasible approach. Consequently, work on this component was paused, and a new Green Loan Financial
 1100 Mechanism (GLFM) was developed by the project. The GLFM, started in July 2023, offers partial loan principal
 1101 compensation for renewable energy and energy efficiency investments in five technologies.

1102 The TE found that there are critical concerns with the GLFM, including 1) no plans to fund the GLFM beyond GEF
 1103 funding; 2) The GLFM does not balance support between renewable energy (RE) and energy efficiency (EE), with
 1104 100% funding going to RE so far; 3) the GLFM's focus on RE limits its impact on the EE market; 4) The GLFM extends
 1105 to urban areas, with equal focus on vulnerable rural communities which undermines the project's aim to target
 1106 the most vulnerable in rural areas; and 5) There are no defined post-project arrangements for GLFM operations
 1107 and financing. These challenges mean that the GLFM may not continue beyond the project, however, the RE/EE
 1108 financing on normal standards (i.e without incentives) will continue to be available for communities on a business
 1109 as usual scenario.

1110 The original Project design intended to allocate only 5% of Component 1 support to RE, with the remaining 95%
 1111 to EE measures due to their superior cost-efficiency (out of \$ 3 mil). However, the project deviated significantly

1112 from this plan, fully allocating its support to PV systems under the green mortgage mechanism, and similarly,
1113 under the new GLFM where 100% of the allocated funding has been used for RE, with 0% used for EE so far, simply
1114 because RE is more attractive for people and no limits set for each category by the finance mechanism.
1115 Nonetheless, 1,354 households (approximately 6,770 people, half of which females) benefited from purchasing
1116 low-carbon housing via the green mortgage mechanism in 2019-2020, and PV system via the GLFM under the fund
1117 in 2023-2024.

1118 **Under component 2**, the project has collaborated closely with Qishloq Qurilish Loyiha (QQL) and developed a total
1119 of 24 prototype designs for EE and low-carbon houses, which are now nationally approved. These designs have
1120 already been implemented in several sites across the country. These designs are important achievements by the
1121 project to implement EE/LC measures on the ground effectively. Also, the project constructed a model Nearly-
1122 Zero Energy Houses (NZEH) (2 floors, 6 rooms, total area 164 m²) which incorporates elements of passive design
1123 and demonstrate EE/RE technologies, materials, and design principles. The house is fully constructed and
1124 demonstration event was held in September 2022 through local media covering all regions in Uzbekistan. The
1125 NZEH was also demonstrated during the International Youth Technical Summit (held on May 21-22 in Namangan,
1126 with participation by 215 people, including 92 girls / women) and at the workshop on the "Experience of foreign
1127 and domestic manufacturers in the development of energy-saving heat-insulating materials" (with participation
1128 by 56 people, including 12 women).

1129 The project conducted 180 audits across different types of houses allowing for comparison between houses with
1130 and without EE measures. The results of energy audit showed that EE/LC houses consumed at average 134
1131 kWh/m² per year compared to 426 kWh/m² that of non-energy efficient house. The heat resistance of EE/LC
1132 houses external wall was 3 times higher than that of non-energy efficient house.

1133 It should be noted that energy audits in Uzbekistan are challenged with absence of regulatory and certification
1134 framework of energy audits, and also limited qualified energy auditors available in the market, and this will
1135 continue to be a barrier for future energy efficiency projects. In recognition of this challenge, the project
1136 conducted ToT training targeting the Ministry of Construction and other Government institutions on the energy
1137 audits – with a hope that this triggers reforming energy audit framework and transfers skills into the private sector
1138 in the future, however, no plan in place to pursue this line of development.

1139 The project developed TNA with aim to evaluate the existing market conditions and identify necessary supply-
1140 chain enhancements for the implementation of the State Programme on Affordable Rural Housing in Uzbekistan.
1141 It aims to improve the energy efficiency and sustainability of rural housing in Uzbekistan by integrating modern
1142 materials, technologies, and designs. The TNA assessed the current status of the market, identified the
1143 institutional, financial, and informational barriers hinder the adoption and scale-up of energy-efficient
1144 technologies, and also outlines the supply-side limitations include underdeveloped production ca

1145 The TNA process involved conducting six women focus group meetings with total of 156 women participated
1146 across three regions: the Republic of Karakalpakstan, Ferghana Valley, and Kashkadarya Province. Each focus
1147 group comprised women from various social and occupational backgrounds, including medical personnel,
1148 teachers, bank employees, entrepreneurs, farmers, housewives, and beneficiaries of the state rural housing

1149 program. These meetings aimed to assess women's needs for energy-efficient and low-carbon technologies in
1150 their households and to identify barriers and limitations to the adoption of such technologies.

1151 The project delivered training to the participants in the construction process in each region to ensure full support
1152 of the construction and reconstruction processes, as well as effective control over the quality of construction and
1153 installation works. Also, the Project together with the Ministry of Construction conducted an exhibition of EE and
1154 LC materials for the experts of design institutes, 56 participants including 12 women attended.

1155 **Under component 3**, the project developed 7 building codes (floors, roofing, thermal engineering,
1156 heating/ventilation and AC, PV and passive house design) that are fully adopted and being enforced, 3 code
1157 compliance manuals to support designers and construction professionals in the application of requirements
1158 (thermal engineering, solar water heaters, and heating/ventilation and AC), and 3 illustrated building design
1159 manuals (solar radiation calculation methodology, facade shading systems and green Roofs and Facades).
1160 Additionally, an Energy auditing methodology for residential buildings is developed and submitted for review to
1161 the Ministry of Construction, Housing and Communal Services and Ministry of Energy.

1162 The enforcement and compliance process of building codes in Uzbekistan is reassuring. Construction and
1163 reconstruction of buildings and structures without formal approvals are prohibited, and this means that all
1164 residential and non-residential constructions are going through a process to obtain approval on the design at the
1165 beginning which represent the first step in the process to ensure compliance with the building codes. Also, the
1166 direct registration of construction and installation works is carried out by the Territorial Control Inspectorates in
1167 the field of construction. Non-compliance with building codes will affect obtaining a permit for the use of the
1168 facility on which construction and installation works have been completed. So far, there have been no non-
1169 compliance cases reported which implies 100% compliance with the new codes.

1170 Energy audits of multi-apartment buildings – including baseline, EE, and LC buildings – are conducted for summer
1171 and winter periods in 2020-2023 to verify the compliance of building envelopes of those buildings with EE
1172 requirements. These audits confirmed that EE building codes were implemented to varying extents. For instance,
1173 in some regions, typical buildings showed lower energy efficiency compared to those designed with EE features.
1174 Energy-efficient buildings generally demonstrated better performance in terms of energy consumption for heating
1175 and hot water supply compared to typical buildings. The energy audits revealed significant differences in energy
1176 consumption between typical and energy-efficient buildings. The audits highlighted that energy consumption
1177 patterns varied significantly between summer and winter periods. Winter measurements provided critical data
1178 for assessing the thermal performance of building envelopes and the efficiency of heating systems.

1179 The project also invested in building the capacities of the local specialists (architects, builders, designers, etc.) who
1180 were trained on code compliance, EE/LC design, planning, and use of relevant guidance manuals. A total of 1,658
1181 including (223 females) trained. A study tour to Germany was organized for 11 representatives (1 woman) of 8
1182 ministries and agencies to learn about the Passive House concept and best practices for energy-efficient buildings.

1183 In close collaboration with the government design institution “Uzshaharsozlik LITI”, which is responsible for
1184 reviewing two existing land-use plans, the project developed recommendations on inclusion of energy efficiency

1185 requirements and climate considerations into two existing land-use codes ShNK 1.03.02-04 and ShNK 2.07.01-03.
1186 In June 2023, improved two codes are submitted to the Ministry of Construction, Housing and Communal Services
1187 for final review and approval, one of which is approved until this point. The project has provided training to local
1188 design specialists in August and September 2019 to increase their capacity to developed land use plans.

1189 **Under component 4**, the project used the local master plan as an avenue to emphasize the importance of public
1190 participation in the development and approval of master plans for settlements. This includes multiple stages of
1191 public discussion, collection of opinions, and integration of community feedback into the final plan to advocate
1192 for the master plans to include considerations for minimizing environmental impacts, promoting energy efficiency,
1193 and integrating renewable energy sources. 32 communities (makhallas) took steps to incorporate climate change
1194 considerations into decision-making. The project delivered trainings on Master Plan Development aiming to
1195 enhance the capacity of local officials and community leaders in Uzbekistan on the development and
1196 implementation of master plans for rural settlements. These included mechanisms such as makhallas committees,
1197 which are local self-governing bodies, play a crucial role in representing community needs and facilitating public
1198 participation in decision-making processes.

1199 There has been significant increase in the level of awareness of EE and low carbon housing and infrastructure
1200 through multiple avenues such as awareness workshops conducted in 10 regions, master plan training, training
1201 for journalists and science-based knowledge through the rural resource centers. However, based on the TE team
1202 engagement with beneficiaries, it has become evident that more awareness remains needed for the households
1203 on the energy efficiency and renewable energy and the associated benefits. These observations are also consistent
1204 with the awareness survey findings where 56.6% of the survey respondents (n=1,579) are unaware of the benefits
1205 provided when using RES and 82.3% believe knowledge on energy efficiency and RES should be included in
1206 educational programs. Also more awareness needs to be raised regarding the existing opportunities for financing
1207 EE/RE technologies, this is also supported by the survey result of only 14.6% of the survey respondents (n=1,579)
1208 are aware of the green loans available.

1209 The project developed a communication Strategy for Raising Awareness on Energy-Efficient and Low-Carbon Rural
1210 Housing and Green Mortgage Lending in Uzbekistan, it outlines a comprehensive plan to increase public
1211 awareness and understanding of sustainable housing practices. The strategy includes a variety of activities such
1212 as educational programs, contests, interactive events, and promotional campaigns. All actions are designed to be
1213 interactive and engaging, targeting different audience groups effectively.

1214 A total of 236 references about the project's activities have appeared in local and national media, including
1215 television, radio, newspapers, magazines, official websites of the Ministry of Construction and communal services
1216 and UNDP, as well as social networks including Facebook and Twitter. In addition, the project developed and
1217 presented animation videos at every event as well as public meetings on a regular basis. Moreover, the project
1218 conducted a contest among journalists and bloggers on the topic "Energy Efficient Buildings and Gender
1219 Mainstreaming - the key to sustainable development". About 100 mass media products were received and only 5
1220 winners were selected.

1221 **Project Objective: To provide Uzbekistan’s rural population with improved, affordable and environmentally-**
 1222 **friendly living conditions.**

1223 Indicator Obj1: Total Lifetime Direct and Indirect GHG Emissions Avoided (t CO2eq). TE target: Direct GHG
 1224 emissions avoided: 52,941 t CO2eq reduced or avoided calculated during the project lifetime from the EE and RE
 1225 measures implemented and from strengthened building codes. Total direct GHG emissions avoided: 465,267 t
 1226 CO2eq over an assumed technology and materials lifetime of 20 years. Indirect GHG emissions avoided: 891,925
 1227 t CO2e - 4.7 million t CO2e over 20 years, representing bottom-up and top-down estimates, respectively

1228 Indicator obj 2: Lifetime energy saved (expressed in GJ). TE target: The project achieves energy savings of at least
 1229 939,250 GJ during the project lifetime, or 8,266,185 GJ over the of 20-year building lifetimes from direct
 1230 investment, code strengthening and other measures facilitated by the project.

1231 The cumulative estimated GHG emission reductions achieved by project as follows:

- 1232 - 63,812 tons of direct CO2eq emissions reductions through the end of the project (October 2024). This
 1233 figure arises from both EE and RE measures in the 1,328 LC housing units constructed in 2019-2020 for
 1234 which the project issued direct subsidies for LC equipment via the green mortgage mechanism.
- 1235 - 300,338 tons of direct CO2eq emissions reductions over a 20-year technology and materials lifetime. This
 1236 figure arises from the same 1,328 housing units supported in 2019 and 2020.
- 1237 - 9.8 million tons of indirect (consequential) lifetime CO2eq emissions reductions. This figure arises from
 1238 1,077 pcs of multistory EE houses constructed in 2019-2021 for which the project provided indirect support
 1239 as they were built based on EE designs which were financed by the project, but without direct subsidies.
 1240 This figure does not include the 1,328 housing units for which the project provided direct financial
 1241 assistance¹⁴.

1242 The cumulative estimated energy savings achieved by the project as of June 30, 2023, are as follows:

- 1243 - 2,858,347,112GJ of direct energy savings during the project lifetime (until October 2024). This represents
 1244 energy savings from the buildings construed based on the 24 prototype designs for EE and low-carbon
 1245 houses that have been developed by the project, and where the GEF funding was used to cover the cost of
 1246 developing these designs...
- 1247 - 14,004,716GJ of direct energy savings over the 20-year building lifetimes. This represents energy savings
 1248 from the buildings construed based on the 24 prototype designs for EE and low-carbon houses that have
 1249 been developed by the project, and where the GEF funding was used to cover the cost of developing these
 1250 designs..

1251 The energy savings reported in the TE are significantly less than those reported in the PIR. There are two main
 1252 reasons for such discrepancy 1) the project team reported ‘indirect’ savings resulting from the implementation of
 1253 the EE codes, and 2) the project accounted for savings from RE investment through the subsidies programme. The
 1254 TE team reviewed these numbers with the project team and removed PV-related energy savings (because RE
 1255 doesn’t save energy) and also removed the so called indirect energy savings.

1256 The explanation as to why the project didn’t meet its energy saving target is because almost 100% of the subsidies
 1257 under the green mortgage and new GLFM have been invested in solar energy and 0% on EE technologies. The

¹⁴ The incremental energy savings and GHG emissions for project lifetime consider project extension to October 2024.

1258 same reason also explains the direct GHGs target being achieved simply because it accounted for GHGs avoidance
 1259 through the provided RE (solar systems).

1260 It should be noted that direct GHGs and energy savings targets by the end of the project have accounted for 1.5
 1261 additional years because of the project extension.

1262 **Table 6: Energy saving and greenhouse gas emissions indicators.**

	Direct energy savings during project lifetime (GJ)	Direct lifetime energy saved over 20-year (GJ)	Direct GHG emissions mitigated until October 2024 (t CO2 eq)	Direct GHG emissions mitigated for lifetime over 20 years (t CO2 eq)	Indirect GHG emissions avoided
EOP target	939,250	8,266,185	52,941	465,267	891,925 t CO2e - 4.7 million t CO2e over 20 years, representing bottom-up and top-down estimates, respectively
Achieved	2,858,347 ¹⁵	14,004,716 ¹⁶	63,812	300,338	9,820,807 representing bottom-up (through the prototype designs)
% Achieved	304%	169%	120%	64.5%	111%

1263
 1264 Indicator obj 3: Volume of investment mobilized and leveraged by GEF for low GHG development (co-financing
 1265 and additional financing). TE target: By the end of the project, investments of at least USD 129 million are
 1266 leveraged (not including GEF financing).

1267 The end of project target has been achieved. The green mortgage mechanism mobilized \$259.4 million in funding
 1268 (QQB/ADB bank loans and down payments from 16,172 borrowers) for the purchase of 16,172 EE affordable rural
 1269 family housing units in 2019-2021.

- 1270 - \$ 223,200,000 from Participating Banks (Qishloq Qurilish Bank, JSCB and Ipoteka Bank, JSCB) covering the
- 1271 Mortgages to finance the 1,588 pilot EE and Low-Carbon houses
- 1272 - \$35,700,000 Homebuyers Equity - Cash down payments to finance the 1,588 pilot EE and Low-Carbon
- 1273 houses
- 1274 - The green loan financial mechanism mobilized \$48750 (614.464.700 UZS) bank loans for 26 borrowers for
- 1275 the purchase of 26 solar panel installations in 2023-2024.

¹⁵ This represents energy savings from the buildings construed based on the 24 prototype designs for EE and low-carbon houses that have been developed by the project, and where the GEF funding was used to cover the cost of developing these designs.

¹⁶ This represents energy savings from the buildings construed based on the 24 prototype designs for EE and low-carbon houses that have been developed by the project, and where the GEF funding was used to cover the cost of developing these designs.

1276 Indicator obj 4: Number of users of low-GHG systems (number, of which female). TE target: By the end of the
 1277 project, at least 1,588 households (appr. 7,940 people, of which appr. 3,970 are female) will use low-GHG systems
 1278 in the form of solar PV units and/or efficient technologies.

1279 **85% of the TE target achieved.** 1,354 households. This covers approximately 6,770 people, including 3,385 women
 1280 and girls).¹⁷ This includes 1354 households who have purchased low-carbon housing via the green mortgage
 1281 mechanism in 2019-2020, among which 778, or 59% are households headed by women, and 26 households
 1282 benefited from the GLFM under the fund.

1283 Indicator obj 5: Number of new development partnerships with funding for improved energy efficiency and/or
 1284 sustainable energy solutions targeting underserved communities/groups and women. TE target: Project activities
 1285 will result in at least one new development partnership for improved EE and/or sustainable energy solutions
 1286 targeting underserved communities/groups and women.

1287 The purpose of this indicator is to measure the project effectiveness in establishing partnerships for funding EE/RE.
 1288 The project reported a number of partnerships that don't necessarily involve sustainable funding mechanism
 1289 beyond the project. These include:

- 1290 • LoA with IRENA: Development of a web application - a simulator of the solar potential of a selected area (city,
 1291 town, etc.), which was carried out by the International Renewable Energy Agency (IRENA). Financing was
 1292 provided from the UNDP/GEF project. The further use of this modeling tool by the Ministry of Energy and was
 1293 agreed upon with IRENA as part of the contract with this agency¹⁸.
- 1294 • RPA UNDP with Energy Saving Fund: To support disbursed green loans by partner banks to Beneficiaries with
 1295 the subsidy by UNDP/GEF, and upgrade and improve the energymarket.uz online platform to provide direct
 1296 subsidy to Beneficiaries.
- 1297 • Cooperation with the Scientific Research Institute of Technical Regulation and Standardization: Trainings aimed
 1298 at an innovative approach were conducted in 12 regions of Uzbekistan to the development of the construction
 1299 industry in Uzbekistan on the topic "Energy efficient, low-carbon housing, energy saving and the use of
 1300 renewable energy sources in the construction of buildings and structures", intended for representatives of
 1301 official organizations operating in the construction sector, design organizations and specialists from customer
 1302 organizations.

1303 Indicator obj 6: Local benefits: Satisfaction of beneficiaries and other local benefits generated. TE target:
 1304 Satisfaction of new and existing EE and Low-Carbon house occupants with their housing and utility services will be
 1305 at least as high as the satisfaction measured in a control group of occupants of standard RHP houses (as measured
 1306 on a five-point scale). Indoor air temperature compliance with recommended norms will be at least comparable
 1307 with houses in the selected control group.

1308 The available data doesn't include a control group as requested by this indicator, so the TE target can not be
 1309 assessed.

¹⁷ Based on the same assumption of household size as in the project document. Each household consists of 5 people in average, half of which females.

¹⁸ <https://solarcity.irena.org/#en/simulator/tashkent/residential>

1326 **Outcome 1: Green mortgage market mechanism to scale-up demand for low-carbon housing**

1327 **Indicator 1.1: Status of non-grant mechanisms and/or incentives to invest in houses and other infrastructure**
1328 **featuring low-carbon design and/or technologies.** TE target: At least one non-grant mechanism to encourage
1329 investment in energy efficiency and/or renewable energy is operational in Uzbekistan by the end of the project.

1330 **Target is not achieved**

1331 The Green Mortgage mechanism using GEF funds to subsidize low-carbon measures was established and operated
1332 in 2019-2020 by the national mortgage bank (Qishloq Qurilish Bank, i.e. QQB). Following the recommendation of
1333 the MTR, the Green Mortgage Mechanism used in 2019 and 2020 was revised and replaced with the Green Loan
1334 Financial Mechanism to support the green loan customers, which was approved by the Project Board and is to
1335 begin implementation after the RPA agreement signing with the Extra-budgetary Intersectoral Energy Saving Fund
1336 under the Ministry of Energy of Uzbekistan (in July 2023).

1337 The MTR has rightly criticized the design and implementation of the green mortgage mechanism, stating that it
1338 failed to achieve its goal of stimulating market transformation by demonstrating the benefits of energy efficiency.
1339 Instead, it merely provided free solar systems to households, which does not qualify as a non-grant mechanism,
1340 has no replication potential, and fails to demonstrate EE benefits. The implementation of the green mortgage
1341 mechanism in 2019-2020 resulted in almost \$2 million of project resources being spent on an unfeasible
1342 mechanism.

1343 The MTR recommended freezing work under this component until a new feasible mechanism is established. It also
1344 suggested investigating whether a financial mechanism is needed at all, given the progress in component 3 of the
1345 project (i.e., building codes).

1346 In response, UNDP commissioned a team of consultants to investigate options for restructuring component 1 of
1347 the project, as a result, a total of 6 options have been identified and assessed, and based on pros and cons analysis,
1348 the option of providing rebates for “Level 3” energy efficiency investments by households (option 6) was selected
1349 and recommended. The selected option was deemed to be fully consistent with the energy efficiency goals of the
1350 project.

1351 However; things took a new turn afterwards, the new Green Loan Financial Mechanism (GLFM) was developed in
1352 a significantly different direction. The new GLFM is primarily providing partial compensation of the loan principal
1353 as a support instrument for renewable energy and energy efficiency household investments in 5 technologies
1354 (insulated windows (double and triple glazed); heat pumps; solar PV stations with storage; solar thermal panels;
1355 and walls insulation. Which is totally different from the recommendation made by the consultant.

1356 It is evident for the TE that the GLFM is designed as a temporary financing mechanism that doesn't qualify as a
1357 non-grant mechanism as planned under this target, the TE found that GLFM is challenged with serious concerns,
1358 including:

- 1359 - The sustainability of the GLFM beyond the project is unlikely under the current institutional and financial
1360 settings. Based on TE engagement with the Ministry of Construction, the Fund, and banks, it is evident
1361 that while the GLFM is welcomed from their perspective, there are no concrete plans to upscale and fund
1362 the GLFM beyond the GEF funding.

- 1363 - It loses focus on EE. The new GLFM does not specify any limits or allocations between RE and energy
 1364 efficiency EE. The original Project design intended to allocate only 5% of Component 1 support to RE,
 1365 with the remaining 95% to EE measures due to their superior cost-efficiency. However, the project
 1366 deviated significantly from this plan, fully allocating its support to PV systems under the green mortgage
 1367 mechanism, and similarly, under the new GLFM where 100% of the allocated funding has been used for
 1368 RE, with 0% used for EE so far, simply because RE is more attractive for people.
- 1369 - Based on the RE focus of the GLFM, the GLFM's role in transforming the EE market remains questionable
 1370 and indeed very limited.
- 1371 - The new GLFM is now open for urban areas, which detracts from the project's primary focus on rural
 1372 areas. The opportunity is given equally for all communities without preference to those essentially
 1373 targeted by the project as the most vulnerable in rural areas.
- 1374 - Post-project arrangements for GLFM operation are not defined nor agreed.

1375 In brief, the project didn't introduce a financing mechanism that qualifies as a non-grant mechanism and
 1376 facilitates EE market transformation as intended, therefore, the TE assesses this target as 'not achieved'.

1377 Indicator 1.2: Capacity of financial institutions to design and operate dedicated financial products that are
 1378 accessible to both men and women for low-carbon housing is present. TE target: Financial products reach at
 1379 least 1,588 households (7,940 people) in rural areas by the end of the project.

1380 **85% of the TE target achieved.** 1,354 households. This covers approximately 6,770 people, including 3,385 women
 1381 and girls).¹⁹ This includes 1354 households who have purchased low-carbon housing via the green mortgage
 1382 mechanism in 2019-2020, among which 778, or 59% are households headed by women, and 26 households
 1383 benefited from the GLFM under the fund.

1384 Outcome 2: Construction and domestic supply chain for low-carbon housing and settlements strengthened
 1385 Indicator 2.1: Level of dissemination of prototype EE and low-carbon designs for rural houses and settlements;
 1386 i.e., the number of rural households with access to houses with EE/RE technologies. TE target: By the end of the
 1387 project, at least 1,588 households (7,940 people) have access to new rural houses featuring advanced EE/RE
 1388 technologies.

1389 The end of project target has been outperformed. Cumulatively 16,172 households (80,860 people) have access
 1390 to new rural houses constructed in 2019-2021 featuring advanced EE technologies (Level 2 thermal performance
 1391 insulation). This includes 1,328 households (800 single-story individual family houses and 528 apartments for
 1392 6,640 people cumulatively) have access to new Low Carbon affordable rural houses commissioned in 2019-2020
 1393 in the 9 pilot regions.

1394 Indicator 2.2: Energy performance of the EE and low-carbon houses reflects significant improvements over
 1395 standard RHP houses. TE target: By the end of the project, at least 180 audits conducted for rural houses
 1396 constructed in 2018-2019 to demonstrate that the EE/LC houses complied with indoor climate regulations with
 1397 lower energy expenditures than in a control group of standard RHP house.

¹⁹ Based on the same assumption of household size as in the project document. Each household consists of 5 people in average, half of which females.

1398 The end of project target has been achieved. In total 180 energy audits were conducted in 2020-2023. Energy
1399 audits of the selected 60 representative EE/LC and standard (baseline, without EE and LC measures) affordable
1400 rural houses constructed in 2018-2019 conducted in the 5 pilot regions (Fergana, Surkhandarya, Samarkand,
1401 Bukhara and Khorezm) in 2020-2021. Four types of rural houses audited (standard, EE, LC with PV systems, and
1402 LC with PV systems and solar water heaters). Audits tracked energy consumption for 12 months, covering all
1403 seasons.

1404 In June 2022, the Project hired a local company for energy audit of additional 90 housing units (apartments in 4-
1405 storey multi-apartment houses) and resurvey of 30 single-story individual family houses. The results of energy
1406 audit (started in March 2020 and completed in September 2021) showed that EE/LC houses consumed at average
1407 134 kWh/m² per year compared to 426 kWh/m² that of non-energy efficient house. The heat resistance of EE/LC
1408 houses external wall was 3 times higher than that of non-energy efficient house.

1409 Indicator 2.3: Rural technology needs assessment (TNA) reflects current needs of both men and women. TE target:
1410 At least one focus group of women is convened during the rural TNA stakeholder consultations.

1411 The end of project target has been achieved. Technology Needs Assessment (TNA) for EE and LC rural housing,
1412 which covered technological, and material needs and supply chain analysis in all regions of Uzbekistan, has been
1413 completed. This work included 6 focus groups of women convened to ensure thorough reflection of their
1414 perspectives in the assessment.

1415 The purpose of the TNA was to evaluate the existing market conditions and identify necessary supply-chain
1416 enhancements for the implementation of the State Programme on Affordable Rural Housing in Uzbekistan. It aims
1417 to improve the energy efficiency and sustainability of rural housing in Uzbekistan by integrating modern materials,
1418 technologies, and designs.

1419 The TNA assessed the current status of the market, identified the institutional, financial, and informational barriers
1420 hinder the adoption and scale-up of energy-efficient technologies, and also outlines the supply-side limitations
1421 include underdeveloped production capacities and quality issues with domestic materials.

1422 The TNA provided recommendations to enhance vertical integration in the production of construction materials
1423 to improve efficiency and reduce costs; develop norms, rules, and standards to support the production of modern
1424 building materials tailored to local conditions; strengthen measures for the rational and sustainable use of mineral
1425 resources; and promote the development of small enterprises and improve logistical infrastructure to support
1426 material distribution.

1427 The TNA provides a comprehensive analysis of the construction market, identifies key technologies and barriers,
1428 and offers actionable recommendations to enhance the supply chain and support the construction of energy-
1429 efficient, affordable rural housing in Uzbekistan.

1430 The TNA process involved conducting six focus group meetings across three regions: the Republic of
1431 Karakalpakstan, Ferghana Valley, and Kashkadarya Province. Each focus group comprised women from various
1432 social and occupational backgrounds, including medical personnel, teachers, bank employees, entrepreneurs,

1433 farmers, housewives, and beneficiaries of the state rural housing program. These meetings aimed to assess
 1434 women's needs for energy-efficient and low-carbon technologies in their households and to identify barriers and
 1435 limitations to the adoption of such technologies

1436 In total, 156 women participated in these focus group meetings, distributed as follows:

- 1437 - 50 women from the Republic of Karakalpakstan
- 1438 - 54 women from Kashkadarya Province
- 1439 - 52 women from Ferghana Valley

1440 Indicator 2.4: Volume of sales through supply chain for low-carbon rural housing. TE target: By the end of the
 1441 project, at least one company in each of the 5 pilot areas of Uzbekistan will have multiple sales related to rural
 1442 housing construction.

1443 The Project reported an increase in sales of those companies that have been contracted by the project itself to
 1444 provide equipment. This is not a robust evidence on the increase in sale due to the project purchases as opposed
 1445 due to growing market for EE equipment.

1446 There is no material evidence that the project contributed directly to the increase in sales of suppliers of EE/RE
 1447 technologies related to rural housing construction as a result of market transformation. The project, however,
 1448 reported increase in sales of those vendors who have been engaged through the 9 pilot regions in 2019-2020
 1449 which were provided by 4 companies, and another 4 vendors supplied RE/EE technologies for the Nearly Zero
 1450 Energy Building (NZEB) pilot.

1451 The project reported that it contributed to the increase of 4 national companies' sales volumes of LC equipment
 1452 for the construction of EE/LC housing in each of the nine pilot regions in 2019-2021. The EE/LC housing in each of
 1453 the nine pilot regions in 2019-2021 were provided by 4 companies. In total 1328 units of solar PV systems
 1454 (300/600W) and solar water heaters were installed by these 4 national companies, which sold their LC equipment
 1455 and services to Qishloq Qurilish Invest (total value of approximately US \$1,895,000) which was a single customer
 1456 for all LC housing constructed under RHP. Also, the Nearly Zero Energy Building (NZEB) engaged 4 vendors to
 1457 supply the solar system and EE technologies which presumably increased their sales for this particular reason.

1458 Further, the project hired specialists in June 2023 to train relevant participants in the construction process in each
 1459 region (12 regions with participation of 30-40 people) including customers from host parties, in order to mobilize
 1460 available resources to ensure full support of the construction and reconstruction processes, as well as effective
 1461 control over the quality of construction and installation works. Also, the Project together with the Ministry of
 1462 Construction conducted a workshop and exhibition of EE and LC materials on the topic "Experience of foreign and
 1463 domestic manufacturers in the development of energy-saving heat-insulating materials" for the experts of design
 1464 institutes, 56 participants including 12 women. The event also included a mini exhibition, where 5 international
 1465 and local companies presented/displayed EE/LC building technologies.

1466 Outcome 3: Policy and regulatory reform to enable the scale-up of low-carbon housing and settlements

1467 Indicator 3.1: Stringency of building codes with regard to energy performance of residential buildings (maximum
 1468 energy consumption per square meter). TE target: By 2023, revised building codes on energy consumption and
 1469 thermal performance with revisions requiring 30 percent lower energy consumption for residential buildings will

1470 be in place. Revisions to five other building codes (broadly defined also to include land-use planning and zoning
1471 codes) will also be approved.

1472 The end of project target has been achieved.

1473 The project successfully reviewed four building codes and developed four new 'code compliance manuals' related
1474 to floors, roofing, thermal engineering, solar water heater, norms of energy consumption for HVAC, natural and
1475 artificial lightning and green construction to introduce stricter Minimum Energy Performance Standards for
1476 buildings. Additionally, as the government was transitioning to green energy sources and promoting passive
1477 construction techniques two new codes on PV and passive house design were developed.

1478 The Project reviewed 4 existing building codes (BC): Floors, Roofing, Lighting, Green construction.

1479 It strengthened Minimum Energy Performance Standards (MEPS) in 3 existing BCs by development of 3 new code
1480 compliance manuals: Thermal engineering, Norms of energy consumption for HVAC, and Solar hot water
1481 installation.

1482 Two new BCs and one new code compliance manual were developed: Photovoltaic stations, Passive house.

1483 Two reviewed codes (Floors, Roofing), two new developed codes (Photovoltaic stations, Passive house) and all
1484 four new code compliance manuals are fully adopted and being enforced by the Government.

1485 •

1486 Additionally, an Energy auditing methodology for residential buildings is developed and submitted for review to
1487 the Ministry of Construction, Housing and Communal Services and Ministry of Energy.

1488 A study tour to Germany was organized for 11 representatives (1 woman) of 8 ministries and agencies to learn
1489 about the Passive House concept and best practices for energy-efficient buildings.

1490 Indicator 3.2: Rates of compliance with applicable energy performance standards in residential building codes. TE
1491 target: By the end of the project, there will be near-universal compliance for new residential buildings constructed
1492 in Uzbekistan.

1493 The end of project target has been achieved. All new housing constructed under the RHP in 2019-2023 does
1494 comply with the adopted nationally in 2018 EE building code requirements (Level 2 thermal performance) in
1495 accordance with the President Decrees #PP-3379 dated 08.11.2017, #PP-4028 dated 24.11.2018 and #PP-4422
1496 dated 22.08.2019

1497 Energy audits of multi-apartment buildings – including baseline, EE, and LC buildings – are conducted for summer
1498 and winter periods in 2020-2023 to verify the compliance of building envelopes of those buildings with EE
1499 requirements.

1500 Based on the energy audits for multi-apartment buildings conducted for summer and winter periods from 2020
1501 to 2023 revealed the following results regarding the compliance with energy efficiency (EE) building codes:

1502 • The energy audits included measurements and evaluations of energy consumption across different types of
1503 buildings (baseline, EE, and low-carbon buildings). The primary focus was on analyzing energy consumption for
1504 heating, hot water supply (GVS), and other electrical equipment.

- 1505
- 1506
- 1507
- 1508
- 1509
- 1510
- 1511
- 1512
- 1513
- 1514
- 1515
- 1516
- In terms of compliance, the audits confirmed that EE building codes were implemented to varying extents. For instance, in some regions, typical buildings showed lower energy efficiency compared to those designed with EE features. Energy-efficient buildings generally demonstrated better performance in terms of energy consumption for heating and hot water supply compared to typical buildings .
 - The energy audits revealed significant differences in energy consumption between typical and energy-efficient buildings. For example, energy-efficient buildings with additional features like photoelectric stations (FES) and heliocollectors (GK) showed better performance in terms of energy savings. In some cases, energy consumption in energy-efficient buildings was higher than calculated values due to varying usage patterns and climatic conditions considered in the calculations.
 - The audits highlighted that energy consumption patterns varied significantly between summer and winter periods. Winter measurements provided critical data for assessing the thermal performance of building envelopes and the efficiency of heating systems.

1517 Indicator 3.3: Number of specialists (architects, builders, designers, etc.) certified/successfully completing training
 1518 in the new codes, design review, certification, and compliance issues and techniques. TE target: 1,500 specialists
 1519 certified/successfully completing training by the final quarter of the project, including 40 percent women.

1520 The project end target has been achieved. Cumulatively, the project reporting a total of 1,658 local specialists
 1521 (architects, builders, designers, etc., including 223 females) trained on code compliance, EE/LC design, planning,
 1522 and use of relevant guidance manuals.

1523 The project conducted the following specific activities:

- 1524
- 1525
- 1526
- 1527
- 1528
- 1529
- 1530
- 1531
- 1532
- 1533
- 1534
- 1535
- More than 170 specialists (9 female) trained in master plan development, taking into account climate change considerations, effective land use and zoning;
 - 180 specialists and responsible local officials (21 female) received training on how to integrate climate change considerations into account in local decision-making in Fergana, Samarkand, Bukhara, Surkhandarya and Khorezm.
 - 357 specialists (26 female) trained in master plan development, taking into account climate change considerations, effective land use and zoning in 2019-2021.
 - in July – August, 2021, 201 specialists (5 female) trained in international experience in the design and construction of energy efficient and low-carbon rural housing, practical and innovative system approaches in this area in Uzbekistan and amendments to the national regulatory documents and building codes in 2021.
 - In October – November, 2021, 100 specialists (41 female) trained in Green Building Strategy in Uzbekistan in 2021.

1536 It is noted though that female participation in the architects, builders, designers, etc. in trainings on code
 1537 compliance, EE/LC design, planning, and use of relevant guidance manuals is around 14% (less than the defined
 1538 target of 40%), this is may be attributed to the fact that the targeted occupations in these trainings are dominated
 1539 by men, however, it is evident that the project has made training opportunities equally open for both gender. A
 1540 participation rate of 40% is a good ambition, however, was probably too ambitious as a target value.

1541 Indicator 3.4: Number of land-use plans and/or zoning regulations improved to maximize efficient resource use
 1542 and incorporate climate considerations. TE target: By the end of the project, at least one siting regulation and one
 1543 village-level land use plan will be adopted that promote energy savings and/or climate considerations.

1544 The end of project target has not yet been achieved.

1545 In close collaboration with the government design institution “Uzshaharsozlik LITI”, which is responsible for
1546 reviewing two existing land-use plans, the project developed recommendations on inclusion of energy efficiency
1547 requirements and climate considerations into two existing land-use codes ShNK 1.03.02-04 and ShNK 2.07.01-03.
1548 In June 2023, improved two codes are submitted to the Ministry of Construction, Housing and Communal Services
1549 for final review and approval, but no final approval yet. The project has provided training to local design specialists
1550 in August and September 2019 to increase their capacity to developed land use plans..

1551 The focus is on changes that may be needed to the urban planning norms and standards (ShNK) that the
1552 government uses to regulate the construction sector – in particular numbers 1.03.02-04 and 2.07.01-03. Both
1553 ShNKs are urban planning regulations that are commonly used in the country:

- 1554 • SHNK 1.03.02 – 04 describes ‘instructions on the preparation and approval of urban planning documentation
1555 in the field of urban planning’.
- 1556 • SHNK 2.07.01 – 03 describes ‘rules for the planning and development of urban and rural settlements’. This one
1557 is approved in July 2024.

1558

1559 **Outcome 4: Marketing and Promotion of Low-Carbon Houses and Settlements**

1560 Indicator 4.1: Number of communities [or districts] that support incorporating climate change considerations into
1561 decision-making. TE target: By the end of the project, at least 15 communities take steps to incorporate climate
1562 change considerations into decision-making, with women constituting at least 30 percent of participants.

1563 The project end target has been achieved.

1564 32 communities (makhallas) took steps to incorporate climate change considerations into decision-making,
1565 however against 30 percent requested woman participants only 21% took active involvements into process. These
1566 included mechanisms such as makhallas committees, which are local self-governing bodies, play a crucial role in
1567 representing community needs and facilitating public participation in decision-making processes. These
1568 committees are pivotal in gathering community input and ensuring it is considered in urban planning.

1569 The project has conducted a comprehensive assessment to identify the decision-making mechanism with the focus
1570 in climate change considerations in 2019. The assessment was held in Bukhara, Samarqand, Khorezm,
1571 Surkhandarya and Fergana regions. The primary goal of the assessment was to identify decision making
1572 mechanisms and explore the incorporating climate change considerations into local decision-making system.

1573 In September-December 2022, the team with the help of the National consultant made practical steps on
1574 incorporating climate change considerations into decision making process in 32 communities (makhallas) from
1575 Khorezm, Kashkadarya and Samarqand regions, including training programs to educate local authorities and
1576 community members on climate change impacts, adaptation, and mitigation strategies, developing localized
1577 climate action plans focused on addressing specific vulnerabilities, and engaging the communities through
1578 workshops, seminars, and public meetings to raise awareness about climate change. The primary goal of the
1579 activity was to contribute for involving of community-based mechanism of decision making to incorporate climate
1580 change considerations into decision-making, with women constituting at least 30 percent of participants. From 15

1581 communities 81 people participated in public consultations focused on incorporating climate and energy
1582 considerations into local decision making on rural planning. Out of 81 participants 17 were women.

1583 According to the Urban Planning Code of Uzbekistan, the development of master plans must consider the interests
1584 of society, the environment, and sustainable development. The master plans are required to undergo public
1585 scrutiny to ensure transparency and inclusivity in decision-making. So,

1586 The project used the master plan as an avenue to emphasize the importance of public participation in the
1587 development and approval of master plans for settlements. This includes multiple stages of public discussion,
1588 collection of opinions, and integration of community feedback into the final plan to advocate for the master plans
1589 to include considerations for minimizing environmental impacts, promoting energy efficiency, and integrating
1590 renewable energy sources.

1591 The project delivered trainings on Master Plan Development aiming to enhance the capacity of local officials and
1592 community leaders in Uzbekistan on the development and implementation of master plans for rural settlements.
1593 The training sessions on master plan development have laid a solid foundation for improving urban planning
1594 practices in Uzbekistan. By continuing to build capacity, allocate resources, and engage communities, Uzbekistan
1595 can develop master plans that promote sustainable development, enhance climate resilience, and improve the
1596 quality of life for its residents. The training sessions were attended by a diverse group of participants, including
1597 local government officials, urban planners, architects, engineers, and community representatives. A total of 197
1598 participants were involved in these training sessions (of which 96 females).

1599 Indicator 4.2: Percentage of project stakeholders aware of EE and low-carbon housing and infrastructure. TE
1600 target: By the end of the project, at least 90% of project participants (defined as participating households,
1601 participating banks, and relevant government agencies involved in project implementation) are aware of the
1602 benefits of EE and low-carbon houses.

1603 The project end target has been achieved. The project reported that cumulatively, 93% of project stakeholders
1604 aware of EE and low carbon housing and infrastructure. The awareness raising level was measured based on
1605 analysis of feedback provided by the project stakeholders in the questionnaires filled out within the project
1606 capacity building activities:

- 1607 - More than 360 specialists, including 26 women, participated in trainings on master plan development in
1608 9 pilot regions in 2019-2021.
- 1609 - 201 persons within workshops conducted in 10 regions of Uzbekistan in July-August 2021; 35 persons in
1610 May 2022.
- 1611 - Moreover, 5 rural resource centers in pilot regions are functioning as a source of science-based
1612 knowledge, information and data as well as consultancy services related to 'green' housing provided at
1613 the spot to a variety of users – from professionals to homeowners in the regions.
- 1614 - In December 2021, project conducted a quality assurance of IT software in 5 rural resource centers to
1615 monitor and evaluate of the low – carbon houses constructed in the regions.

1616 Indicator 4.3: Percentage of rural homeowners aware of EE and low-carbon housing and infrastructure. TE
1617 target: By the end of the project, at least 10% of all rural homeowners (including owners of new RHP houses,
1618 existing RHP houses, and other privately-owned single-family houses) in pilot areas are aware of the benefits of

1619 EE and low-carbon houses. Awareness among project beneficiaries does not differ significantly between women
1620 and men in target groups surveyed.

1621 The end of project target has been partially achieved.

1622 According to statistics, the resident population in the project pilot districts (Karakalpakstan, Khorezm, Bukhara,
1623 Samarkand, Fergana, Namangan, Surkhandarya, Kashkadarya, and Tashkent region) is 3,445,448 people. The
1624 average household size is 5 people (as per official statistic numbers), implying around 689,089 households in
1625 these pilot areas.

1626 Training conducted from September until November 2022 for journalists and bloggers on communicating energy
1627 efficiency (EE) and climate change led to about 5% awareness increase among rural homeowners. Awareness
1628 sessions occurred in 5 regions with established resource centers, involving 129 participants (53 women, 76
1629 men), resulting in about 100,000 villagers improving their knowledge on the benefits of EE and low-carbon
1630 houses.

1631 Based on the TE team engagement with beneficiaries, it has become evident that more awareness remains needed
1632 for the households on the energy efficiency and renewable energy and the associated benefits. These observations
1633 are also consistent with the awareness survey findings where 56.6% of the survey respondents (n=1,579) are
1634 unaware of the benefits provided when using RES with only 26.7% of respondents are aware of EE and low-carbon
1635 housing and its benefits, and 82.3% believe knowledge on energy efficiency and RES should be included in
1636 educational programs. Also, more awareness needs to be raised regarding the existing opportunities for financing
1637 EE/RE technologies, this is also supported by the survey result of only 14.6% of the survey respondents (n=1,579)
1638 are aware of the green loans available.

1639 According the survey results, here are some statistics related to awareness:

- 1640 - 56.6% are unaware of the benefits provided when using RES
- 1641 - 82.3% believe knowledge on energy efficiency and RES should be included in educational programs.
- 1642 - 90% are aware of RES.
- 1643 - 93.3% of those aware have knowledge about RES.
- 1644 - 87.7% of those aware understand the concept of RES.
- 1645 - 85.3% are familiar with the term "energy efficiency."
- 1646 - 90.7% consider energy efficiency when purchasing household appliances.
- 1647 - 14.6% are aware of existing green loans.

1648 Indicator 4.4: Activities under the project communication strategy that explicitly consider gender. TE target:
1649 Communication strategies will reflect women's and men's communication channels in rural areas on an ongoing
1650 basis.

1651 The end of project target has been achieved. The project developed a communication Strategy for Raising
1652 Awareness on Energy-Efficient and Low-Carbon Rural Housing and Green Mortgage Lending in Uzbekistan, it
1653 outlines a comprehensive plan to increase public awareness and understanding of sustainable housing practices.
1654 The strategy includes a variety of activities such as educational programs, contests, interactive events, and

1655 promotional campaigns. All actions are designed to be interactive and engaging, targeting different audience
 1656 groups effectively.

1657 Cumulative from the beginning of the project 236 references about the project’s activities have appeared in local
 1658 and national media, including television, radio, newspapers, magazines, official websites of the Ministry of
 1659 Construction and communal services and UNDP, as well as social networks including Facebook and Twitter.

1660 The communication strategy was diligently executed by engaged PR company. Notably, gender aspects have been
 1661 conscientiously prioritized in all developed media products from the project's outset.

1662 Following media products were produced so far:

- 1663 - 7 publications at UNDP web site;
- 1664 - 8 posts, in UNDP facebook webpage;
- 1665 - 1 human story at UNDP web site;
- 1666 - 1 OpEd at national leading media source;
- 1667 - 90 references about project activities have appeared in local and national leading media sources, including
 1668 television, radio, newspapers, magazines.

1669 In addition, the project developed and presented animation videos at every event as well as public meetings on a
 1670 regular basis. Moreover, over the project conducted a contest among journalists and bloggers on the topic "Energy
 1671 Efficient Buildings and Gender Mainstreaming - the key to sustainable development".

1672 About 100 mass media products were received and only 5 winners were selected.

1673 **3.3.2 Relevance (*)**

Assessment element	Rating
Relevance	Highly Satisfactory (HS).

1674 Relevance is the extent to which a project’s objectives are consistent with beneficiaries’ requirements, country
 1675 needs, global priorities and partners’ and donors’ policies.

1676 The GEF-finance, UNDP implemented project is highly relevant to the national policy framework in Uzbekistan
 1677 embarking on its high profile RHP programme and helping to achieve NDC aspirations. It also addresses the critical
 1678 needs of rural communities in Uzbekistan, providing access to EE and RE technologies to enhance their energy
 1679 security, electricity supply, thermal comfort and reduce energy costs. The project aligns with UNDP and GEF define
 1680 priorities.

1681 **Relevance to the national policies and strategies:** Uzbekistan's national planning processes clearly state the goal
 1682 of integrating sustainable natural resource use principles into policy-making, legislation, and institutions. These
 1683 principles have been adopted to ensure water, energy, and food security for the population and to guarantee that
 1684 the country's development is economically, environmentally, and socially sustainable.

1685 The Republic of Uzbekistan has increased its commitments in the updated Nationally Determined Contribution
 1686 (NDC) and intends to reduce specific greenhouse gas emissions per unit of GDP by 35% by 2030 from the level of
 1687 2010 instead of 10% specified in the NDC1. The new goal of the Republic of Uzbekistan in terms of climate change
 1688 mitigation, which seeks to be achieved by 2030, is hereby formulated as follows: reduce by 2030 specific

1689 greenhouse gas emissions per unit of GDP by 35% from the level of 2010. The updated NDC recognizes the
1690 important role of structural reforms in ensuring policy changes over the long run, prioritizing energy efficiency
1691 measures and the expansion of renewable energy sources²⁰.

1692 The 'Market Transformation for Sustainable Rural Housing in Uzbekistan' project helps achieve the core objectives
1693 of the National Programme for Increasing Energy Efficiency in Buildings (2015-2020) which is designed to reduce
1694 energy consumption, improve competitiveness and to catalyse economic transformation and well-being. The
1695 project contributes directly to key elements of this programme through development of prototype efficient
1696 buildings; construction of energy-efficient buildings and facilities; training for architects, engineers, and energy
1697 auditors; and other activities. The project is also aligned with the National Low-Emission Development Strategy of
1698 Uzbekistan, which was developed with technical assistance from UNDP, prioritizes the building sector and energy
1699 sector (demand and supply) as the key sectors where investments should be focused. The project is also highly
1700 relevant to the Presidential Resolutions to support rural housing in Uzbekistan, including the integration of energy
1701 efficiency and renewable energy.

1702 The project is aligned with, and embarks on, the Rural Housing Programme (RHP) to deliver sustainable rural
1703 housing, where the Government of Uzbekistan is making significant investments in new rural and peri-urban
1704 settlements through its RHP. Launched in 2009, the RHP was accompanied by a Presidential Decree, "On
1705 Additional Measures for Scaling-Up Housing Construction in Rural Areas.

1706 **Relevance to the UNDP:** The project aligns with UNDP's Country Programme Document (CPD) for Uzbekistan
1707 2021-2025. The CPD is designed to assist Uzbekistan's Strategy on Transition to Green Economy by 2030 by
1708 recognising this strategy as a major priority. It aligns with the FC outcome 'By 2025, most at risk regions and
1709 communities of Uzbekistan are more resilient to climate change and disasters, and benefit from increasingly
1710 sustainable and gender sensitive efficient management of natural resources and infrastructure, robust climate
1711 action, inclusive environmental governance and protection'. The CPD sets specific targets for renewable energy
1712 and energy efficiency it is plan.

1713 **Relevance to the GEF:** The goal of the GEF-6 Climate Change Mitigation Program is to support developing countries
1714 and economies in transition to make transformational shifts towards a low emission development path. The
1715 project aligns specifically with the GEF 6's strategic objective under Climate Change Mitigation CCM-2: Promote
1716 Market Transformation for Energy-Efficiency in Industry and the Building Sector. The project also generates global
1717 environmental benefits in the form of reduced emissions of greenhouse gases.

1718 **Relevance to the needs of beneficiaries:** Through the TE engagement with the beneficiaries, it has been evident
1719 that the project is highly relevant to the needs of the rural communities in Uzbekistan. Access EE/RE technologies
1720 is highly needed in these communities to overcome the power outages, getting enough electricity supply and
1721 reduce the cost of the energy at household level, in addition to achieve the best thermal comfort. These needs
1722 have also been reaffirmed through the awareness survey where 56.6% are unaware of the benefits provided when

²⁰ Uzbekistan Updated Nationally Determined Contribution of 2021

1723 using RE/EE and 82.3% believe knowledge on energy efficiency and RE/EE should be included in educational
 1724 programs.

1725 Therefore, relevance is assessed on a six-point scale as **Highly Satisfactory (HS)**.

1726 **3.3.3 Effectiveness (*)**

Assessment element	Rating
Effectiveness	Moderately Satisfactory (MS)

1727 The effectiveness of a project is defined as the degree to which the development intervention’s objectives were
 1728 achieved or are expected to be achieved. The valorization of effectiveness is used as an aggregate for judgment
 1729 of the merit or worth of an activity, (i.e., the extent to which an intervention has attained, or is expected to attain,
 1730 its major relevant objectives proficiently in a sustainable fashion and with a positive institutional development
 1731 impact).

1732 The effectiveness of this project can be rated as MS (Moderately Satisfactory) since it met expectations as to the
 1733 degree of the outcomes are achieved (except outcome 1). Objective level targets are mostly met (except energy
 1734 savings target), but finance mechanisms have not materialized as envisaged in the design.

1735 The project faced a number of very forceful challenges that, although taken care of adaptively to the degree
 1736 possible, in some ways required resources to adapt and these externalities had had an impact on the project
 1737 implementation as well as on the results. The main hindering issues are:

- 1738 - **Electricity subsidies:** Uzbekistan is one of the most energy and emissions-intensive countries in the world. High
 1739 subsidies keep electricity and natural gas prices low, resulting in insufficient revenue to cover production and
 1740 delivery costs. These low prices discourage households and businesses from pursuing energy efficiency and
 1741 conservation efforts, and they limit the sector's capacity to improve service delivery. However, the government
 1742 has been restructuring these subsidies to encourage more efficient energy use and to support renewable
 1743 energy sources. The effectiveness of these measures in promoting energy efficiency investments depends on
 1744 the balance between making energy affordable and creating incentives for energy-saving investments.
- 1745 - **Consumer limited awareness about EE/RE.** Although the project has significantly raised awareness among
 1746 those involved in the pilot demonstration projects, this increased understanding has largely not extended
 1747 beyond these communities. Awareness remains a key barrier towards EE/RE technology acceptance and
 1748 adoption in Uzbekistan. Knowledge about the benefits and effectiveness of EE/RE is still not widespread. This
 1749 indicates a need for broader educational and outreach efforts to ensure that the advantages of energy-efficient
 1750 and renewable are understood and embraced by a wider segment of organizations, thereby maximizing the
 1751 environmental and economic benefits of such technologies.
- 1752 - **Limited capacity of the EE/RE suppliers in Uzbekistan:** The limited capacity of local suppliers affects the
 1753 deployment of EE/RE projects, hinders the transition to sustainable energy, and impedes economic growth.
 1754 The EE/RE suppliers in Uzbekistan face number of challenges including lack of technical expertise, limited access
 1755 to advanced technology and knowledge in EE/RE sectors and absence of policy framework to operate energy
 1756 services (e.g absence of national certification system for energy audit). Enhancing the capacity of EE/RE
 1757 suppliers in Uzbekistan is critical for the successful transition to sustainable energy. By addressing technical,
 1758 financial, regulatory, and market challenges, and through coordinated efforts from both the public and private
 1759 sectors, Uzbekistan can build a robust EE/RE industry.
- 1760 - **COVID-19:** The pandemic has had multiple impacts on the project, 1) the pandemic came at a time when filed
 1761 activities and direct engagement with the local authorities/communities were due particularly for pilot
 1762 demonstration activities, and as these were not possible and online engagements were done instead, 2) COVID

1763 created an uncertain environment for engaging in major investment by local authorities and financing agencies
 1764 for a period of time during the peak of COVID response and recovery.
 1765 - **High turnover of project staff.** The project has experienced substantial challenges in its management with an
 1766 unusually high turnover of staff in crucial positions. The project has operated for at least 6 months without a
 1767 manager and even now, after already so many staff changes. The project manager role changed 4 times over
 1768 the course of the project lifetime. Such high turnover has been very disruptive for delivering activities and
 1769 outcomes.
 1770 - **Lengthy procurement and recruitment process** have caused delays in delivering some of the project activities,
 1771 particularly in setting up the PMU team. These processes are critical components of project planning and
 1772 execution, ensuring that the right resources, both human and material, are available to meet the project's
 1773 objectives. However, when these processes are protracted, they can adversely affect the project's timeline and
 1774 efficiency.

1775 The factors that have aided or supported effective achievement of goals have been identified as follows:

- 1776 - **Inclusive stakeholders engagement:** Stakeholders' engagement was critical in the project given that the
 1777 project has been working across wide spectrum of agencies to cover the policies, legislation, manufacturing,
 1778 and financing agencies. From design onward the project had a healthy inclusion of some stakeholders and
 1779 beneficiaries and was able to establish partnerships with emerging organizations such as the ministry of energy
 1780 and the fund after government restructuring.
- 1781 - **RHP as a strong foundation:** A notable feature of the project design is that it embarks on the Rural Housing
 1782 Programme (RHP) as a strong 'vehicle' to achieve its objective, where the Government of Uzbekistan is making
 1783 significant investments in new rural and peri-urban settlements through its RHP. The RHP has been a strong
 1784 foundation acting as a 'vehicle' to drive project delivery, increase its relevance to the government policies, and
 1785 ensure government ownership and contribution to the project (including co-financing).

1786

1787

1788

1789 **3.3.4 Efficiency (*)**

Assessment element	Rating
Efficiency	Moderately Unsatisfactory (MU)

1790 Efficiency is defined as the extent to which results have been delivered with the least costly resources possible.
 1791 Efficiency is a measure of how economically resources/inputs (funds, expertise, time, etc.) are converted into
 1792 results.

1793 The cost-effectiveness of the stems from its foundation on the barrier removal approach, which is inherently cost-
 1794 effective, as reasonably argued in the project document. Financially, by covering only a portion of the relatively
 1795 low additional cost of EE and Low-Carbon house construction (3-6%), it will reduce energy requirements and GHG
 1796 emissions in a building by approximately 25%.

1797 Another aspect of the project cost-effectiveness is the partnerships with the financial institutions (Qishloq Qurilish
 1798 Bank, JSCB and Ipoteka Bank, JSCB) and the new fund established under the ministry of energy. From these
 1799 partners, the project was able to mobilise over \$ 223 million in co-financing by covering the incremental cost of
 1800 EE/RE in the project.

1801 However; the project spending on component 1 (Approx \$ 3 million) didn't result in a sustainable non-grant
1802 mechanism as envisaged in the project design. Providing free solar under the green mortgage and subsidizing the
1803 principle of RE loan under the GLFM is not the most cost-effective approach and both (green mortgage and GLFM)
1804 don't qualify for a non-grant mechanism. These subsidies are basically irretrievable and had little chance of
1805 replication.

1806 Assuming full consumption of the 2024's budget, the project is expected to consume 100% of the GEF funding,
1807 with UNDP making additional cash co-funding reaching \$450K (originally planned \$300K). The full spending of
1808 2024 budget is largely dependent on the Fund's ability to spend around \$800K on the green loan financing
1809 mechanism.

1810 On the project timeframe, the project witnessed significant delays mainly due to high turnover in staff, and the
1811 fact the PMU was almost vacant for 6 months. The project was initially planned for 6 years which is quite long
1812 time, but also required an extension for an additional 1.5 years to end in October 2024. A total of 7.5 years brings
1813 an expensive administrative cost burden for a project at this scale (i.e \$ 6-million project).

1814 Regarding the human resources, the project has been challenged with a very high turnover in project staff with 4
1815 project managers and multiple task managers changed over the course of the project. At certain point, main
1816 project positions were vacant for almost 6 months, which caused delays.

1817

1818

1819 **Table 7: The project financial delivery**

Outcome	Budget (from ProDoc)	Actual Expenditures by year								Total Disbursed	Total remaining	Financial Delivery %
		2017	2018	2019	2020	2021	2022	2023	2024			
Component 1	3,500,000.00	21,445.92	142,541.95	1,067,222.32	971,475.59	-58,262.30	64,757.94	150,201.76	697,755.16	3,057,138.34	442,862	87%
Component 2	1,200,000.00	10,727.20	258,063.93	210,434.25	69,093.85	151,767.03	167,163.48	201,261.33	209,357.00	1,277,868.07	-77,868	106%
Component 3	500,000.00	8,874.62	92,751.08	135,088.34	31,282.29	30,736.02	194,976.98	127,628.34	55,425.63	676,763.30	-176,763	135%
Component 4	520,000.00	3,003.92	28,542.16	77,129.31	99,545.51	45,238.85	123,967.17	116,255.64	214,547.73	708,230.29	-188,230	136%
Project Management GEF	280,000.00	21,237.37	36,463.16	19,339.27	23,456.31	40,023.26	39,368.24	64,529.98	35,582.41	280,000.00	0	100%
TRAC	300,000.00	56,584.97	83,181.27	88,281.41	57,252.05	63,563.10	53,614.92	16,973.15	28,050.00	447,500.87	-147,501	149%
Total (Actual)	6,000,000.00	67,306.03	560,380.28	1,511,232.49	1,196,873.55	211,523.86	592,255.81	661,900.05	1,214,691.93	6,000,000.00	0	100%
Total (Actual) TRAC	300,000.00	56,584.97	83,181.27	88,281.41	57,252.05	63,563.10	53,614.92	16,973.15	28,050.00	447,500.87	-147,501	149%

1820

1821 Given the above, the efficiency of implementation faced number of shortcomings. Therefore, the overall ranking of efficiency is Moderately

1822 Unsatisfactory (MU).

1823 **3.3.5 Overall Outcome (*)**

1824 Given the objective-level and outcome-level targets are mostly met, the overall project outcome is ranked as
 1825 Moderately Satisfactory (MS) for outcome 2,3 and 4 and Unsatisfactory for outcome 1.

1826 **3.3.6 Sustainability: financial (*), socio-political (*), institutional framework and governance (*),**
 1827 **environmental (*), and overall likelihood (*)**

Assessment element	Rating
Financial	Likely (L) for outcome 2,3 and 4. Unlikely for outcome 1.
Institutional Framework and governance	Likely (L) for outcome 2,3 and 4. Unlikely for outcome 1.
Socio-political	Likely (L)
Environmental	Likely (L)
Overall Likelihood of Sustainability	Likely (L) for outcome 2,3 and 4. Unlikely for outcome 1.

1828 Sustainability of the project is judged by the commitment of the project benefits to continue and replicate beyond
 1829 the project completion date. The evaluation identifies key risks to sustainability and explains how these risks may
 1830 affect continuation of the project benefits after the project closes. The assessment covers
 1831 institutional/governance risks, financial, socio-political, and environmental risks.

1832 **Financial sustainability**

1833 The financial risks to sustainability relate to the likelihood of continuation of the funding offer for EE/RE in rural
 1834 housing. Both green mortgage and the new GLFM are not financially sustainable, currently, there are no clear
 1835 plans defined to sustain the GLFM mechanism beyond the GEF resource, no funding allocated by the Ministry of
 1836 construction nor by the fund for future years to continue the GLFM functionality, also there is no certain
 1837 international financing agency seems to be willing to support the GLFM, unsurprisingly as it is just a grant
 1838 mechanism. Subsidies, by their nature, are not sustainable: once the budget runs out, the subsidy ends.

1839 The Asian Development Bank (ADB) has recently approved a \$150 million loan that will help expand green
 1840 renovation loans in Uzbekistan while boosting the funding available to commercial lenders in the country to
 1841 continue providing affordable home loans. The loan, under ADB’s Mortgage Market Sector Development Program,
 1842 will supplement funding for the Mortgage Refinancing Company of Uzbekistan (UzMRC) to make local currency
 1843 resources available to eligible financial institutions that provide residential mortgages, home improvement loans,
 1844 and refinance green renovation loans. In Uzbekistan, borrowers can use green renovation loans to refurbish or
 1845 install heating and cooling systems, install solar panels, improve insulation water—improving energy efficiency²¹.
 1846 The ADB funding mechanisms is not directly linked with GLFM, so it is not providing resources for this specific
 1847 scheme, in fact, it is loan-based programme which means it is non-grant mechanism (unlike the GLFM),
 1848 nonetheless, the ADB initiative is expected in the future to contribute to the overall objectives of the GEF project.

1849 Asian Development Bank (ADB) and Islamic Development Bank (IsDB) have not extended funding for rural housing
 1850 construction beyond the end of 2021. This meant transition from the government subsidized mortgage to a new
 1851 commercial mortgage system. And with the GLFM unlikely to continue, then a standard commercial loan for RE/EE
 1852 will continue to be available for the rural communities in Uzbekistan (i.e without the project subsidies), however,
 1853 the appetite to uptake these loans remains limited in light of the heavily subsidised tariff²² and the fact that the

²¹ More information about the ADB program is available [here](#).

²² Recently, subsidized flat energy tariffs were replaced by the new tariff system: announced in April 2024, in force from 01 May 2024 the tariff for “social norm” of 200 kWh (very low if air conditioners are used) was increased by 52.5% (UZS 450)

1854 current payback period reaches up to 25 years. The government initiated a process of lifting subsidies which is
1855 expected to enhance the overall implementation of EE/RE policies including the uptake of EE/RE loans. Households
1856 can only be motivated for solar energy to offset the power outages or to get additional/stronger supply, but not
1857 because it economically feasible case.

1858 The good news, though, that the EE building codes and EE/RE prototype designs are embedded into the
1859 Government policies and frameworks, and the finance for implementing these are also embedded in the RHP or
1860 other housing programmes, especially that the EE codes are mandatory with effective enforcement mechanisms
1861 in place, so the possibility of replication is quite high through this line when constructing new housing project
1862 through the RHP (if extended or renewed) or any other similar housing programs.

1863 Based on this, the financial sustainability for the implementing EE codes and EE/RE prototype designs are Likely
1864 (L), and for GLFM subsidy mechanism is Unlikely (U).

1865 **Institutional framework and governance risks to sustainability**

1866 The project signed RPA agreement with the Extra-budgetary Intersectoral Energy Saving Fund under the Ministry
1867 of Energy of Uzbekistan in July 2023, and the timeframe of this agreement is bound by the timeframe of the project
1868 i.e October 2024. There is no specific institutional settings defined no agreed for the continuation of the GLFM
1869 subsidies beyond that stage, and as said above, in absence of future funding for the allocation the sustainability
1870 of outcome 1 is Unlikely.

1871 On the other side, there is a strong institutional framework backing up the EE building codes and EE/RE prototype
1872 designs. The ministry on construction takes a leading role in developing and implementing the EE code including
1873 effective enforcement mechanisms are in place. Also, Qishloq Qurilish Loyiha (QQL) totally owns the new EE/RE
1874 prototype designs and started already implementing them.

1875 The project invested heavily in capacity building which plays a pivotal role in ensuring the long-term success and
1876 sustainability of the project outcomes. Training included energy audit, Green loan financial support mechanism,
1877 TOT on the application of new energy-saving technologies and solutions. By installing robust capacities in energy
1878 management and maintenance, the project lays a solid foundation for these initiatives to sustain.

1879 The project developed recommendations on inclusion of energy efficiency requirements and climate
1880 considerations into two existing land-use codes ShNK 1.03.02-04 and ShNK 2.07.01-03. In June 2023, improved
1881 two codes are submitted to the Ministry of Construction, Housing and Communal Services for final review and
1882 approval, yet and only the later has been approved. It is important for the project to ensure that full endorsement
1883 of the recommendations prior project closure.

1884 The institutional framework for outcomes 2,3 and 4 is highly supportive and poses no risks, serving as a crucial
1885 driver for the project's success.

1886 Based on this, the institutional framework and governance sustainability for the implementing EE codes and EE/RE
1887 prototype designs are Likely (L), and for GLFM subsidy mechanism is Unlikely (U).

1888 **Socio-political risks to sustainability**

1889 When analysing socio economic risks to sustainability, an examination is made of the potential social or political
1890 risks that may jeopardize sustainability of project outcomes.

1891 The contributed to increase level of awareness of the public as well as local authorities effectively. The awareness
1892 survey shows better trends in awareness and adoptions of the EE/RE technologies, however, there is more needs
1893 to be done to motivate consumer behaviours towards EE/RE technologies.

1894 Through the TE engagement with beneficiaries, it was evident the lack of knowledge and skills in dealing with the
1895 solar systems installed, and this is further complicated by the lack of qualified suppliers and professional
1896 maintenance services of the PV in rural areas. Some of the beneficiaries have pointed out that inverters were
1897 exploded when they exposed to heavy load which also could expose the households to a health risk if not educated
1898 on how and when to use the solar system.

1899 Another important issue to pay attention to is the social risk associated with tariff reforms announced by the
1900 government of Uzbekistan. Although these are beyond the control of this project, but it is important to advocate
1901 for socially responsible tariff reforms acknowledging those most vulnerable and poor communities by providing
1902 them with alternatives to avoid overburden them.

1903 The project includes activities aimed at building the capacities of duty-bearers to fulfill their obligations, such as
1904 monitoring building performance and verifying savings. Additionally, the project aims to empower rights-holders
1905 by raising homeowners' awareness of energy-efficient and renewable home features and increasing financing
1906 options to realize those features.

1907 Therefore, the ranking for **socio – political sustainability is Likely (L)**.

1908 **Environmental risks to sustainability**

1909 The project is explicitly designed to mainstream environmental sustainability by introducing more efficient and
1910 less resource-intensive housing throughout rural areas in Uzbekistan. Efficient homes through the minimum
1911 energy performance standards and EE building codes and Renewable energy technologies reduce the amount of
1912 non-renewable resources consumed in rural areas and avoid GHGs.

1913 The main environmental risk pertains to community health and safety due to the improper transport, storage,
1914 use, and disposal of waste or hazardous materials. Although the project itself is not funding construction (this is
1915 funded by ADB), it has addressed this risk within the framework of the Responsible Party Agreement (RPA)
1916 between UNDP and the Extra-Budget Intersectoral Energy Saving Fund under the Ministry of Energy of Uzbekistan,
1917 effective from 10/07/2023. The project has included exclusionary criteria related to the use of hazardous materials
1918 in the Green Loan Financial Mechanism Manual to mitigate these risks.

1919 Therefore, the ranking for **environmental sustainability is Likely (L)**.

1920 Taking a composite view of the rankings for financial, socio – political, institutional as well as environmental
1921 sustainability probabilities, the overall likelihood of sustainability is ranked as Likely (L) for outcomes 2, 3 and 4
1922 and Unlikely (U) for outcome 1.

1923 **3.3.7 Country ownership**

1924 National governmental institutions in Uzbekistan have shown a commendable level of country ownership. The
1925 adoption and endorsement of policies, regulations, and decrees, including EE building codes by the Ministry of
1926 Construction and the EE/RE design prototypes by Qishloq Qurilish Loyiha (QQL) demonstrate a significant
1927 commitment from national partners, this is also true in case of the local authorities who have been facilitating
1928 the on ground implementation. There are no concerns over the ownership of the EE building codes and EE/RE
1929 design prototypes. The strong collaborative spirit in the form of information sharing, research, and collaboration,
1930 etc. prevailed among stakeholders from all sectors.

1931 The project extended its collaboration with the Ministry of Energy, particularly with the Fund through signing the
1932 RPA in July 2023. The fund has been also committed to the RPA terms since then, but as pointed out earlier in this
1933 report, there are no agreed arrangements for the time after the project concludes.

1934 **3.3.8 Gender equality and women empowerment**

1935 The project successfully incorporates a gender perspective throughout all project phases, including planning,
1936 execution, monitoring, evaluation, and reporting. This approach ensures equitable access and benefits for both
1937 women and men to all resources provided by the project, such as EE/RE solutions. From the outset, the has
1938 prioritized gender strategies and analysis to identify and address gender-related issues, disparities, and dynamics
1939 within the project's scope. This foundational work enabled the development of gender-sensitive plans and
1940 activities.

1941 The project recognises that women are particularly burdened by power interruptions and lack of electricity,
1942 women's engagement in microenterprise and home-based work is seen as an important means of expanding
1943 women's economic opportunities, but many women's informal sector activities are energy-intensive and
1944 therefore affected by energy availability and price.

1945 From the RHP point of view, gender considerations are already closely monitored. In the framework of its lending
1946 to the Rural Housing Programme, the international lending partner, ADB, has established a 30% quota for loans
1947 to women. The new Green Loan Financial Mechanism (GLFM) to support green loans in rural housing offers more
1948 opportunities for females by increasing the subsidy level for females by 2.5%.

1949 During the implementation, the project has mainstreamed gender into its activities, for example, 56 women
1950 journalists successfully participated in training for media representatives on the topic "Effective communication
1951 skills to address topics such as energy efficiency, climate change, and the advantages of adopting energy-efficient
1952 and low-carbon housing solutions in rural areas". Women also participated in the workshop and exhibition of EE
1953 and LC materials on the topic "Experience of foreign and domestic manufacturers in the development of energy-
1954 saving heat-insulating materials" for the staff of design institutes.

1955 It is noted that female participation in trainings for architects, builders, designers, etc., on code compliance, EE/LC
1956 design, planning, and use of relevant guidance manuals is around 14%, falling short of the defined target of 40%.
1957 This may be attributed to the male dominance in these occupations. However, it is evident that the project has
1958 made training opportunities equally accessible to both genders.

1959 Data collection for 'people-count' related indicators has been designed and implemented in a gender
 1960 disaggregated approach where possible, including through the awareness and satisfaction surveys where gender
 1961 balance has been ensured in the number of respondents.

1962 The representation of women within the project management and teams seems to be appropriate, women are
 1963 actively participating in events, and efforts are being made to maintain gender balance. Gender equality has been
 1964 promoted across project activities and platforms such as technical meetings and workshops, monitoring and
 1965 reporting; and forums in which energy efficiency related issues are discussed and in which potential solutions are
 1966 proposed.

1967 **3.3.9 Cross-cutting Issues**

1968 The project promotes the active participation of both rights-holders (rural families) and duty-bearers (government
 1969 officials at the local, provincial, and country level). The project was crafted and executed with emphasis on human
 1970 rights principles, incorporating the ideals of equality in both the distribution of knowledge and the sharing of its
 1971 benefits. By promoting access to affordable, modern, and comfortable housing with a reliable supply of heat and
 1972 power to the rural communities, and implementing an inclusive participatory engagement approach in targeting
 1973 beneficiaries in the rural areas, the principles of Leave No One Behind (LNOB) has been applied to reach those
 1974 who are most vulnerable and disadvantaged. Cross-cutting issues such as poverty alleviation, disaster prevention
 1975 and recovery and human rights have been integrated into UNDP Social and Environmental and Social Screening
 1976 (SESP) as relevant.

1977 **3.3.10 GEF Additionality**

1978 GEF additionality, defined as the additional outcome (both environmental and otherwise) that can be directly
 1979 associated with the GEF-supported project. In December 2018, the GEF Council approved 'An Evaluative Approach
 1980 to Assessing GEF's Additionality'. GEF IEO classifies additionality into six factors: Specific Environmental
 1981 Additionality; Legal/Regulatory Additionality; Institutional Additionality/Governance additionality; Financial
 1982 Additionality; Socio-Economic Additionality; and Innovation Additionality²³.

1983 The GEF additionality in the project involves overcoming the key barrier to the wider adoption of EE/RE in
 1984 Uzbekistan that would have not been achieved without the GEF funding, the project contributes 4 main types of
 1985 additionalities, these include:

1986 **Table 8: GEF additionality**

Additionality	Project contribution
Legal/Regulatory Additionality	Overcoming the regulatory barriers by introducing the new building codes for EE and RE.
Institutional Additionality/Governance additionality	Overcoming the limited capacity barrier by building the individual and institutional capacities of the ministry of construction, QQL, QQB as well as architects, builders and designers.

²³ GEF -IEO, An Evaluative Approach to Assessing GEF's Additionality, 2018.

Financial Additionality	Overcoming the financial barrier by introducing financial mechanism to fund the EE/RE. Given the unsatisfactory delivery of outcome 1 under this project, the financial barriers remain valid, and the use of GEF resources under component 1 didn't demonstrate incremental value.
Specific Environmental Additionality	Co2 reduction and overcoming the awareness barrier by increasing, to a certain extent, the capacities and awareness on the importance of energy efficiency and its benefits, and the opportunities to achieve energy and non-energy benefits from energy efficiency.

1987

1988 **3.3.11 Catalytic Role / Replication Effect**

1989 Replication lies at the heart of the project strategy and design, conceptually the project is meant to remove
1990 barriers and enable the environment for large scale adoption of EE housing in Uzbekistan and develop sustainable
1991 financing models that continue to attract attentions of rural communities to the EE/low carbon housing.

1992 The replicability of the project outcome is assessed at two levels

- 1993 - Through the implementation of the EE building codes and EE designs prototypes, and these have already been
- 1994 seen during the implementation stage of the project where the building codes and the new deigns are indeed
- 1995 being implemented on the ground, and it is evident that it will continue to replicate and upscale further in the
- 1996 future independently from the project.
- 1997 - Through the introduced subsidy mechanism: It is fair to expect that no replication is expected based on this
- 1998 financial mechanism in the absence of clearly defined financial and institutional arrangements for the subsidy
- 1999 programme to continue after the project.
- 2000 - The replicability of the NZEH is also limited, despite successful demonstrations, mainly because of the large
- 2001 capital investment needed upfront without financial incentives.

2002 In brief, replications through RHP (if renewed) and similar programmes are very likely as a result of the EE building
2003 codes and EE designs prototypes, but the individual level, replication is quite limited because of the large capital
2004 investment needed upfront without financial incentives, especially in light of the heavily subsidized tariffs.

2005 **3.3.12 Progress to impacts**

2006 Long-term impacts (of different sorts) can be expected from the project on the short term and long-term. The
2007 project achievements on regulatory framework, capacity building, EE building codes and EE designs prototypes
2008 will result in number of impacts including more reduction of CO2 emission, electricity savings, cost savings and
2009 non-energy benefits (for example thermal comfort, improved economic status, increased productivity/quality or
2010 reduced maintenance costs).

2011 According to the energy audits done by the project, the heat resistance of EE/LC house external walls was three
2012 times higher than that of non-EE houses, and EE/LC houses consumed an average of 134 kWh/m² per year
2013 compared to 426 kWh/m² for non-EE houses.

2014 These audits confirmed that EE building codes were implemented to varying extents. For instance, in some
2015 regions, typical buildings showed lower energy efficiency compared to those designed with EE features. Energy-
2016 efficient buildings generally demonstrated better performance in terms of energy consumption for heating and

2017 hot water supply compared to typical buildings. The energy audits revealed significant differences in energy
2018 consumption between typical and energy-efficient buildings. The audits highlighted that energy consumption
2019 patterns varied significantly between summer and winter periods. Winter measurements provided critical data
2020 for assessing the thermal performance of building envelopes and the efficiency of heating systems.

2021

2022

4. Conclusions, Recommendations & Lessons

4.1 Main Findings & conclusions

Project results

1. The project's objective has been largely achieved through the successful adoption of EE prototype housing designs, the implementation of EE building codes, and the capacities and awareness established by the project (under outcomes 2, 3, and 4 respectively). However, the project failed to introduce sustainable non-grant financial mechanisms for EE and renewable energy (RE) technologies.
2. The project met its GHG emissions reduction targets by the project's end (63,812 t CO₂ eq – 120% of the EOP target) and it partially met its 20-year GHG emissions reduction goal (64.5%). The project also achieved and outperformed its energy savings targets, achieving only 304% during the project and 169% over 20 years. This represents energy savings from the buildings construed based on the 24 prototype designs for EE and low-carbon houses that have been developed by the project, and where the GEF funding was used to cover the cost of developing these designs.
3. The project directly benefited 6,770 people (50% females) across 1,354 households through financial subsidies for low-carbon housing via the green mortgage mechanism between 2019-2020. Additionally, 26 households benefited from the Green Loan Financial Mechanism (GLFM) under the Inter-branch Energy Conservation Fund. 5,753 individuals (37% female) have benefited from the capacity building and awareness activities across all components.
4. **Under component 1**, the Green Mortgage mechanism failed to stimulate EE housing market transformation, as it focused on providing free solar systems, spending nearly \$2 million on an unfeasible approach. Consequently, the project paused this component and developed a Green Loan Financial Mechanism (GLFM).
5. The GLFM faces critical concerns: it has no plans for funding beyond GEF support, does not balance support between RE and EE, limiting its impact on the EE market, and it is extended to urban areas, which undermines the project's goal of targeting vulnerable rural communities. It also lacks defined post-project arrangements for operations and financing. These challenges suggest the GLFM may not continue beyond the project, though RE/EE financing on normal standards will remain available to communities.
6. The project's original design intended to allocate only 5% of Component 1 support to RE and 95% to EE measures due to their superior cost-efficiency. However, the project deviated from this plan, fully allocating its support to photovoltaic (PV) systems under the green mortgage mechanism and the GLFM. This deviation occurred because RE is more attractive to people, and no limits were set for each category by the finance mechanism. Nonetheless, the green mortgage mechanism in 2019-2020 benefited 1,354 households (approximately 6,770 people, half of whom are females) through the purchase of low-carbon housing, and the GLFM in 2023-2024 enabled the acquisition of PV systems.
7. **Under component 2**, the project collaborated closely with QQL to develop 24 prototype designs for EE and low-carbon houses, which are now nationally approved and implemented at multiple sites across

2059 Uzbekistan. This collaboration represents a significant achievement, demonstrating the project's
2060 effectiveness in implementing EE/LC measures on the ground. Additionally, the project constructed a
2061 Nearly-Zero Energy House (NZEH), incorporating passive design elements and showcasing EE/RE
2062 technologies. The NZEH was completed and demonstrated in various events, including a local media event
2063 in September 2022 and the International Youth Technical Summit in May 2023.

2064 8. The project conducted 180 energy audits across different types of houses, revealing that EE/LC houses
2065 consumed an average of 134 kWh/m² per year compared to 426 kWh/m² for non-EE houses. The heat
2066 resistance of EE/LC house external walls was three times higher than that of non-EE houses. Despite these
2067 positive results, the absence of a regulatory and certification framework for energy audits and the limited
2068 availability of qualified energy auditors in Uzbekistan pose significant challenges.

2069 9. The project developed a Technology Needs Assessment (TNA) to evaluate market conditions and identify
2070 necessary supply-chain enhancements for implementing the State Programme on Affordable Rural
2071 Housing in Uzbekistan. Six women-focused group meetings, involving 156 women from diverse
2072 backgrounds, were conducted to assess their needs for EE/LC technologies and identify barriers to
2073 adoption.

2074 10. The project provided training to participants in the construction process (architects, builders and
2075 designers) across various regions, ensuring support for construction and reconstruction activities and
2076 effective control over the quality of construction and installation works.

2077 11. **Under component 3**, The project successfully reviewed four building codes and developed four new 'code
2078 compliance manuals' related to floors, roofing, thermal engineering, solar water heater, norms of energy
2079 consumption for HVAC, natural and artificial lightning and green construction to introduce stricter
2080 Minimum Energy Performance Standards for buildings. Additionally, as the government was transitioning
2081 to the green energy sources and promoting passive construction techniques two new codes on PV and
2082 passive house design were developed..

2083 12. The enforcement and compliance process for building codes in Uzbekistan is robust. All construction and
2084 reconstruction projects must obtain design approval at the outset, ensuring compliance with building
2085 codes. To date, no non-compliance cases have been reported, indicating 100% compliance with the new
2086 codes.

2087 13. The project significantly invested in building the capacities of local specialists, training 1,658 individuals
2088 (including 223 females) on code compliance, EE/LC design, planning, and the use of relevant guidance
2089 manuals.

2090 14. The project developed recommendations for incorporating energy efficiency requirements and climate
2091 considerations into two existing land-use codes (ShNK 1.03.02-04 and ShNK 2.07.01-03). These
2092 recommendations were submitted for final review and approval, the latter one is approved.

2093 15. **Under component 4**, the project utilized local master plans to emphasize the importance of public
2094 participation in developing and approving master plans for settlements. 32 communities (makhallas)
2095 incorporated climate change considerations into their decision-making processes.

- 2096 16. Awareness of EE and low-carbon housing significantly increased through various initiatives, including
2097 workshops in 10 regions, master plan training, journalist training, and science-based knowledge
2098 dissemination via rural resource centers. However, TE engagement with beneficiaries and survey results
2099 indicate a continued need for more awareness. Only 56.6% of survey respondents (n=1,579) were aware
2100 of the benefits of renewable energy sources (RES), and 82.3% believed knowledge on EE and RES should
2101 be included in educational programs. Furthermore, only 14.6% were aware of available green loans,
2102 highlighting a gap in awareness regarding financing opportunities for EE/RE technologies.
- 2103 17. The project's activities received significant media coverage, with 236 references in local and national
2104 media, including television, radio, newspapers, magazines, official websites, and social networks.
- 2105 18. **Adaptive management:** While some of the MTR recommendations have been positively responded to,
2106 others were partially implemented. The MTR recommended significant changes to improve project
2107 management. A key recommendation was to reassess component 1, shifting focus from "green
2108 mortgages" redirect focus to other project components. UNDP commissioned a team of consultants that
2109 proposed providing rebates for energy efficiency investments, but the final GLFM developed instead
2110 offered partial loan principal compensation for renewable energy and energy efficiency investments,
2111 diverging from the initial recommendation. This change raises concerns about the project's adaptive
2112 management and the effectiveness of its decision-making processes.
- 2113 19. **Relevance:** The project is aligned with, and embarks on, the Rural Housing Programme (RHP) to deliver
2114 sustainable rural housing, where the Government of Uzbekistan is making significant investments in new
2115 rural and peri-urban settlements through its RHP. Launched in 2009, the RHP was accompanied by a
2116 Presidential Decree, "On Additional Measures for Scaling-Up Housing Construction in Rural Areas.
- 2117 20. **Effectiveness:** The project faced significant challenges that impacted implementation, including low
2118 energy prices due to subsidies, limited consumer awareness of EE and RE benefits, the restricted capacity
2119 of local EE/RE suppliers, the COVID-19 pandemic disrupted field activities and investment engagements,
2120 high staff turnover and lengthy procurement processes further hindered progress. Despite these
2121 obstacles, the project adapted as much as possible, leveraging inclusive stakeholder engagement and the
2122 Rural Housing Programme (RHP) to align with government policies and secure co-financing.
- 2123 21. **Efficiency:** The project's cost-effectiveness stems from its barrier removal approach, which is inherently
2124 cost-effective. Partnerships with financial institutions and the new fund under the Ministry of Energy were
2125 also crucial, mobilizing over \$223 million in co-financing to cover the incremental costs of EE/RE measures.
2126 However, the \$3 million spent on component 1 did not result in a sustainable non-grant mechanism as
2127 intended. The approach of providing free solar systems and subsidizing RE loans under the green mortgage
2128 and GLFM proved not cost-effective and lacked replication potential.
- 2129 22. The project faced significant delays, largely due to high staff turnover and a nearly vacant PMU for six
2130 months, extending the project timeline from an initial six years to 7.5 years, ending in October 2024. These
2131 delays increased administrative costs for the \$6 million project. Assuming full consumption of the 2024's
2132 budget, the project is expected to consume 100% of the GEF funding, with UNDP making additional cash

- 2133 co-funding reaching \$450K (originally planned \$300K). No audits have taken place over the last seven
2134 years despite the MTR comments on the financial management of the project
- 2135 23. **Financial sustainability:** The project's financial sustainability is at risk due to the lack of clear plans or
2136 allocated funds to continue the Green Loan Financial Mechanism (GLFM) and green mortgage beyond GEF
2137 resources, with no international agencies likely to support these grant-based mechanisms. While standard
2138 loans for EE/RE remain available, their uptake is limited due to subsidized energy tariffs and long payback
2139 periods. However, the project's embedding of EE building codes and EE/RE prototype designs into
2140 government policies and frameworks, with integrated financing in the Rural Housing Programme (RHP)
2141 and mandatory enforcement, ensures high potential for replication and sustained impact through
2142 government channels.
- 2143 24. **Institutional sustainability:** The project's sustainability is jeopardized by the lack of plans or funds for
2144 continuing the GLFM subsidies beyond the project's end in October 2024. Conversely, the strong
2145 institutional framework for EE building codes and EE/RE prototype designs, led by the Ministry of
2146 Construction and QQL, ensures these components' durability. Significant investment in capacity building,
2147 including training in energy audits and energy management, further supports the project's long-term
2148 success.
- 2149 25. **Socio-political sustainability:** While awareness and adoption trends have improved, more efforts are
2150 needed to motivate consumer behaviours towards EE/RE technologies. The TE engagement with
2151 beneficiaries revealed a lack of knowledge and skills in managing installed solar systems, compounded by
2152 a scarcity of qualified suppliers and professional maintenance services in rural areas.
- 2153 26. **Environmental sustainability:** The project is explicitly designed to mainstream environmental
2154 sustainability by promoting more efficient and less resource-intensive housing throughout rural
2155 Uzbekistan. The primary environmental risk involves community health and safety due to improper
2156 transport, storage, use, and disposal of waste or hazardous materials. Although the project does not fund
2157 construction directly (funded by ADB), it has addressed this risk by including exclusionary criteria related
2158 to hazardous materials in the Green Loan Financial Mechanism Manual.
- 2159 27. **Replications** through RHP and similar programmes are very likely as a result of the EE building codes and
2160 EE designs prototypes, however, at the individual level, replication is quite limited because of the large
2161 capital investment needed upfront without financial incentives, especially in light of the heavily subsidized
2162 tariffs.
- 2163 28. **Gender mainstreaming:** The project successfully incorporates a gender perspective throughout all phases,
2164 ensuring equitable access and benefits for both women and men to EE/RE solutions. By prioritizing gender
2165 strategies and analysis from the outset, the project developed gender-sensitive plans and activities that
2166 address gender-related issues, disparities, and dynamics. The Rural Housing Programme (RHP) already
2167 closely monitors gender considerations, with the ADB establishing a 30% quota for loans to women. The
2168 new Green Loan Financial Mechanism (GLFM) offers more opportunities for females by increasing the
2169 subsidy level by 2.5% for women. The project mainstreamed gender into its activities, and women were

2170 appropriately represented within project management and actively participated in events, promoting
2171 gender equality across all project activities and platforms.

2172 29. **Co-finance:** The project has significantly exceeded its co-financing targets, securing a total of USD
2173 282,771,537 by the TE stage, bringing the total project cost to USD 286,771,537 assuming full consumption
2174 of GEF resources. The UNDP cash co-financing target was surpassed, increasing from \$300K to \$450K. The
2175 majority of co-financing came from QQB, QQL, and homebuyers, with \$223,200,000 from participating
2176 banks (Qishloq Qurilish Bank, JSCB and Ipoteka Bank, JSCB) for financing 1,588 pilot EE and low-carbon
2177 houses, \$23,420,439 from Qishloq Qurilish Loyiha, LLC (QQL) for design revision, site preparation, and
2178 construction oversight, and \$35,700,000 from homebuyers as cash down payments.

2179 30. **Stakeholder participation:** The project actively cooperated with various stakeholders such as the Ministry
2180 of Construction, Housing, and Communal Services, the Ministry of Energy's Research Institutes, and
2181 financial institutions like JSCB "Qishloq Qurilish Bank". Stakeholder engagement was essential, covering
2182 policies, legislation, and financing. Although the project effectively engaged with financing agencies, it had
2183 limited involvement with private sector suppliers and energy service companies.

2184 31. **M&E:** The M&E Framework includes standard UNDP-GEF items, however, it lacks a detailed Monitoring
2185 Plan specifying data collection processes, methods, frequency, verification means, assumptions, and
2186 responsibilities. Despite this, the overall M&E design is adequate for monitoring results and tracking
2187 progress, supported by sufficient resources (US\$ 248,000) and clearly defined roles and responsibilities.
2188 However, the evaluation budget of \$50,000 may be underestimated for a project of this scale.

2189 32. The project board, activated in 2017, held its first meeting in September 2017 and has met 12 times in
2190 total, providing strategic guidance and oversight, including approving a project extension. However, no
2191 board meeting occurred in 2020 due to COVID. Several shortcomings in the M&E systems were identified
2192 including: annual audits were not conducted over the past seven years; core indicators and tracking tools
2193 were not updated at mid-term, as noted by the MTR; the reported energy savings included inaccurate
2194 calculations from solar systems; PIRs included indirect energy savings from EE code implementation,
2195 although targets were set for direct savings only; lifetime GHG and energy savings calculations used a 25-
2196 year technology lifespan instead of the 20 years assumed in the project document; and the satisfaction
2197 survey did not include a control group, making it difficult to measure the sixth objective-level indicator as
2198 expected.

2199 33. **Quality of UNDP Implementation:** UNDP handled direct project services, including recruitments,
2200 procurement, MTR, and TE, while the Ministry of Construction served as the executing agency. UNDP
2201 exceeded its financial contribution target, contributing \$450K instead of the planned \$300K. Despite
2202 supporting financial monitoring, UNDP did not conduct the planned annual audits, even after MTR findings
2203 highlighted financial management issues. High staff turnover and prolonged vacancies in the PMU also
2204 caused delays. Nevertheless, UNDP led the response to MTR recommendations, developing and
2205 implementing a management response plan, with the quality of this response covered in the 'Adaptive
2206 Management' section.

- 2207
2208
2209
2210
34. **Quality of Implementing Partner:** The PMU continued to operate smoothly. The Ministry of Construction, serving as the chair of the Project Board, was responsible for managing the project. The Ministry's leadership was crucial for sustainability, given its mandate to enforce building codes. It also facilitated engagement with other ministries and local authorities.
- 2211
2212
2213
2214
2215
2216
2217
35. **Project design:** The TE team found the project design to be a mix of strengths and weaknesses, resulting in a moderately satisfactory rating. Positively, the design effectively identified and aimed to address both market and non-market barriers to incorporating energy and climate considerations in housing investments, particularly acknowledging affordability as a major obstacle. The project aimed to tackle these barriers through policy and financial de-risking instruments and targeted financial incentives. A significant strength was leveraging the RHP as a foundational vehicle to drive project delivery, align with government policies, and ensure government ownership.
- 2218
2219
2220
2221
2222
2223
2224
36. However, the project design lacked a robust feasibility analysis of the green mortgage scheme, failing to justify its impact on the market. and whether 0.3% annual reduction in the already heavily subsidised interest rate would indeed make any difference at all in the level of uptake of low-carbon housing particularly in light of the heavily subsidized electricity tariff. The project's ToC did not provide a clear pathway for market transformation, particularly through component 1. The lack of a comprehensive market transformation framework led to significant delivery challenges and required numerous adaptive measures during implementation.
- 2225
2226
2227
2228
2229
2230
2231
2232
37. The PRF was generally found to be clear, feasible, and logically sequenced, linking project outcomes and outputs effectively to the project objective. However, some minor shortcomings were noted in the PRF including: the wording of some indicators could be more consistent with their targets to avoid confusion; measuring number of focus groups convened during the rural technology needs assessment (TNA), is not a suitable target for a needs assessment; and the lack for an indicator to measure the application of new designs in rural housing projects, which is a crucial impact under outcome 2.

2233 **4.2 Recommendations and Lessons Learned**

2234 Below recommendations take into account the timeframe available to implement recommendation. The project
 2235 is so close to be operationally closed at the time of drafting this TE evaluation report (i.e until October 2024).
 2236 Accordingly, the following are a mix of recommendations for corrective actions and forward-looking
 2237 recommendations/ lesson learned focussed on future programming:

#	TE Recommendation	Entity Responsible	Timeframe
1	Develop an exit plan with focus on documenting future arrangements for EE building codes, EE/RE prototype designs, land use plan recommendations, future housing loans, etc. The strategy should set out the status of activities under each component and describes what is needed to take the work forward after the close of the project. The exit strategy should be focussed on handing over the final products to the stakeholders, ensuring access to the project resources after the project ends, and more importantly documenting the future arrangements	PMU	Aug-Oct 24
2	Follow up with the Ministry of Construction, Housing and Commercial Services, to ensure full endorsement of the recommendations on inclusion of energy efficiency requirements and climate considerations into two existing land-use codes ShNK 1.03.02-04 related to instructions on the preparation and approval of urban planning documentation in the field of urban planning.	PMU	Aug-Oct 24
3	Develop and implement a capacity building programme focused on the participated communities (homeowners, local technicians, and community leaders) on basic PV solar system operation, routine maintenance procedures, troubleshooting common issues, and safety practices. This should include: <ul style="list-style-type: none"> - Training sessions - Development of a simple, illustrated maintenance guidelines and checklists that outline regular maintenance tasks, timelines, and indicators of potential issues. - Connecting the communities with PV system providers/installation companies to provide maintenance services when needed. 	PMU	Aug-Oct 24

2238

2239 **Lessons learned.**

- **Full design of the financial mechanism for Energy Efficiency (EE) and Renewable Energy (RE) should be part of the project proposal not to be left for the implementation stage.** Incorporating a comprehensive financial mechanism for Energy Efficiency (EE) and Renewable Energy (RE) into the project proposal is critical to ensure

2242

2243 the project's success and sustainability. This mechanism should outline how the project will be financed,
2244 managed, and sustained over time, addressing potential risks and ensuring stakeholder engagement.

- 2245 - **Throughout the project implementation, take a step back, and apply the rule of “Pause. Reflect. Reset. Refocus.”.** The component 1 of this project has gone out of scope at one point and this led to substantive
2246 impacts on the project delivery and outcomes. In a complex projects like this one, it is a good project
2247 management practice for the PMU and RTAs to take step back and think about what went well? What didn't
2248 work so well? Are we still on the right pathway with the theory of change? What is our end game of our
2249 activities? This approach allows project teams to periodically take a step back, evaluate the current state of the
2250 project, identify issues, and make necessary adjustments to ensure successful project completion.
- 2251 - **Effective Engagement with Energy Efficiency (EE) and Renewable Energy (RE) Suppliers for Project**
2252 **Implementation.** Implementing Energy Efficiency (EE) and Renewable Energy (RE) projects requires effective
2253 engagement with suppliers to ensure the success and sustainability of these initiatives. Engaging suppliers
2254 effectively involves clear communication, robust partnership frameworks, capacity building, and continuous
2255 collaboration. The existence of qualified suppliers ensures quality services and sustainability beyond the
2256 project.
- 2257 - **Effective engagement and communication with stakeholders are essential for success:** Projects that involve
2258 a transition to energy-efficient technologies, such as EE/RE housing, necessitate the involvement and buy-in of
2259 various stakeholders, including government entities, the private sector, local communities, and end-users. The
2260 TE findings underscore the importance of engaging these groups early and throughout the project lifecycle to
2261 ensure alignment of goals, understanding of benefits, and mitigation of resistance to change. The significant
2262 engagement with local stakeholders and the training of 1,658 individuals demonstrate the effectiveness of
2263 capacity-building initiatives. Continued investment in local capacities and stakeholder engagement is essential
2264 for sustaining project impacts and fostering community ownership.
- 2265 - **Strong Monitoring and Evaluation (M&E) Systems are essential:** The shortcomings in the M&E systems, such
2266 as lack of annual audits and detailed monitoring plans, indicate the need for more rigorous and comprehensive
2267 M&E frameworks. Clear, consistent indicators and regular updates are essential for accurate progress tracking
2268 and impact assessment.
- 2269 - **Adherence to Recommendations and Adaptive Management:** The deviation from consultant
2270 recommendations in the GLFM development is assessed as a major drawback in the project adaptive
2271 management. This highlights the importance of adhering to expert advice and maintaining a transparent
2272 adaptive management process. Clear justifications for any deviations should be documented to ensure
2273 strategic coherence and stakeholder confidence.
2274
2275

2276

Annexes

2277

Annex 1: TE ToR (excluding ToR annexes)

2278

2279

Annex 2: List of documents reviewed.

2280

List of documents that have been reviewed includes, but not limited to:

2281

1. Project Identification Form (PIF)

2282

2. Final UNDP-GEF Project Document with all annexes

2283

3. CEO Endorsement Request

2284

4. UNDP Social and Environmental Screening Procedure (SESP)

2285

5. Inception Workshop Report

2286

6. Mid-Term Review report and management response to MTR recommendations

2287

7. All Project Implementation Reports (PIRs)

2288

8. Minutes of Project Board Meetings and of other meetings (i.e., Project Appraisal Committee meetings)

2289

9. GEF Tracking Tools (from CEO Endorsement, midterm and terminal stages)

2290

10. GEF/LDCF/SCCF Core Indicators (from PIF, CEO Endorsement, midterm and terminal stages);

2291

11. Financial data, including actual expenditures by project outcome, including management costs, and including documentation of any significant budget revisions.

2292

2293

12. Co-financing data with expected and actual contributions broken down by type of co-financing, source, and whether the contribution is considered as investment mobilized or recurring expenditures.

2294

2295

13. Risks log report (generated from Quantum) for the status of risks

2296

14. Electronic copies of project outputs (booklets, manuals, technical reports, articles, etc.)

2297

15. Sample of project communications materials

2298

16. Summary list of formal meetings, workshops, etc. held, with date, location, topic, and number of participants.

2299

2300

17. Minutes of meetings and workshop reports covering key meetings by the project

2301

18. Awareness survey reports

2302

19. Project communication strategy

2303

20. Green Loan Financial Mechanism report

2304

21. 20. Energy Audits Full summary report

2305

22. Market survey reports

2306

23. All decrees and regulations produced during the project implementation.

2307

24. MoUs/RPAs signed by the project.

2308

25. President Decrees #PP-3379 dated 08.11.2017, #PP-4028 dated 24.11.2018 and #PP-4422 dated 22.08.2019

2309

2310

26. Consultant's Report on Recommendations for Urban Planning Codes

2311

27. Consultant's Report on 32 Communities' Decision-making Mechanism in Rural Settlements Planning

2312

28. Awareness report/questionnaire data that was filled out within the project capacity building activities

2313

2314

2315

2316 **Annex 3: Evaluation Question Matrix**

2317 Evaluation matrix is important to identifying the key evaluation questions and how they will be answered through
 2318 the selected methods. The evaluation matrix is a tool that evaluators create as a map and reference in planning
 2319 and conducting an evaluation. It also serves as a useful tool for summarizing and visually presenting the evaluation
 2320 design and methodology for discussions with stakeholders. It details evaluation questions that the evaluation will
 2321 answer, data sources, data collection and analysis tools or methods appropriate for each data source, and the
 2322 standard or measure by which each question will be evaluated.

2323 Table 9: Evaluation Matrix

Evaluative Criteria Questions	Indicators/evidence	Sources	Methodology
Relevance: How does the project relate to the main objectives of the GEF Focal area, and to the environment and development priorities a the national level?			
To what extent was the project in line with GEF focal area, UNDP CPD, UNSDCF, Uzbekistan’s Nationally Determined Contribution (NDC)?	Level of alignment of project’s activities with relevant stakeholders’ plans Stakeholders’ perceptions on the relevance of project’s activities to their needs Degree of involvement and inclusiveness of beneficiaries and stakeholders in project design and implementation	project documentations national policies or strategies, project websites Project stakeholders feedback	Desk review Stakeholders’ interviews
To what extent was the theory of change applied in the project relevant to promoting investment in energy efficient lighting	Degree of coherence of the project design in terms of theory of change, components, choice of partners, structure, delivery mechanism, scope, budget, use of resources, etc.	project documentations Project stakeholders feedback	Desk review Stakeholders’ interviews
Are the project objectives and outputs clear, practical and feasible within its frame? Do they clearly address target groups?	Level of coherence between programme design and project implementation approach Identification of the problem and its causes in the project being addressed?	project documentations Project stakeholders feedback	Desk review Stakeholders’ interviews
To what extent were lessons learned from other relevant projects considered in the design?	Degree to which other projects are referenced in the project design with lessons identified and built upon	project documentations Project stakeholders feedback	Desk review Stakeholders’ interviews
To what extent does the Project create synergy/linkages with	Project’s strategic partnerships and complementarities with other projects	project documentations Project stakeholders feedback	Desk review Stakeholders’ interviews

other projects and interventions in the country?			
To what extent was this Project designed as rights based and gender sensitive?	<ul style="list-style-type: none"> Degree to which the project design identifies and address gender and human rights issues Existence of gender actions plan 	<ul style="list-style-type: none"> project documentations Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
Effectiveness: To what extent have the expected outcomes and objectives of the project been achieved?			
To what extent did the Project contribute to the attainment of the development of outputs and outcomes initially expected/stipulated in the Project Document's logical framework until the end of the project duration?	<ul style="list-style-type: none"> Delivery on project targets defined in the PRF Stakeholder feedback on the delivery and most significant achievements 	<ul style="list-style-type: none"> project documentations (PIRs) Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
To what extent has the UNDP partnership strategy been appropriate and effective?	<ul style="list-style-type: none"> Partners feedback Evidence on co-design and co-delivery of project activities 	<ul style="list-style-type: none"> project documentations (PIRs) Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
In which areas does the project have the greatest achievements? Why and what have been the supporting factors? How can the project build on or expand these achievements?	<ul style="list-style-type: none"> Evidence of success factors Stakeholders feedback on the upscaling potential 	<ul style="list-style-type: none"> project documentations (PIRs) Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
In which areas does the project have the fewest achievements? What have been the constraining factors and why? How can or could they be overcome?	<ul style="list-style-type: none"> Stakeholders perceptions on the constraints 	<ul style="list-style-type: none"> project documentations (PIRs) Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
To what extent are project management and implementation	<ul style="list-style-type: none"> Stakeholders feedback on the effectiveness of their participation 	<ul style="list-style-type: none"> project documentations (PIRs) Progress reports 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews

participatory, and is this participation of target groups/stakeholders contributing towards achievement of the project objectives?	<ul style="list-style-type: none"> Number, and type, of engagements with stakeholders Extent to which stakeholders are aware of the project and its activities 	<ul style="list-style-type: none"> Project deliverables Project stakeholders feedback 	
To what extent has the project been appropriately responsive to the needs of the target groups and changing partner priorities?	<ul style="list-style-type: none"> Stakeholders feedback on the extent to which their needs are addressed Documented adaptive management actions to accommodate the changing priorities 	<ul style="list-style-type: none"> project documentations (PIRs) Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
Did Covid-19 measures have a positive or negative effect on the achievement of Project results?	<ul style="list-style-type: none"> Documented implications of the COVID 19 Documented delays that are directly attributed to the COVID 19 Changes on project results as a result of the COVID 19. 	<ul style="list-style-type: none"> project documentations (PIRs) Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
Efficiency: Was the project implemented efficiently, in line with international and national norms and standards?			
How well did Project Management work for achievement of results?	<ul style="list-style-type: none"> Extent to which project targets are met Stakeholders feedback on the effectiveness of the project management Effectiveness of the M&E functions Frequency and effectiveness of the board in decision making and strategic guidance 	<ul style="list-style-type: none"> project documentations (PIRs) board MoM Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
To what extent has there been an economical use of financial and human resources? Have resources (funds, staff, time, expertise, etc.) been allocated strategically and cost-effectively to achieve outcomes?	<ul style="list-style-type: none"> Cost in view of results achieved compared to costs of similar projects from other organizations Project team feedback 	<ul style="list-style-type: none"> project documentations (PIRs) board MoM Progress reports Project deliverables Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews

<p>To what extent have project funds and activities been delivered in a timely manner?</p>	<ul style="list-style-type: none"> · Level of discrepancy between planned and utilized financial expenditures · Planned vs. actual funds leveraged · Timeliness of activities delivery · Co-financing data and evidence · Level of cash and in-kind co-financing relative to expected level 	<ul style="list-style-type: none"> · project documentations · risk/issue register · PIRs · Project stakeholders feedback 	<ul style="list-style-type: none"> · Desk review · Stakeholders' interviews
<p>To what extent do the M&E systems utilized by UNDP ensure effective and efficient project management?</p>	<ul style="list-style-type: none"> · Existence, quality and use of M&E, feedback and dissemination mechanism to share findings, lessons learned and recommendation · Quality of M&E at the design stage · Quality of M&E throughout the implementation · Adequacy of the M&E budget · Alignment of M&E to the GEF requirements · Response to the MTR findings 	<ul style="list-style-type: none"> · project documentations (PIRs) · board MoM · Progress reports · Project deliverables · Project stakeholders feedback 	<ul style="list-style-type: none"> · Desk review · Stakeholders' interviews
<p>To what extent was there any identified synergy between UNDP initiatives/projects that contributed to reducing costs while supporting results?</p>	<ul style="list-style-type: none"> · Linkages with the UNDP energy portfolio in the country · Documented cooperation and complementarities 	<ul style="list-style-type: none"> · project documentations (PIRs) · board MoM · Progress reports · Project deliverables · Project stakeholders feedback 	<ul style="list-style-type: none"> · Desk review · Stakeholders' interviews
<p>Sustainability: To what extent are there financial, institutional, socio-political, and/or environmental risks to sustaining long-term project results?</p>			
<p>To what extent will targeted stakeholders benefit from the project interventions in the long-term?</p>	<ul style="list-style-type: none"> · Stakeholders feedback on the long term benefits · Level of ownership of the project benefits by the stakeholders · Existence of financial and institutional settings to support long term benefits 	<ul style="list-style-type: none"> · project documentations (PIRs) · Risk log · Progress reports · Project deliverables · Project stakeholders feedback 	<ul style="list-style-type: none"> · Desk review · Stakeholders' interviews
<p>Are there any political or financial risks that may jeopardize sustainability of project results?</p>	<ul style="list-style-type: none"> · Evidence of commitments from government or other stakeholder to financially support relevant sectors of activities after project end 	<ul style="list-style-type: none"> · project documentations (PIRs) · Risk log · Progress reports · Project deliverables 	<ul style="list-style-type: none"> · Desk review · Stakeholders' interviews

	Level of recurrent costs after completion of project and funding sources for those recurrent costs	Project stakeholders feedback	
Are the legal frameworks, policies and governance structures and processes in place for sustaining Project benefits?	Efforts to support the development of relevant policies at the country level	<ul style="list-style-type: none"> project documentations (PIRs) Risk log Progress reports Project deliverables Project stakeholders feedback 	Desk review Stakeholders' interviews
To what extent have development partners committed to providing continuing support? What is the risk that the level of stakeholder ownership will be insufficient to allow for the Project outcomes/benefits to be sustained?	<ul style="list-style-type: none"> Level of project stakeholders ownership Evidence of commitments from government or other stakeholder to financially support relevant sectors of activities after project end Level of capacities at the country level to continue delivering on the project results 	<ul style="list-style-type: none"> project documentations (PIRs) Risk log Progress reports Project deliverables Project stakeholders feedback 	Desk review Stakeholders' interviews
To what extent does this UNDP intervention have a well-designed and well-planned exit strategy?	Exit strategy in place and actively operationalisation	<ul style="list-style-type: none"> project documentations (PIRs) Risk log Progress reports Project deliverables Project stakeholders feedback 	Desk review Stakeholders' interviews
Cross-cutting issues and gender equality and women's empowerment: How did the project contribute to gender equality and women's empowerment?			
To what extent have gender equality and the empowerment of women been addressed in the design, implementation and monitoring of the project?	<ul style="list-style-type: none"> Extent to which programme products are sensitive to gender Extent to which project data are sex-disaggregated Existence of logical linkages between gender results and project outcomes and impacts 	<ul style="list-style-type: none"> project documentations Project stakeholders feedback List of project participants 	Desk review Stakeholders' interviews
Is the gender marker assigned to this project representative of reality?	Existence of gender marker	project documentations	Desk review

Impact: Are there indications that the project has contributed to, or enabled progress toward reduced environmental stress and/or improved ecological status?			
To what extent has the project provided an enabling environment and basis for deployment of energy efficient lights?	<ul style="list-style-type: none"> Elements in place in those different management functions, at appropriate levels in terms of adequate structures, strategies, systems, skills, incentives and interrelationships with other key actors Evidence/Quality of steps taken to create an enabling environment and sustainability Degree to which project activities and results have been taken over by local counterparts 	<ul style="list-style-type: none"> project documentations PIRs Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews
To what extent has the project established a sustainable financing mechanism for energy efficient lighting?	<ul style="list-style-type: none"> Effectiveness of the financing mechanism Stakeholders feedback the financing mechanism Evidence on new financing mechanisms 	<ul style="list-style-type: none"> project documentations PIRs Project stakeholders feedback 	<ul style="list-style-type: none"> Desk review Stakeholders' interviews

2324

2325 **Annex 4: Interview questions**

It should be noted that below interview questions have been used as a guide in the interviews, however, each individual interview is unique, and questions have been tailored to the interviewees' roles and perspectives. In addition, follow up questions have been asked based on the responses to obtain a full story from each response.

2326 **Questions**

2327 **Introductory question**

2328 Could you please introduce yourself and explain your involvement and the role of your organization/agency in the
2329 project?

2330 **Effectiveness**

- 2331 1) In your opinion, what has been the greatest achievement in the project to date? And why?
2332 2) What were the challenges in delivering project? How could we overcome these challenges?
2333 3) What factors have contributed to achieving intended outputs and outcomes?
2334 4) What worked so well and what didn't work so well? and why?

2335 **Impacts**

- 2336 5) What sort of impacts did the project deliver to its stakeholders?
2337 6) What trends do you foresee in the implementing sustainable energy measures in housing in Uzbekistan?

2338 **Relevance**

- 2339 7) In your opinion, to what degree the project activities are aligned to the needs of the participating
2340 stakeholders?

2341 8) In your opinion, to what degree the project activities are aligned with the strategic plans and strategies of
2342 the participating stakeholders?

2343 **Efficiency**

2344 9) In your opinion, has the project been delivered on time and on budget? Has there been anything
2345 underachieved or overachieved within agreed framework of the project, and what are the
2346 reasons/explanation for it?

2347 10) In what ways has the project been adaptive to emerging issues and opportunities? Examples?

2348 **Sustainability**

2349 11) Do you foresee any social, financial or political risks that may jeopardize sustainability of the project
2350 outputs and outcomes?

2351 12) What would happen to the project output and benefits when the GEF funding finishes?

2352 13) Going forward, how do you see the capacity of participating stakeholders to pursue delivering on related
2353 outcomes?

2354 14) What lessons have been learnt for the project in achieving outcomes?

2355 **Closing**

- 2356 • In what ways gender has been mainstreamed in the project? Do you have any gender-related concerns?
2357 • Anything else you would like to add that we haven't covered?

2358

2359 Thank you for your kind participation!

2360

2361

Annex 5 TE Mission itinerary and agenda

Time	Action/Meeting		
10 June - Monday			
10:00 – 10:20	Briefing with Anas Fayyad Qarman, UNDP RR a.i.		
10:20 – 10:50	Meeting with UNDP ECA cluster and SPIU		
12:00 – 12:30	Meeting with the representatives of Qishloq Qurilish Loyiha, LLC Familiarization with joint project activities Mr. Sapabek Sapayev, Deputy Director, Chief Engineer Ms. Alla Urazaeva, Head of the Department for Development of Engineering Communications Projects		
13:00 – 14:00	Lunch		
14:10 – 14:40	Meeting with representatives of the Intersectoral Extrabudgetary Fund for Energy Saving under the Ministry of Energy of the Republic of Uzbekistan (the Fund) Mr. Elzod Rakhmanov, Director Mr. Akhmedov Obid, Head of Department of the Fund. Familiarization with joint project activities		
15:00 – 15:30	Meeting with representatives of the Scientific Research Institute of Technical Regulation and Standardization under the Ministry of Construction and Housing and Communal Services of the Republic of Uzbekistan Discussion of joint project implementation and future opportunities Mr. Sherzod Sodiqov, Director Mr. Jamshid Saidov, Deputy Director Mr. Shokhjakhon Islomov, Department Head		
16:00 – 16:30	Meeting with the representatives of the Business Development Bank Familiarization with joint project activities Azam Tillayev, Head of Business Development Department Ulugbek Tilavov, Manager of Retail department Umid Alimov, Head of Retail Business Department		
16:30 – 17:30	Travel from Tashkent city to Nurafshan city by project car		
17:30 – 18:00	Site visit to Tashkent Region Visit to the Nearly Zero Energy Building He ездили		
18:00 – 19:00	Travel from Nurafshan city to Tashkent city by project car		
11 June - Tuesday			
11:20 – 12:20	Travel from Tashkent city to Fergana city by air		
13:00 – 14:00	Lunch		
14:30 – 15:00	Meeting with the representatives of the Main Department of Construction, Housing and Communal Services of Fergana region in Fergana city Familiarization with the activity of the project in the Fergana Region Karimov Begzod – Chief Architecture of Ferghana Construction Department		

15:30 – 18:00	Site visit to Fergana Region, Paski Beshkopa MFY Visit to residents of 1-story houses with solar water heaters installed by the project subsidy: <ol style="list-style-type: none"> 1) Mirzahmetov Azizjon Karimovich, Paski Beshkopa Community chair, +998 91 1160984, 2) Sanoat Tilaboeva, head of Women unit of Paski Beshkopa Community 3) Mirzakulov Uluhbek, Mayer assistant for Paski Beshkopa Community 4) Kuziboev Murod, Head of construction of Rishtan district 5) Habitants: Mamlakathon +998 90 8348797 and Mohira Juraeva Mamlakat Askarova, Madina Sirojidinovs 		
	Stay in Asia Fergana Hotel		
12 June - Wednesday			
09:00 – 10:30	Travel from Fergana city to Andijan city by project car		
10:30 – 11:30	Meeting with the representatives of the Business Development Bank branch in Andijan city Familiarization with joint project activities <ol style="list-style-type: none"> 1) Khozhisultonov Samandar, Head of BRB bank of Andijan region, 2) Akmaljon, Kurgontepa BRB branch manager 3) Ravshanbek Ergashev, Khujabad BRB branch Manager 		
11:30 – 13:00	Site visit to Andijan Region Meeting with beneficiaries of subsidies within the project's Green Loan Financial Mechanism <ol style="list-style-type: none"> 1) Zilola Abdulhamidova, Khujabod, Uzun str 		
13:00 – 14:00	Lunch		
14:00 – 16:00	Site visit to Andijan Region Meeting with beneficiaries of subsidies within the project's Green Loan Financial Mechanism <ol style="list-style-type: none"> 1) Nazokat Odilova, Khujabod district, Turachek Community 2) Tahir Nizomov, Buloqboshi, 227 Turtol str., Qumariq Community, 3) Yuldashaliev Fahriddin, Chimbuloq Community, Khujabod district 		
16:00 – 20:00	Travel from Andijan city to Namangan city by project car		
13 June - Thursday			
09:00 – 10:00	Meeting with the representatives of the Main Department of Construction, Housing and Communal Services of Namangan region in Namangan city Familiarization with the project activities in Namangan Region. Suppose to meet with Kasimov Elyor Rahmonberdievich, Chief Architecture of Namangan (, but he was in Business travel to MinStroy		
10:00 – 11:00	Travel from Namangan city to Uychi city by project car		
11:00 – 13:00	Site visit to Pastguzar MFY Meeting with residents of 4-story apartments buildings with solar panels installed by the project subsidy Nodirbek, Pastguzar Community chair, Habitant, Zulhumor,		
13:00 – 13:30	Travel from Uychi city to Namangan city by project car		
13:00 – 14:00	Lunch		
19:00 – 23:44	Travel from Namangan city to Tashkent city by train		

14 June - Friday		
09:00 – 13:00	Working at UNDP Country Office	
14:30 – 15:00	Debriefing with Anas Fayyad Qarman, UNDP RR a.i.	
TBC	Departure from Tashkent International Airport	

2362

2363

2364 **Annex 6: TE Rating scales**

2365 **Evaluation criteria and ratings:** The standard evaluation criteria according to UNDP/GEF evaluation policy are
 2366 Relevance, Impact, Effectiveness, Efficiency and Sustainability. The different scales for rating various criteria are
 2367 shown in the tables below.

2368 **Table 10: TE Rating Scales & Evaluation Ratings Table**

TE Rating Scales	
Outcome Ratings Scale - Relevance, Effectiveness, Efficiency	
6 = Highly Satisfactory (HS)	Level of outcomes achieved clearly exceeds expectations and/or there were no shortcomings
5 = Satisfactory (S)	Level of outcomes achieved was as expected and/or there were no or minor shortcomings
4 = Moderately Satisfactory (MS)	Level of outcomes achieved more or less as expected and/or there were moderate shortcomings.
3 = Moderately Unsatisfactory (MU)	Level of outcomes achieved somewhat lower than expected and/or there were significant shortcomings.
2 = Unsatisfactory (U)	Level of outcomes achieved substantially lower than expected and/or there were major shortcomings.
1 = Highly Unsatisfactory (HU)	Only a negligible level of outcomes achieved and/or there were severe shortcomings
	Unable to Assess (UA) The available information does not allow an assessment of the level of outcome achievements
Monitoring & Evaluation Ratings Scale	
6 = Highly Satisfactory (HS)	There were no short comings; quality of M&E design/implementation exceeded expectations
5 = Satisfactory (S)	There were minor shortcomings; quality of M&E design/implementation met expectations
4 = Moderately Satisfactory (MS)	There were moderate shortcomings; quality of M&E design/implementation more or less met expectations
3 = Moderately Unsatisfactory (MU)	There were significant shortcomings; quality of M&E design/implementation was somewhat lower than expected
2 = Unsatisfactory (U)	There were major shortcomings; quality of M&E design/implementation was substantially lower than expected
1 = Highly Unsatisfactory (HU)	There were severe shortcomings in M&E design/implementation Unable to Assess (UA) The available information does not allow an a
Implementation/Oversight and Execution Ratings Scale	

6 = Highly Satisfactory (HS)	There were no shortcomings; quality of implementation/execution exceeded expectations
5 = Satisfactory (S)	There were no or minor shortcomings; quality of implementation/execution met expectations.
4 = Moderately Satisfactory (MS)	There were some shortcomings; quality of implementation/execution more or less met expectations.
3 = Moderately Unsatisfactory (MU)	There were significant shortcomings; quality of implementation/execution was somewhat lower than expected
2 = Unsatisfactory (U)	There were major shortcomings; quality of implementation/execution was substantially lower than expected
1 = Highly Unsatisfactory (HU)	There were severe shortcomings in quality of implementation/execution Unable to Assess (UA) The available information does not allow an assessment of the quality of implementation and execution
Sustainability Ratings Scale	
4 = Likely (L)	There are little or no risks to sustainability
3 = Moderately Likely (ML)	There are moderate risks to sustainability
2 = Moderately Unlikely (MU)	There are significant risks to sustainability
1 = Unlikely (U)	There are severe risks to sustainability
Unable to Assess (UA)	Unable to assess the expected incidence and magnitude of risks to sustainability

2369

2370

Annex 7: list of persons consulted

1.	UNDP Country Office in Uzbekistan	Mr. Anas Fayyad Qarman Resident Representative a.i. UNDP in Uzbekistan
2.	UNDP Country Office in Uzbekistan	Mr. Bakhadur Paluaniyazov, Environment and Climate Action Cluster Leader
3.	UNDP Country Office in Uzbekistan	Mr. Isroiljon Khasanov, Programme Analyst on Energy, Environment and Climate Action Cluster
4.	Rural Housing Project	Mr. Sherzod Kattakhodjaev, Project Manager
5.	Rural Housing Project	Mr. Ildar Yunusov, National Technical Analyst
6.	Rural Housing Project	Mr. Dilshod Ruziev, Task Manager on Finance Component
7.	Rural Housing Project	Ms. Zulfiya Mamadalieva, Task manager on domestic supply chain
8.	Rural Housing Project	Ms. Gulnora Idrisova, Task Manager on building designs, codes, and standards
9.	Rural Housing Project	Mr. Nurillo Abdunabiev, Task Manager on Promotion of Low-Carbon Rural Housing and Settlements

10.	Rural Housing Project	Mr. Javodilla Khasanov, Admin and finance assistant
11.	Rural Housing Project	Mr. Oleg Khmelyov, International Consultant on Green Loan Financial Mechanism
12.	Qishloq Qurilish Loyiha, LLC	Mr. Sapabek Sapayev, Deputy Director, Chief Engineer
13.	Qishloq Qurilish Loyiha, LLC	Ms. Alla Urazaeva, Head of the Department for Development of Engineering Communications Projects
14.	Intersectoral Extrabudgetary Fund for Energy Saving under the Ministry of Energy of the Republic of Uzbekistan (the Fund)	Mr. Elzod Rakhmanov, Director
15.	Intersectoral Extrabudgetary Fund for Energy Saving under the Ministry of Energy of the Republic of Uzbekistan (the Fund)	Mr. Akhmedov Obid, Head of Department of the Fund.
16.	Scientific Research Institute of Technical Regulation and Standardization under the Ministry of Construction and Housing and Communal Services of the Republic of Uzbekistan	Mr. Sherzod Sodiqov, Director
17.	Scientific Research Institute of Technical Regulation and Standardization under the Ministry of Construction and Housing and Communal Services of the Republic of Uzbekistan	Mr. Jamshid Saidov, Deputy Director
18.	Scientific Research Institute of Technical Regulation and Standardization under the Ministry of Construction and Housing and Communal Services of the Republic of Uzbekistan	Mr. Shokhjakhon Islomov, Department Head
19.	Business Development Bank	Mr. Azam Tillayev, Head of Business Development Department
20.	Business Development Bank	Mr. Ulugbek Tilavov, Manager of Retail department
21.	Business Development Bank	Mr. Umid Alimov, Head of Retail Business Department
22.	Main Department of Construction, Housing and Communal Services of Fergana region in Fergana city	Mr. Karimov Begzod – Chief Architecture of Fergana Construction Department
23.	Business Development Bank branch in Andijan city	. Faruh Abdurasulov, deputy head of BRB bank of Andijan region,
24.	Business Development Bank branch in Andijan city	. Akmaljon, Kurgontepa BRB branch manager
25.	Business Development Bank branch in Andijan city	. Ravshanbek Ergashev, Khujabad BRB branch Manager

2372 **Annex 8: Signed UNEG Code of Conduct form**

2373 Independence entails the ability to evaluate without undue influence or pressure by any party (including the
2374 hiring unit) and providing evaluators with free access to information on the evaluation subject. Independence
2375 provides legitimacy to and ensures an objective perspective on evaluations. An independent evaluation reduces
2376 the potential for conflicts of interest which might arise with self-reported ratings by those involved in the
2377 management of the project being evaluated. Independence is one of ten general principles for evaluations
2378 (together with internationally agreed principles, goals, and targets: utility, credibility, impartiality, ethics,
2379 transparency, human rights and gender equality, national evaluation capacities, and professionalism).

2380

Evaluators/Consultants:

1. Must present information that is complete and fair in its assessment of strengths and weaknesses so that decisions or actions taken are well founded.
2. Must disclose the full set of evaluation findings along with information on their limitations and have this accessible to all affected by the evaluation with expressed legal rights to receive results.
3. Should protect the anonymity and confidentiality of individual informants. They should provide maximum notice, minimize demands on time, and respect people's right not to engage. Evaluators must respect people's right to provide information in confidence, and must ensure that sensitive information cannot be traced to its source. Evaluators are not expected to evaluate individuals, and must balance an evaluation of management functions with this general principle.
4. Sometimes uncover evidence of wrongdoing while conducting evaluations. Such cases must be reported discreetly to the appropriate investigative body. Evaluators should consult with other relevant oversight entities when there is any doubt about if and how issues should be reported.
5. Should be sensitive to beliefs, manners and customs and act with integrity and honesty in their relations with all stakeholders. In line with the UN Universal Declaration of Human Rights, evaluators must be sensitive to and address issues of discrimination and gender equality. They should avoid offending the dignity and self-respect of those persons with whom they come in contact in the course of the evaluation. Knowing that evaluation might negatively affect the interests of some stakeholders, evaluators should conduct the evaluation and communicate its purpose and results in a way that clearly respects the stakeholders' dignity and self-worth.
6. Are responsible for their performance and their product(s). They are responsible for the clear, accurate and fair written and/or oral presentation of study imitations, findings, and recommendations.
7. Should reflect sound accounting procedures and be prudent in using the resources of the evaluation.
8. Must ensure that independence of judgement is maintained, and that evaluation findings and recommendations are independently presented.
9. Must confirm that they have not been involved in designing, executing or advising on the project being evaluated and did not carry out the project's Mid-Term Review.

Evaluation Consultant Agreement Form

Agreement to abide by the Code of Conduct for Evaluation in the UN System:

Name of Evaluator: _____ Mohammad Alatoon _____

Name of Consultancy Organization (where relevant): _____

I confirm that I have received and understood and will abide by the United Nations Code of Conduct for Evaluation.

Signed at _____ June 2024 _____ (Place) on _____ DocuSigned by: _____ (Date)

Signature: _____ Mohammad Alatoon _____ *Mohammad Alatoon*

-----D947CE9700A4427...

2391

Annex 9: Signed TE Report Clearance form

Terminal Evaluation Report for 'Terminal Evaluation of UNDP/GEF 'Uzbekistan - Market Transformation for Sustainable Rural Housing in Uzbekistan (PIMS 5392). Reviewed and Cleared By:

Commissioning Unit (M&E Focal Point)

Name: Mukhabbat Turkmenova
DocuSigned by:
Signature: Mukhabbat Turkmenova Date: 28-Aug-2024
ED2C849C12E94EC...

Head of Environment and Climate Action Cluster

Name: Bakhadur Paluaniyazov
DocuSigned by:
Signature: Bakhadur Paluaniyazov Date: 28-авг-2024
4C8DF1ABFF6649E...

Regional Technical Advisor (Nature, Climate and Energy)

Name: Jana Koperniech
Signed by:
Signature: Jana Koperniech Date: 28-8-2024
ED5C241EBA2C457

2392

2393 **Annex 10: Co-Financing for The Project by Name and By Type**

2394 **Annex 11: Core Indicators (in a separate file)**

2395 **Annex 12: TE Audit Trail (in a separate file)**

2396