

**Terminal Evaluation-Barriers to Solar PV Power Generation in Mauritiuis, Rodrigues  
& Outer Islands**

**Summary Notes on 3 Site Visits Conducted**

The TE Mission conducted three site visits comprising one under the Small Scale Distribution Generation (SSDG) scheme on Monday 27 February, and two solar photovoltaic farms under the Medium Scale Distribution Generation (MSDG) scheme – one visit complete on Tuesday 28 February, and the second on Wednesday 1 March. The following detailed were obtained:

<b>PV Farm</b>	<b>Installed Capacity</b>	<b>PV System</b>	<b>Date Connected to Grid</b>	<b>Daily Energy Generation</b>
Mr. Christian Foo Kune/Moka, SSDG	4.5 kw	(Germany) 24 panels Roof top fixed mounted	August 2012	18 kWh*
Synnove One/Petite Retraite (MSDG)	2 MW	(USA) 13,800 panels Green field fixed mounted	January 2017	8 MWh*
Solarfield Ltd./Harrel Mallac/Mont Choisy, MSDG	2 MW	(Spain) 13,800 panels Green field with solar racking	26 December 2016	10 MWh**

Note: \* for fixed mounted system, daily energy generated = Installed capacity x 5 hrs x 0.8

\*\* With solar tracking, daily energy generated = Installed capacity x 5 hrs