



TERMINAL EVALUATION MANAGEMENT RESPONSE

Project Title: Nationally Appropriate Mitigation Actions in the Construction Sector in Mongolia

Project PIMS #: 5315

Terminal Evaluation Completion Date: 16 Jan 2020

Key issues and recommendations	Management response ¹	Key Actions	Timeframe	Responsible unit(s)	Tracking ²	
					Status ³	Comments
Two projects were constructed recently in 2019 (ERC and CDC demos) and still need a full winter season of measurements, while the last two will only be installed in Q1 2020. The NAMA Project has recently been extended to the end of April 2020, so, the Evaluation Team proposes that this will enable the complete measurements of the winter season 2019-2020. Apart from this, another season of measurements could be undertaken, thus allowing to see differences between winters between one year and another. It also allows the last two demos (MUST building and UB City buildings) to be monitored during at least one whole winter season.	Agreed	Agreement is reached to conduct measurements	2020-2021	Demo project beneficiary organizations (ERC, CDC, MUST, UB Mayor's Office)	Pending	
The results (GHG inventory, MRV methodology,	Agreed	The results disseminated	Q1, 2020	MCUD	Completed	UNDP

¹ Unit(s) assigned to be responsible for the preparation of a management response will fill the columns under the management response section.

² Unit(s) assigned to be responsible for the preparation of a management response will be updating the implementation status. Assigned with an oversight function monitors and verifies the implementation status.


³ Status of Implementation: Completed, Partially Completed, Pending


findings of the pilot projects, and other materials of the Project) should continue to be disseminated widely.		through website, social media, and MCUD official channels.		UNDP NDC support project		website, social media, MCUD official channel
An agreement should be made with CDC to continue the measurements, possibly with some UNDP support by the new UNDP project "Deepening efforts to accelerate NDC implementation" (described in Error! Reference source not found.) and with CDC on post-NAMA project information dissemination.	Agreed	The JD and TOR of an unit of CDC included the roles and responsibilities to maintain GHG inventory and information dissemination roles.	Q1, 2020	MCUD NDC support project	Completed	
NAMAs formulation is not a one-off event but is a continuous process through which developing countries can expand the scope of activities over time. Several programs are being designed of which some are labeled 'NAMA' (such as the program Mongolia – Energy Performance Contracting for Residential Retrofitting with UB Municipality and GGGI) while other programs may have different labels and titles, but all construction and building sector will have some interrelation and can build and reinforce each other. An institutional oversight framework will be needed to promote coordination and cooperation, avoiding overlap and filling gaps. The newly established National Climate Change Committee (NCCC) ⁴ can play such a role (or a subcommittee thereof), with NAMA and NAMA-type activities forming implementation of goals and strategies set out within the overall framework of Mongolia's Nationally Determined Contribution (NDC).	Agreed. However, there is an existing framework (NCCC) with the roles mentioned. This is noted by TE consultants as well.	A meeting will be organized with MET to discuss the government plan to establish an institutional oversight framework or a subcommittee	April 2020	MET National Committee on Climate Change	Completed. On 04 March 2020, an ad-hoc meeting organized with NCCC secretariat and MET and NCCC secretariat assured government plan to establish several subcommittees under NCCC, to oversee development and implementation of NAMA or NAMA-like activities	
		Negotiate and agree to support Development of Action plan for implementation of	Q1, 2020	MCUD NDC support project	Completed. AWP of NDC support project includes an	

⁴ Set up in May 2019, the role of the NCCC will include create an enabling environment for and oversee NDC implementation, establishing working groups and taskforces and defining their scope of work, providing support, guidance to and approval of NDC & NDC-related policy, action plan, and programmes and monitoring and evaluation of the above.

		Construction sector mitigation measures proposed under Mongolia's NDC.			activity to support development of Action Plan for implementation of construction sector NDC actions and measures.
NAMAs can now be seen as a subset of NDC actions and from an institutional point of view, the TE Team recommends continuing climate change mitigation efforts within the NDC framework rather than separately institutionalizing the NAMA concept.	Agreed. Mongolia's NDC sets out climate change mitigation and adaptation policies, measures and efforts, within the framework of NDC.	A meeting will be organized with NCCC Secretariat to ensure that NAMA-like concept is institutionalized within the framework of NDC.	Feb March 2020-	MET National Committee on Climate Change MCUD	Completed. On 04 March 2020, an ad-hoc meeting organized with NCCC secretariat and MET and NCCC secretariat assured government plan to establish several subcommittees under NCCC, to oversee development and implementation of NAMA or NAMA-like activities

Prepared by: 
 Khishigjargal.B, National Programme Manager, NAMA in the construction sector in Mongolia

Cleared by: 
 Bunchingiv.B, Programme Analyst, UNDP Mongolia

Input into and update in ERC: 
 Buyandelger.B, M&E Analyst, UNDP Mongolia

